The Honorable Susan Collins
Chairman
Subcommittee on Transportation, Housing
and Urban Development, and Related Agencies
Committee on Appropriations
United States Senate
Washington, DC 20510

Dear Chairman Collins:

I am pleased to present the Annual Summary of Major Projects (Fiscal Year 2015) in accordance with the U.S. House of Representatives Report 106-622, which accompanied the Fiscal Year 2001 Department of Transportation and Related Agencies Appropriations Act. Item 3 of the House Report, under the heading of *Central Artery/Third Harbor Tunnel Project, Boston, Massachusetts*, requested an annual summary of reports issued by the Federal Highway Administration's Major Projects Team, including a summary of highway projects that cost over \$1 billion.

The Safe, Accountable, Flexible, Efficient Transportation Equity Act: A Legacy for Users reduced the cost threshold of major projects from \$1 billion to \$500 million. The enclosed summary includes major projects that meet this threshold.

A similar letter has been sent to the Ranking Member of the Senate Subcommittee on Transportation, Housing and Urban Development, and Related Agencies, Committee on Appropriations; the Chairman and Vice Chairwoman of the Senate Committee on Appropriations; the Chairman and Ranking Member of the House Committee on Appropriations; and the Chairman and Ranking Member of the House Subcommittee on Transportation, Housing and Urban Development, and Related Agencies, Committee on Appropriations.

Sincerely,

Anthony R. Foxx

The Honorable Jack Reed
Ranking Member
Subcommittee on Transportation, Housing
and Urban Development, and Related Agencies
Committee on Appropriations
United States Senate
Washington, DC 20510

Dear Senator Reed:

I am pleased to present the Annual Summary of Major Projects (Fiscal Year 2015) in accordance with the U.S. House of Representatives Report 106-622, which accompanied the Fiscal Year 2001 Department of Transportation and Related Agencies Appropriations Act. Item 3 of the House Report, under the heading of *Central Artery/Third Harbor Tunnel Project, Boston, Massachusetts*, requested an annual summary of reports issued by the Federal Highway Administration's Major Projects Team, including a summary of highway projects that cost over \$1 billion.

The Safe, Accountable, Flexible, Efficient Transportation Equity Act: A Legacy for Users reduced the cost threshold of major projects from \$1 billion to \$500 million. The enclosed summary includes major projects that meet this threshold.

A similar letter has been sent to the Chairman of the Senate Subcommittee on Transportation, Housing and Urban Development, and Related Agencies, Committee on Appropriations; the Chairman and Vice Chairwoman of the Senate Committee on Appropriations; the Chairman and Ranking Member of the House Committee on Appropriations; and the Chairman and Ranking Member of the House Subcommittee on Transportation, Housing and Urban Development, and Related Agencies, Committee on Appropriations.

Sincerely,

Anthony R. Foxx

The Honorable Mario Diaz-Balart
Chairman
Subcommittee on Transportation, Housing
and Urban Development, and Related Agencies
Committee on Appropriations
U.S. House of Representatives
Washington, DC 20515

Dear Mr. Chairman:

I am pleased to present the Annual Summary of Major Projects (Fiscal Year 2015) in accordance with the U.S. House of Representatives Report 106-622, which accompanied the Fiscal Year 2001 Department of Transportation and Related Agencies Appropriations Act. Item 3 of the House Report, under the heading of *Central Artery/Third Harbor Tunnel Project, Boston, Massachusetts*, requested an annual summary of reports issued by the Federal Highway Administration's Major Projects Team, including a summary of highway projects that cost over \$1 billion.

The Safe, Accountable, Flexible, Efficient Transportation Equity Act: A Legacy for Users reduced the cost threshold of major projects from \$1 billion to \$500 million. The enclosed summary includes major projects that meet this threshold.

A similar letter has been sent to the Ranking Member of the House Subcommittee on Transportation, Housing and Urban Development, and Related Agencies, Committee on Appropriations; the Chairman and Ranking Member of the House Committee on Appropriations; the Chairman and Vice Chairwoman of the Senate Committee on Appropriations; and the Chairman and Ranking Member of the Senate Subcommittee on Transportation, Housing and Urban Development, and Related Agencies, Committee on Appropriations.

Sincerely,

Anthony R. Foxx

The Honorable David E. Price
Ranking Member
Subcommittee on Transportation, Housing
and Urban Development, and Related Agencies
Committee on Appropriations
U.S. House of Representatives
Washington, DC 20515

Dear Congressman Price:

I am pleased to present the Annual Summary of Major Projects (Fiscal Year 2015) in accordance with the U.S. House of Representatives Report 106-622, which accompanied the Fiscal Year 2001 Department of Transportation and Related Agencies Appropriations Act. Item 3 of the House Report, under the heading of *Central Artery/Third Harbor Tunnel Project, Boston, Massachusetts*, requested an annual summary of reports issued by the Federal Highway Administration's Major Projects Team, including a summary of highway projects that cost over \$1 billion.

The Safe, Accountable, Flexible, Efficient Transportation Equity Act: A Legacy for Users reduced the cost threshold of major projects from \$1 billion to \$500 million. The enclosed summary includes major projects that meet this threshold.

A similar letter has been sent to the Chairman of the House Subcommittee on Transportation, Housing and Urban Development, and Related Agencies, Committee on Appropriations; the Chairman and Ranking Member of the House Committee on Appropriations; the Chairman and Vice Chairwoman of the Senate Committee on Appropriations; and the Chairman and Ranking Member of the Senate Subcommittee on Transportation, Housing and Urban Development, and Related Agencies, Committee on Appropriations.

Sincerely,

Anthony R. Foxx

The Honorable Nita Lowey Ranking Member Committee on Appropriations U.S. House of Representatives Washington, DC 20515

Dear Congresswoman Lowey:

I am pleased to present the Annual Summary of Major Projects (Fiscal Year 2015) in accordance with the U.S. House of Representatives Report 106-622, which accompanied the Fiscal Year 2001 Department of Transportation and Related Agencies Appropriations Act. Item 3 of the House Report, under the heading of *Central Artery/Third Harbor Tunnel Project, Boston, Massachusetts*, requested an annual summary of reports issued by the Federal Highway Administration's Major Projects Team, including a summary of highway projects that cost over \$1 billion.

The Safe, Accountable, Flexible, Efficient Transportation Equity Act: A Legacy for Users reduced the cost threshold of major projects from \$1 billion to \$500 million. The enclosed summary includes major projects that meet this threshold.

A similar letter has been sent to the Chairman of the House Committee on Appropriations; the Chairman and Ranking Member of the House Subcommittee on Transportation, Housing and Urban Development, and Related Agencies, Committee on Appropriations; the Chairman and Vice Chairwoman of the Senate Committee on Appropriations; and the Chairman and Ranking Member of the Senate Subcommittee on Transportation, Housing and Urban Development, and Related Agencies, Committee on Appropriations.

Sincerely,

Anthony R. Foxx

The Honorable Harold Rogers Chairman Committee on Appropriations U.S. House of Representatives Washington, DC 20515

Dear Mr. Chairman:

I am pleased to present the Annual Summary of Major Projects (Fiscal Year 2015) in accordance with the U.S. House of Representatives Report 106-622, which accompanied the Fiscal Year 2001 Department of Transportation and Related Agencies Appropriations Act. Item 3 of the House Report, under the heading of *Central Artery/Third Harbor Tunnel Project, Boston, Massachusetts*, requested an annual summary of reports issued by the Federal Highway Administration's Major Projects Team, including a summary of highway projects that cost over \$1 billion.

The Safe, Accountable, Flexible, Efficient Transportation Equity Act: A Legacy for Users reduced the cost threshold of major projects from \$1 billion to \$500 million. The enclosed summary includes major projects that meet this threshold.

A similar letter has been sent to the Ranking Member of the House Committee on Appropriations; the Chairman and Ranking Member of the House Subcommittee on Transportation, Housing and Urban Development, and Related Agencies, Committee on Appropriations; the Chairman and Vice Chairwoman of the Senate Committee on Appropriations; and the Chairman and Ranking Member of the Senate Subcommittee on Transportation, Housing and Urban Development, and Related Agencies, Committee on Appropriations.

Sincerely,

Anthony R. Foxx

The Honorable Thad Cochran Chairman Committee on Appropriations United States Senate Washington, DC 20510

Dear Mr. Chairman:

I am pleased to present the Annual Summary of Major Projects (Fiscal Year 2015) in accordance with the U.S. House of Representatives Report 106-622, which accompanied the Fiscal Year 2001 Department of Transportation and Related Agencies Appropriations Act. Item 3 of the House Report, under the heading of *Central Artery/Third Harbor Tunnel Project, Boston, Massachusetts*, requested an annual summary of reports issued by the Federal Highway Administration's Major Projects Team, including a summary of highway projects that cost over \$1 billion.

The Safe, Accountable, Flexible, Efficient Transportation Equity Act: A Legacy for Users reduced the cost threshold of major projects from \$1 billion to \$500 million. The enclosed summary includes major projects that meet this threshold.

A similar letter has been sent to the Vice Chairwoman of the Senate Committee on Appropriations; the Chairman and Ranking Member of the Senate Subcommittee on Transportation, Housing and Urban Development, and Related Agencies, Committee on Appropriations; the Chairman and Ranking Member of the House Committee on Appropriations; and the Chairman and Ranking Member of the House Subcommittee on Transportation, Housing and Urban Development, and Related Agencies, Committee on Appropriations.

Sincerely,

Anthony R. Foxx

The Honorable Barbara A. Mikulski Vice Chairwoman Committee on Appropriations United States Senate Washington, DC 20510

Dear Senator Mikulski:

I am pleased to present the Annual Summary of Major Projects (Fiscal Year 2015) in accordance with the U.S. House of Representatives Report 106-622, which accompanied the Fiscal Year 2001 Department of Transportation and Related Agencies Appropriations Act. Item 3 of the House Report, under the heading of *Central Artery/Third Harbor Tunnel Project, Boston, Massachusetts*, requested an annual summary of reports issued by the Federal Highway Administration's Major Projects Team, including a summary of highway projects that cost over \$1 billion.

The Safe, Accountable, Flexible, Efficient Transportation Equity Act: A Legacy for Users reduced the cost threshold of major projects from \$1 billion to \$500 million. The enclosed summary includes major projects that meet this threshold.

A similar letter has been sent to the Chairman of the Senate Committee on Appropriations; the Chairman and Ranking Member of the Senate Subcommittee on Transportation, Housing and Urban Development, and Related Agencies, Committee on Appropriations; the Chairman and Ranking Member of the House Committee on Appropriations; and the Chairman and Ranking Member of the House Subcommittee on Transportation, Housing and Urban Development, and Related Agencies, Committee on Appropriations.

Sincerely,


Anthony R. Foxx

#### **Report to the House and Senate Committees on Appropriations**

As requested by the House of Representatives Report 106-622 Department of Transportation and Related Agencies Appropriations Bill, 2001

# **Annual Summary of Major Projects** (Fiscal Year 2015)





#### Federal Highway Administration Office of Innovative Program Delivery Project Delivery Team

This annual summary reports the activities of the Federal Highway Administration (FHWA) as related to major projects for Fiscal Year (FY) 2015, as of October 1, 2015. The FHWA takes an active leadership role in advancing transportation initiatives through the stewardship and oversight of major projects, which are defined as those with a total cost of \$500 million or more. In FY 2015, there were 105 active major projects. This annual summary documents the performance of these major projects and what actions the FHWA has taken to improve their performance.

Active major projects are those that have completed National Environmental Policy Act decision documents and have begun the next stage of project development such as design or construction. In addition, 27 major projects have been completed since the FHWA first started to track such projects in 2001. Five of these projects were completed in FY 2015:

- I-595 Corridor Improvements (Ft. Lauderdale, FL)
- I-465 West Leg Reconstruction (Accelerate 465) (Indianapolis, IN)
- Intercounty Connector (Montgomery and Prince George's Counties, MD)
- New Mississippi River Bridge (St. Louis, MO & IL)
- North Tarrant Express (Fort Worth, TX)

A list showing the status of the 105 active major projects is attached. This list also includes all 27 completed major projects.

The FHWA tracks cost estimates and scheduled completion dates for projects with approved Financial Plans. In FY 2015, the FHWA evaluated the cost and schedule performance from 81 financial plans. Seventy-seven percent of the projects had total costs within 2 percent of the previous year's costs and 68 percent had completion dates within 2 percent of the previous year's scheduled completion dates.

After analyzing the schedule and cost performance data, the Project Delivery Team works with the FHWA Division Offices to respond to schedule delays and cost increases for specific major projects. The FHWA uses this performance data to assist in the identification of agency Projects of Corporate Interest and Projects of Division Interest. Enhanced stewardship and oversight strategies are then developed for these projects and allow the FHWA to focus its efforts to reduce major project schedule delays and cost increases. For example, to help ensure that major projects remain on schedule and within cost, division offices are working with project sponsors to actively manage project risks, using processes and procedures identified in project management plans and updating where necessary, and increasing frequency of oversight through additional inspections and project meetings.

The FHWA also uses the cost and schedule data to improve the quality of the risk assumptions made during future cost and schedule estimate reviews for major projects. In FY 2015, the Project Delivery Team began developing schedule contingency guidance for FHWA Division Offices to help stakeholders in the development of financial plans based on schedule risk events identified during the cost estimate reviews performed on major projects.

#### Financial Plans

The Initial Financial Plans for the following major projects were reviewed for acceptance concurrently with the applicable FHWA Division Offices.

- I-95 Express (Phase 3) (Broward and Palm Beach Counties, FL)
- SR 429 Wekiva Parkway (Orange, Lake and Seminole Counties, FL)
- Three Mile Pensacola Bay Bridge (Escambia and Santa Rosa Counties, FL)
- Goethals Bridge Replacement (Staten Island, NY)
- Tappan Zee Hudson River Crossing/New NY Bridge Project (South Nyack, Rockland, Tarrytown and Westchester Counties, NY)
- I-77 Express Lanes from Exit 11 (I-277 Brookshire Freeway) to Exit 36 (NC 150) (Mecklenburg and Iredell Counties, NC)
- Central Susquehanna Valley Transportation (CSVT) (Snyder, Union, and Northumberland Counties, PA)
- SH 99, The Grand Parkway (Segments F-1, F-2, and G) (Houston, TX)

The financial plan annual updates for the following major projects were reviewed for acceptance concurrently with the applicable FHWA Division Offices.

- Birmingham Northern Beltline BNB (Corridor X-1, AHS) (Birmingham, AL)
- State Route 303: I-10 to US-60 (Phoenix, AZ)
- BART Seismic Retrofit System Wide (San Francisco, CA)
- Doyle Drive/Presidio Parkway Project (San Francisco, CA)
- Gerald Desmond Bridge Replacement (Long Beach, CA)
- I-405 Sepulveda Pass Widening and High Occupancy Vehicle Improvements (Los Angeles, CA)
- I-5 HOV North (SR-134 to SR-118) (Los Angeles County, CA)
- I-5 South Los Angeles County Widening Project (Los Angeles County, CA)
- I-80/I-680/SR-12 Interchange Project (Solano County, CA)
- I-80/San Francisco-Oakland Bay Bridge (East Span) (San Francisco/Oakland, CA)
- I-805 Managed Lanes North Project (San Diego, CA)
- Marin-Sonoma Narrows (Marin and Sonoma Counties, CA)
- SR 905, from I-805 to Otay Mesa Port of Entry (POE) (San Diego County, CA)
- SR-4 (East) Widening Project (Contra Costa County, CA)
- SR-91 Corridor Improvement Project/HOT Lanes (Initial Project) (Riverside County, CA)
- Connector I-4 to Lee Roy Selmon Expressway (Hillsborough County, FL)
- I-595 Corridor Improvements (Ft. Lauderdale, FL)
- I-75/SR 826 Managed Lanes (Broward and Miami-Dade Counties, FL)
- Miami Intermodal Center (MIC) (Miami, FL)
- Port of Miami Tunnel & Access Improvement Project (POMT) (Miami, FL)

- SR 826/SR 836 Interchange Reconstruction (Palmetto 5) (Miami, FL)
- Northwest Corridor Project (I-75/I-575) (Cherokee and Cobb Counties, GA)
- Circle Interchange (Chicago, IL)
- O'Hare Con-RAC (Chicago, IL)
- I-465 West Leg Reconstruction (Accelerate 465) (Indianapolis, IN)
- I-69 SIU 3 Section 4 (Greene and Monroe County, IN)
- US 31 Hamilton County (Indianapolis, IN)
- Council Bluffs Interstate System Improvements, Segments 1, 2, and 3 (Council Bluffs, IA)
- Louisville Southern Indiana Ohio River Bridges Project (Louisville, KY)
- US 68/KY 80, Land Between the Lakes, West of Cadiz, KY. (Trigg and Marshall Counties, KY)
- Intercounty Connector (Montgomery and Prince George's Counties, MD)
- I-94/Edsel Ford Freeway (Detroit, MI)
- I-269 Corridor (DeSoto and Marshall Counties, MS)
- New Mississippi River Bridge (St. Louis, MO & IL)
- I-93 Reconstruction (Salem to Manchester, NH)
- Rt. I-295 & 42/I-76 Direct Connection (Camden County, NJ)
- Brooklyn Bridge Contract 6 (New York and Kings Counties, NY)
- Kozciusko Bridge Replacement, I-278 over Newtown Creek (Brooklyn/Queens, NY)
- Route 347 (Smithtown, Islip and Brookhaven, NY)
- Tappan Zee Hudson River Crossing/New NY Bridge Project (South Nyack, Rockland, Tarrytown and Westchester Counties, NY)
- Willis Avenue Bridge (Manhattan and Bronx Counties, NY)
- Cleveland Innerbelt (Cleveland, OH)
- I-75 (HAM-75-2.30), city of Cincinnati (Mill Creek Expressway) (Cincinnati, OH)
- Portsmouth Bypass (Portsmouth, OH)
- I-40 Crosstown (Oklahoma City, OK)
- DFW Connector (Grapevine, TX)
- IH 35E Managed Lanes (Dallas and Denton), Phase I (Dallas and Denton, TX)
- LBJ Freeway (Dallas, TX)
- Loop 12/Interstate Highway 35E Corridor (Dallas, TX)
- North Tarrant Express (Fort Worth, TX)
- North Tarrant Express 3A & 3B (NTE 3A & 3B) (Fort Worth, TX)
- Project Horseshoe IH-30/IH-35E (Dallas, TX)
- SH 99, The Grand Parkway (Segments F-1, F-2, and G) (Houston, TX)
- Southwest Parkway (SH 121) Chisolm Trail (Fort Worth, TX)
- US 290 (Houston, TX)
- I-95 HOV/HOT Lanes, Northern Segment (Fairfax, Prince William and Stafford Counties, VA)
- Route 460 Corridor Improvement Project (Petersburg to Suffolk, VA)
- SR 520 Pontoon Construction Project (Grays Harbor, WA)
- SR 520, I-5 to Medina: Bridge Replacement and HOV Project Floating Bridge and Landings Stage (Seattle, WA)
- SR 520, Medina to SR 202: Eastside Transit and HOV Project (Seattle, WA)
- SR 99: Alaskan Way Viaduct Replacement Project (Seattle, WA)

- I-94 North-South (Milwaukee, Racine, and Kenosha Counties, WI)
- US-41 Reconstruction (Winnebago and Brown Counties, WI)
- Zoo Interchange (I-94/I-894/US-45) (Milwaukee, WI)

#### Cost Estimate Reviews

Risk-based cost estimate reviews were conducted for the following active major projects.

- SR-202L South Mountain Freeway (Maricopa County, AZ)
- Centennial Corridor Project (SR 58) (Kern County, CA)
- I-5 North Coast Corridor (NCC) Project, San Diego County (San Diego County, CA)
- US 301 Project DE/MD Line to SR 1 (Southern New Castle County, DE)
- Three Mile Pensacola Bay Bridge (Escambia and Santa Rosa Counties, FL)
- Council Bluffs Interstate System Improvements, Segments 1, 2, and 3 (Council Bluffs, IA)
- I-75 (Oakland County, MI)
- I-15/Project NEON (Las Vegas, NV)
- I-93 Reconstruction (Salem to Manchester, NH)
- Cleveland Innerbelt (Cleveland, OH)
- Bergstrom Expressway US 183 From US 290 to SH 71 (Austin, TX)
- IH 35 (From IH 37 to Schertz Parkway) (Bexar County, TX)
- SH 288 (Brazoria and Harris Counties, TX)
- Trinity Parkway (from IH 35E/SH 83 to US 175/SH 310) (Dallas, TX).
- I-39/90 (Rock and Dane Counties, WI)

Additionally, risk-based cost estimate reviews were conducted for the following projects expected to be added to the active major project list in the future.

- I-405, SR-73 to I-605 (Orange County, CA)
- Pinellas County Gateway Expressway Project (Pinellas County, FL)
- I-395 Reconstruction (Miami, FL)
- I-285/GA 400 Interchange (Fulton County, GA)
- I-290 Reconstruction (Chicago, IL)
- Thimble Shoal Parallel Tunnel Project (Virginia Beach, VA)
- I-94 East-West Freeway (16<sup>th</sup> Street 70<sup>th</sup> Street) (Milwaukee County, WI)

#### **Project Management Plans**

The Project Management Plans for the following major projects were reviewed for acceptance concurrently with the applicable FHWA Division Offices.

- SR-202L South Mountain Freeway (Maricopa County, AZ)
- New Route, CETAP Mid-County Parkway (MCP) Corridor (Riverside County, CA)
- South Capitol Street Corridor Project (Washington, DC)
- I-95 Express (Phase 3) (Broward and Palm Beach Counties, FL)
- SR 429 Wekiva Parkway (Orange, Lake and Seminole Counties, FL)
- I-285/GA 400 Interchange (Fulton County, GA)
- CREATE 75<sup>th</sup> Street Corridor Improvement Project (CIP) (Chicago, IL)
- Three Mile Pensacola Bay Bridge (Escambia and Santa Rosa Counties, FL)

- Central Susquehanna Valley Transportation (CSVT) (Snyder, Union, and Northumberland Counties, PA)
- Commonwealth of PA Rapid Bridge Replacement Project (Statewide, PA)
- Bergstrom Expressway US 183 From US 290 to SH 71 (Austin, TX)
- U.S. 181 Harbor Bridge Project (Corpus Christi, TX)
- SR 99: Alaskan Way Viaduct Replacement Project (Seattle, WA)
- I-43 North-South (Silver Spring Drive- Wis 60) (Milwaukee and Ozaukee Counties, WI)

#### Awareness and Capacity Building

The Project Delivery Team participated in the following activities to promote the oversight and stewardship of major projects to FHWA partners and Division Office staff.

- Ongoing in FY 2015 The Project Delivery Team continued a series of quarterly webinars for FHWA Project Oversight Managers on October 28, February 3, May 5, and August 4. Topics included environmental issues on major projects, cost and schedule risk-assessments, Disadvantaged Business Enterprise (DBE) goals, project management, 3D/4D modeling, the Pennsylvania Rapid Bridge Replacement Project, financial plan guidance, and project close-out procedures and lessons learned. Two of these webinars included presenters and participants from State departments of transportation and other transportation agencies.
- Ongoing in FY 2015 -The Project Delivery Team continued updating the cost estimate review template.
- October 2014 The Project Delivery Team continued coordinating the project management certificate program with the FHWA Human Resources Office to train current and potential major project oversight managers in the FHWA Division Offices. As of the end of FY 2015, 259 FHWA employees have received their Associate Certificates in Project Management and 71 FHWA employees have received their Masters Certificates. In FY 2015, 22 FHWA employees received their Associates Certificates and 2 received their Master Certificates in Project Management.
- September 15-16, 2015 The Project Delivery Team held a meeting for the agency's specially designated Project Oversight Managers.
- Ongoing in FY 2015 The Project Delivery Team facilitated the annual risk assessment for all major projects.
- Ongoing in FY 2015 The Project Delivery Team continues to implement the major projects discipline. A major project discipline kick-off webinar was held on January 20, 2015. The webinar provided the latest information regarding the Major Projects Discipline including membership, competencies, SharePoint site, and hot topics.
- December 18, 2014 The Project Delivery Team finalized the Major Project Financial Plan Guidance after receiving comments from being published in the Federal Register.

Two separate webinars on the financial plan guidance update were held with FHWA staff and project stakeholders in February, 2015.

#### **Key to Acronyms:**

DOT=Department of Transportation
EIS=Environmental Impact Statement
FONSI=Finding of No Significant Impact
GARVEE=Grant Anticipation Revenue Vehicles
HOV=High Occupancy Vehicle
HOT=High Occupancy Toll

LDCA=Location Design Concept Acceptance
RABA=Revenue Aligned Budget Authority
RFP=Request for Proposals
ROD=Record of Decision
TIFIA=Transportation Infrastructure Finance and Innovation Act
TIGER= Transportation Investment Generating Economic Recovery
TBD=To Be Determined

| Project Name  | Project<br>Location | Total Cost<br>(Billions)  | Status   | Project<br>Description  | Cost Trend<br>in Fiscal<br>Year '15                     | Project<br>Sponsor                      | Funding<br>Sources  | Remarks |
|---|---------------------|---|--|---|---|---|---|---------|
| Birmingham<br>Northern<br>Beltline – BNB<br>(Corridor<br>X-1, AHS). | Birmingham,<br>AL.  | \$5.3  Baseline = \$5.5 in Initial Financial Plan 4/2012.                             | Under construction. Current completion date is 9/2054.  Baseline completion = 12/2048. | Construction of 52 miles of freeway on new location from I-59/20 west of Birmingham to I-59 east of Birmingham.   | Total project cost remained constant at \$5.3 billion.  | Alabama DOT.                            | Federal and State funds.  | None.   |
| Juneau Access<br>Project.   | Juneau, AK.         | \$0.95<br>(preliminary)  Baseline = TBD during preparation of Initial Financial Plan. | ROD issued 4/2006.   | Extension of an existing highway from Cascade Point to a terminus North of the Katzehin River. Ferries will provide connections to the road system in Haines and Skagway. | Total project cost remained constant at \$0.95 billion. | Alaska DOT<br>and Public<br>Facilities. | TBD during preparation of Initial Financial Plan. At this time, Federal financial assistance is anticipated for construction. | None.   |

| Project Name                          | Project<br>Location     | Total Cost<br>(Billions)  | Status   | Project<br>Description   | Cost Trend<br>in Fiscal<br>Year '15   | Project<br>Sponsor   | Funding<br>Sources  | Remarks |
|---------------------------------------|-------------------------|---|--|--|---|--|---|---------|
| Knik Arm<br>Crossing.                 | Anchorage, AK.          | \$1.0 (preliminary)  Baseline = TBD during preparation of Initial Financial Plan. | ROD issued 12/2010.  | Construction of toll bridge and associated road connections across the Knik Arm between the Municipality of Anchorage and the Matanuska-Susitna Borough. | Total project cost remained constant at \$1.0 billion.                                  | Alaska DOT and Public Facilities.                          | TBD during preparation of Initial Financial Plan. At this time, Federal financial assistance is anticipated for construction. | None.   |
| SR-202L South<br>Mountain<br>Freeway. | Maricopa<br>County, AZ. | \$1.9 (preliminary)  Baseline = TBD during preparation of Initial Financial Plan. | ROD issued 3/2015.   | Construction of 22-miles to complete the Loop 202 and 101 Freeway system in the southwestern quadrant of the Phoenix metropolitan area.                  | New major project.  | Arizona DOT and Maricopa Association of Governments (MAG). | TBD during preparation of Initial Financial Plan. At this time, Federal financial assistance is anticipated for construction. | None.   |
| State Route<br>303: I-10 to<br>US-60. | Phoenix, AZ.            | \$0.91  Baseline = \$1.2 in Initial Financial Plan 10/2010.                       | Under construction. Current completion date is 5/2017.  Baseline completion = 10/2015. | Construction of 21-miles of new freeway.   | Total project cost increased from \$0.89 billion based on Financial Plan Annual Update. | Arizona DOT.   | Federal and State funds.  | None.   |

| Project Name                                  | Project<br>Location   | Total Cost<br>(Billions)  | Status   | Project<br>Description  | Cost Trend<br>in Fiscal<br>Year '15  | Project<br>Sponsor  | Funding<br>Sources                                   | Remarks |
|---|-----------------------|---|--|---|--|---|--|---------|
| Alameda<br>Corridor.<br>PROJECT<br>COMPLETED. | Los Angeles,<br>CA.   | Completed cost = \$2.4  Baseline = \$2.1 4/1997.  Final cost was 14.3% over budget. | Project completed 4/2002.  Baseline completion = 3/2001.                               | 20-mile express lane corridor linking Los Angeles and Long Beach ports with rail network in downtown Los Angeles. | Project completed.   | California DOT<br>(Caltrans) and<br>Alameda<br>Corridor<br>Transportation<br>Authority. | 21% Federal<br>and<br>79%<br>Non-Federal<br>funding. | None.   |
| Gerald<br>Desmond<br>Bridge<br>Replacement.   | Long Beach,<br>CA.    | \$1.3  Baseline = \$0.96 in Initial Financial Plan 7/2012.                          | Under construction. Current completion date is 2/2018.  Baseline completion = 2/2018.  | Replacement of existing bridge structure in the Port of Long Beach.   | Total project<br>increased<br>from<br>\$1.1 billion<br>based on<br>Financial<br>Plan Annual<br>Update. | Port of Long<br>Beach.  | Federal<br>(TIFIA),<br>State, and<br>local funds.    | None.   |
| BART Seismic<br>Retrofit System<br>Wide.      | San Francisco,<br>CA. | \$1.3  Baseline = \$1.3 in Initial Financial Plan 3/2008.                           | Under construction. Current completion date is 12/2022.  Baseline completion = 6/2013. | Retrofitting and<br>strengthening of<br>the San Francisco<br>Bay Area Rapid<br>Transit District<br>(BART) system. | Total project cost increased from \$1.2 billion based on Financial Plan Annual Update.                 | BART.   | Federal,<br>State, and<br>Local funds.               | None.   |

| Project Name  | Project<br>Location      | Total Cost<br>(Billions)  | Status  | Project<br>Description   | Cost Trend<br>in Fiscal<br>Year '15 | Project<br>Sponsor                                     | Funding<br>Sources  | Remarks |
|---|--------------------------|---|---|--|-------------------------------------|--|---|---------|
| Centennial<br>Corridor<br>Project (SR<br>58).                     | Kern County,<br>CA.      | \$0.62<br>(preliminary)<br>Baseline =<br>TBD during<br>preparation<br>of Initial<br>Financial<br>Plan.        | Final EIS under review.                                   | Construction of<br>an extension of<br>SR 58 from SR 99<br>to Westside<br>Parkway.                            | New major<br>project.               | California DOT (Caltrans) and the City of Bakersfield. | TBD during preparation of Initial Financial Plan. At this time, Federal financial assistance is anticipated for construction. | None.   |
| I-15 Managed<br>Lanes, SR-163<br>to SR-78.  PROJECT<br>COMPLETED. | San Diego<br>County, CA. | Completed cost = \$1.0  Baseline = \$1.1 in Initial Financial Plan 3/2008.  Final cost was 9.1% under budget. | Project completed 1/2013.  Baseline completion = 12/2012. | Construction of<br>20 miles of<br>managed lanes in<br>three segments on<br>I-15, from<br>SR 163 to<br>SR 78. | Project completed.                  | California DOT (Caltrans).                             | 31% Federal<br>and<br>69%<br>Non-Federal<br>funding.  | None.   |

| Project Name  | Project<br>Location    | Total Cost<br>(Billions)  | Status  | Project<br>Description  | Cost Trend<br>in Fiscal<br>Year '15                    | Project<br>Sponsor  | Funding<br>Sources                                   | Remarks |
|---|------------------------|---|---|---|--|---|--|---------|
| I-215 San Bernardino North Corridor Project (from I-10 to I-210).  PROJECT COMPLETED. | San Bernardino,<br>CA. | Completed cost = \$0.59  Baseline = \$0.69 in Initial Financial Plan 11/2007.  Final cost was 14.5% under budget. | Project completed 5/2014.  Baseline completion = 6/2013.                              | Addition of one<br>HOV lane and<br>one mixed flow<br>lane in each<br>direction. Also,<br>new interchanges<br>and interchange<br>improvements. | Project completed.                                     | California DOT<br>(Caltrans) and<br>San Bernardino<br>Association of<br>Governments<br>(SANBAG).                        | 55% Federal<br>and<br>45%<br>Non-Federal<br>funding. | None.   |
| I-405 Sepulveda Pass Widening and High Occupancy Vehicle Improvements.                | Los Angeles,<br>CA.    | \$1.1  Baseline = \$0.95 in Initial Financial Plan 4/2009.  | Under construction. Current completion date is 3/2016.  Baseline completion = 4/2013. | Addition of one HOV lane in the northbound direction and interchange improvements.  | Total project cost remained constant at \$1.1 billion. | California DOT<br>(Caltrans) and<br>Los Angeles<br>County<br>Metropolitan<br>Transportation<br>Authority<br>(LA Metro). | Federal, State<br>and local<br>funds.                | None.   |

| Project Name   | Project<br>Location        | Total Cost<br>(Billions)  | Status  | Project<br>Description   | Cost Trend<br>in Fiscal<br>Year '15   | Project<br>Sponsor   | Funding<br>Sources  | Remarks |
|--|----------------------------|---|---|--|---|--|---|---------|
| I-5 HOV North<br>(SR-134 to<br>SR-118).                            | Los Angeles<br>County, CA. | \$0.86  Baseline = \$0.97 in Initial Finance Plan 12/2008.                            | Under construction. Current completion date is 12/2019.  Baseline completion = 12/2013. | Addition of one<br>HOV lane from<br>SR 134 to<br>SR 118.   | Total project cost increased from \$0.79 billion based on Financial Plan Annual Update. | California DOT<br>(Caltrans) and<br>LA Metro.                                    | Federal, State<br>and local<br>funds.   | None.   |
| I-5 North Coast<br>Corridor (NCC)<br>Project, San<br>Diego County. | San Diego<br>County, CA.   | \$0.68<br>(preliminary)  Baseline = TBD during preparation of Initial Financial Plan. | Final EIS approved 10/2013.   | Addition of HOV and general purpose lanes from Solana Beach, Encinitas, Carlsbad, and Oceanside from the Del Mar Heights Overcrossing to north of Camp Pendleton. Also double tracking existing rail line. | Total project cost decreased from \$1.1 billion based on 6/2015 Cost Estimate Review.   | California DOT<br>(Caltrans), and<br>San Diego<br>Association of<br>Governments. | TBD during preparation of Initial Financial Plan. At this time, Federal financial assistance is anticipated for construction. | None.   |

| Project Name   | Project<br>Location        | Total Cost<br>(Billions)                                  | Status  | Project<br>Description  | Cost Trend<br>in Fiscal<br>Year '15   | Project<br>Sponsor   | Funding<br>Sources                     | Remarks |
|--|----------------------------|---|---|---|---|--|--|---------|
| I-5 South Los<br>Angeles<br>County<br>Widening<br>Project. | Los Angeles<br>County, CA. | \$1.5  Baseline = \$1.6 in Initial Finance Plan 4/2014.   | Under construction. Current completion date is 7/2019.  Baseline completion = 1/2019.   | Addition of one<br>HOV lane and<br>modification of<br>interchanges from<br>Artesia Avenue to<br>Florence Avenue.  | Total project cost decreased from \$1.6 billion based on Financial Plan Annual Update.                          | California DOT<br>(Caltrans), LA<br>Metro, I-5 Joint<br>Powers<br>Association,<br>and Orange<br>County<br>Transportation<br>Authority. | Federal, State<br>and local<br>funds.  | None.   |
| I-80/I-680/<br>SR-12<br>Interchange<br>Project.            | Solano County,<br>CA.      | \$0.71  Baseline = \$0.69 in Initial Finance Plan 8/2013. | Under construction. Current completion date is 12/2020.  Baseline completion = 12/2018. | Reconstruction of a 6-mile segment of I-80 between Red Top Road and Abernathy Road, a 3-mile segment between Gold Hill road and I-80, and a 1-mile segment of SR 12 West between Red Top Road and I-80. | Total project<br>cost<br>increased<br>from<br>\$0.69 billion<br>based on<br>Financial<br>Plan Annual<br>Update. | Solano<br>Transportation<br>Authority.   | Federal,<br>State, and<br>local funds. | None.   |

| Project Name  | Project<br>Location                | Total Cost<br>(Billions)                                    | Status   | Project<br>Description  | Cost Trend<br>in Fiscal<br>Year '15   | Project<br>Sponsor         | Funding<br>Sources                     | Remarks |
|---|------------------------------------|---|--|---|---|----------------------------|--|---------|
| I-80/San<br>Francisco-<br>Oakland Bay<br>Bridge (East<br>Span). | San Francisco/<br>Oakland, CA.     | \$6.4  Baseline = \$2.6 in Initial Financial Plan 12/2001.  | Under construction. Current completion date is 3/2018.  Baseline completion = 1/2010.  | Seismic retrofit of<br>the replacement<br>of the San<br>Francisco-<br>Oakland Bay<br>Bridge East Span.    | Total project cost decreased from \$6.5 billion based on Financial Plan Annual Update.  | California DOT (Caltrans). | Federal, State<br>and local<br>funds.  | None.   |
| I-805 Managed<br>Lanes North<br>Project.                        | San Diego, CA.                     | \$0.55  Baseline = \$0.55 in Initial Financial Plan 3/2012. | Under construction. Current completion date is 12/2020.  Baseline completion = 6/2020. | Construction of<br>4.4 miles of<br>managed lanes on<br>I-805<br>from SR 52 to<br>Mira Mesa Blvd.          | Total project cost remained constant at \$0.55 billion.                                 | California DOT (Caltrans). | Federal,<br>State, and<br>local funds. | None.   |
| Marin-Sonoma<br>Narrows.  | Marin and<br>Sonoma<br>County, CA. | \$0.72  Baseline = \$0.67 in Initial Financial Plan 5/2012. | Under construction. Current completion date is 1/2027.  Baseline completion = 7/2021.  | Widening and realignment of Highway 101 (Marin-Sonoma Narrows) to add one HOV lane and replacing bridges. | Total project cost increased from \$0.69 billion based on Financial Plan Annual Update. | California DOT (Caltrans). | Federal, State<br>and local<br>funds.  | None.   |

| Project Name  | Project<br>Location      | Total Cost<br>(Billions)  | Status  | Project<br>Description   | Cost Trend<br>in Fiscal<br>Year '15                     | Project<br>Sponsor  | Funding<br>Sources  | Remarks |
|---|--------------------------|---|---|--|---|---|---|---------|
| New Route,<br>CETAP Mid-<br>County<br>Parkway<br>(MCP)<br>Corridor. | Riverside<br>County, CA. | \$2.3<br>(preliminary)<br>Baseline =<br>TBD during<br>preparation<br>of Initial<br>Financial<br>Plan. | ROD issued 8/2015.  | Construction of<br>new 6-lane<br>multimodal<br>facility for 16-<br>miles between SR<br>79 to I-215.                          | New major project.                                      | California DOT (Caltrans), and the Riverside County Transportation Commission (RCTC). | TBD during preparation of Initial Financial Plan. At this time, Federal financial assistance is anticipated for construction. | None.   |
| Doyle<br>Drive/Presidio<br>Parkway<br>Project.                      | San Francisco,<br>CA.    | \$0.85  Baseline = \$0.88 in Initial Financial Plan 5/2009.   | Under construction. Current completion date is 9/2016.  Baseline completion = 6/2013. | Reconstruction<br>and widening of<br>existing Doyle<br>Drive on new<br>alignment with<br>two tunnels and<br>several bridges. | Total project cost remained constant at \$0.85 billion. | California DOT (Caltrans).  | Federal<br>(TIFIA),<br>State, and<br>local funds.<br>TIGER Grant<br>recipient.  | None.   |

| Project Name                                 | Project<br>Location                              | Total Cost<br>(Billions)  | Status   | Project<br>Description  | Cost Trend<br>in Fiscal<br>Year '15 | Project<br>Sponsor  | Funding<br>Sources                                | Remarks |
|--|--|---|--|---|-------------------------------------|---|---|---------|
| SR 52 Extension.  PROJECT COMPLETED.         | City of Santee<br>in<br>San Diego<br>County, CA. | Completed cost = \$0.52  Baseline = \$0.6 in Initial Financial Plan 4/2008.  Final cost was 13.3% under budget. | Project completed 11/2011.  Baseline completion = 12/2010. | Construction of<br>4 miles of a four-<br>lane freeway<br>including<br>interchanges.   | Project completed.                  | San Diego<br>Association of<br>Governments.               | 22% Federal<br>and 78%<br>Non-Federal<br>funding. | None.   |
| SR 210/Foothill Freeway.  PROJECT COMPLETED. | Los Angeles,<br>CA.                              | Completed cost = \$1.2  Baseline = \$1.2 At the beginning of construction in late 1997.  Final cost on budget.  | Project completed 7/2008.                                  | 28.2 miles of eight-lane freeway construction, including two HOV lanes, from Foothill Boulevard in LA County to I-215 in San Bernardino County. | Project completed.                  | California DOT<br>(Caltrans),<br>SANBAG, and<br>LA Metro. | Federal, State<br>and local<br>funds.             | None.   |

| Project Name  | Project<br>Location      | Total Cost<br>(Billions)  | Status  | Project<br>Description   | Cost Trend<br>in Fiscal<br>Year '15   | Project<br>Sponsor   | Funding<br>Sources  | Remarks |
|---|--------------------------|---|---|--|---|--|---|---------|
| SR 11 and Otay<br>Mesa 'East'<br>Port of Entry<br>(OME-POE).                | San Diego<br>County, CA. | \$0.77<br>(preliminary)  Baseline = TBD during preparation of Initial Financial Plan. | ROD issued 9/2012.  | 2.7 miles of new four-lane toll highway construction, from the future SR 905/SR 125 interchange east to the United States /Mexico Border in Otay Mesa. | Total project cost remained constant at \$0.77 billion.                                 | California DOT (Caltrans),<br>SANBAG.                                  | TBD during preparation of Initial Financial Plan. At this time, Federal financial assistance is anticipated for construction. | None.   |
| SR 905, from<br>I-805 to Otay<br>Mesa Port of<br>Entry (POE).               | San Diego<br>County, CA. | \$0.65  Baseline = \$0.62 in Initial Financial Plan 1/2008.                           | Under construction. Current completion date is 6/2021.  Baseline completion = 7/2012. | Construction of<br>the connection<br>between<br>I-805 and Otay<br>Mesa POE.  | Total project cost increased from \$0.61 billion based on Financial Plan Annual Update. | SANDAG.  | Federal, State<br>and local<br>funds.   | None.   |
| SR-91 Corridor<br>Improvement<br>Project/HOT<br>Lanes (Initial<br>Project). | Riverside<br>County, CA. | \$1.2  Baseline = \$1.14 in Initial Finance Plan 10/2013.                             | Under construction. Current completion date is 9/2017.  Baseline completion = 9/2017. | Construction of<br>managed lanes on<br>SR 91 from SR 24<br>to Pierce Street<br>and on I-15 from<br>Hidden Valley<br>Parkway to<br>Cajalco Road.        | Total project cost increased from \$1.14 billion based on Financial Plan Annual Update. | California DOT (Caltrans), Riverside County Transportation Commission. | Federal<br>(TIFIA),<br>State, and<br>local funds.   | None.   |

| Project Name  | Project<br>Location               | Total Cost<br>(Billions)   | Status  | Project<br>Description   | Cost Trend<br>in Fiscal<br>Year '15             | Project<br>Sponsor  | Funding<br>Sources  | Remarks |
|---|-----------------------------------|--|---|--|---|---|---|---------|
| SR-4 (East)<br>Widening<br>Project.                           | Contra Costa<br>County, CA.       | \$0.53  Baseline = \$0.60 in Initial Financial Plan 8/2009.  | Under construction. Current completion date is 2/2016.  Baseline completion = 7/2014. | Reconstruction<br>and widening of<br>SR 4 from<br>Loveridge Road<br>to SR 160.   | Total project cost remained constant at \$0.53. | California DOT (Caltrans),<br>Contra Costa<br>Transportation<br>Authority.  | Federal, State<br>and local<br>funds.   | None.   |
| State Route 46<br>Corridor<br>Improvement<br>Project.         | San Luis<br>Obispo County,<br>CA. | \$0.54<br>(preliminary)<br>Baseline =<br>TBD during<br>preparation<br>of Initial<br>Financial<br>Plan.       | FONSI approved 5/2006.  | Convert 24.1 mile<br>2-lane highway to<br>4-lane<br>expressway.  | New major project.                              | California DOT (Caltrans).  | TBD during preparation of Initial Financial Plan. At this time, Federal financial assistance is anticipated for construction. | None.   |
| I-25/I-225<br>Southeast<br>Corridor.<br>PROJECT<br>COMPLETED. | Denver, CO.                       | Completed cost = \$1.8  Baseline = \$1.7 in Initial Financial Plan 5/2001.  Final cost was 5.9% over budget. | Project completed 11/2006.  Baseline completion = 11/2007.                            | Reconstruction of 18 miles of I-25 and I-225, construction of 19 miles of light-rail transit line with 13 new rail stations. | Project completed.                              | Colorado DOT<br>and Denver<br>Area Regional<br>Transportation<br>District. Also,<br>local cities,<br>counties, and<br>associations. | 53% Federal<br>and 47%<br>Non-Federal<br>funding.   | None.   |

| Project Name               | Project<br>Location             | Total Cost<br>(Billions)  | Status                  | Project<br>Description  | Cost Trend<br>in Fiscal<br>Year '15                    | Project<br>Sponsor | Funding<br>Sources  | Remarks |
|----------------------------|---------------------------------|---|-------------------------|---|--|--------------------|---|---------|
| I-70 East.                 | Denver, CO.                     | \$1.8<br>(preliminary)<br>Baseline =<br>TBD during<br>preparation<br>of Initial<br>Financial<br>Plan. | Final EIS under review. | Improve capacity<br>and safety to 12<br>miles of I-70 from<br>I-25 to Tower<br>Road (Denver<br>International<br>Airport).   | New major project.                                     | Colorado DOT.      | TBD during preparation of Initial Financial Plan. At this time, Federal financial assistance is anticipated for construction. | None.   |
| North I-25<br>Phase I ROD. | Denver and Fort<br>Collins, CO. | \$1.3<br>(preliminary)<br>Baseline =<br>TBD during<br>preparation<br>of Initial<br>Financial<br>Plan. | ROD issued 12/2011.     | Reconstruction and widening of I-25 between Colorado 14 and Colorado 392 including tolled express lanes and several interchanges. Project also includes express/commuter bus service. | Total project cost remained constant at \$1.3 billion. | Colorado DOT.      | TBD during preparation of Initial Financial Plan. At this time, Federal financial assistance is anticipated for construction. | None.   |

| Project Name                                | Project<br>Location | Total Cost<br>(Billions)  | Status   | Project<br>Description   | Cost Trend<br>in Fiscal<br>Year '15   | Project<br>Sponsor              | Funding<br>Sources  | Remarks |
|---|---------------------|---|--|--|---|---------------------------------|---|---------|
| I-95/New<br>Haven Harbor<br>Crossing.       | New Haven,<br>CT.   | \$1.9  Baseline = \$0.8 in Initial Financial Plan 12/2000.                            | Under construction. Current completion date is 11/2016.  Baseline completion = 5/2012. | Reconstruction of 7.2 miles of I-95, including a new 10-lane Pearl Harbor Memorial Bridge over New Haven Harbor, and Interchanges 46 through 54. | Total project cost remained constant at \$1.9 billion.                                | Connecticut DOT.                | Federal and State funds.  | None.   |
| US 301 Project<br>DE/MD Line to<br>SR 1.    | Middletown,<br>DE.  | \$0.76<br>(preliminary)  Baseline = TBD during preparation of Initial Financial Plan. | ROD issued 4/2008.   | Realignment of<br>12.5 miles of<br>US Route 301 and<br>construction of a<br>new spur road to<br>Summit Bridge.                                   | Total project cost increased from \$0.7 billion based on 1/2015 Cost Estimate Review. | Delaware DOT.                   | TBD during preparation of Initial Financial Plan. At this time, Federal financial assistance is anticipated for construction. | None.   |
| South Capitol<br>Street Corridor<br>Project | Washington,<br>DC   | \$1.1 (preliminary)  Baseline = TBD during preparation of Initial Financial Plan.     | Final EIS<br>approved<br>2/2012.   | Reconstruction of<br>South Capitol<br>Street Corridor<br>and the Frederick<br>Douglas<br>Memorial Bridge.  | Total project cost remained constant at \$1.1 billion.                                | District of<br>Columbia<br>DOT. | TBD during preparation of Initial Financial Plan. At this time, Federal financial assistance is anticipated for construction. | None.   |

| Project Name  | Project<br>Location              | Total Cost<br>(Billions)   | Status  | Project<br>Description  | Cost Trend<br>in Fiscal<br>Year '15   | Project<br>Sponsor                                      | Funding<br>Sources  | Remarks   |
|---|----------------------------------|--|---|---|---|---|---|---|
| (iROX75) I-75, from Golden Gate Parkway to SR 80, Design/Build/Finance.  PROJECT COMPLETED. | Lee and Collier<br>Counties, FL. | Completed cost = \$0.5  Baseline = \$0.5 in Initial Financial Plan 4/2006.  Final cost on budget.              | Project completed 9/2010.  Baseline completion = 8/2010.            | Widening of I-75 from four to six lanes and reconstruction of one interchange from Colonial Boulevard to Golden Gate Parkway. | Project completed.  | Florida DOT.  | 67% Federal<br>and<br>33%<br>Non-Federal<br>funding.                                  | None.   |
| Connector - I-4<br>to Lee Roy<br>Selmon<br>Expressway.                                      | Hillsborough<br>County, FL.      | \$0.69  Baseline = \$0.65 in Initial Financial Plan 10/2009.   | Project opened to traffic on 1/2014.  Baseline completion = 7/2013. | Construct a new north-south elevated toll road, which will connect I-4 with the Selmon Expressway.                            | Total project<br>cost<br>increased<br>from<br>\$0.66 billion<br>based on<br>Financial<br>Plan Annual<br>Update. | Florida DOT<br>and Florida's<br>Turnpike<br>Enterprise. | Federal,<br>State, and<br>local funds.  | Financial Plan to complete Major Project requirements expected shortly. |
| I-595 Corridor Improvements.  PROJECT COMPLETED.  | Ft. Lauderdale,<br>FL.           | Completed cost = \$1.4  Baseline = \$1.9 in Initial Financial Plan 4/2008.  Final cost was 26.3% under budget. | Project completed 9/2014.  Baseline completion = 6/2012.            | Widening, adding reversible lanes, and major interchange improvements between I-75 and I-95.                                  | Project completed.  | Florida DOT.  | 17% Federal<br>and<br>83%<br>Non-Federal<br>funding<br>(\$603 million<br>TIFIA loan). | None.   |

| Project Name   | Project<br>Location                                  | Total Cost<br>(Billions)                                    | Status  | Project<br>Description  | Cost Trend<br>in Fiscal<br>Year '15  | Project<br>Sponsor   | Funding<br>Sources                     | Remarks |
|--|--|---|---|---|--|--|--|---------|
| I-4 Ultimate<br>w/Managed<br>(Tolled) Lanes<br>(Moving-4<br>Ward). | Orlando, FL<br>(Orange and<br>Seminole<br>Counties). | \$2.8  Baseline = \$2.8 in Initial Financial Plan 9/2013.   | Under<br>Construction.<br>Current<br>completion<br>date is 3/2021.<br>Baseline<br>completion =<br>3/2021. | Reconstruction of<br>18 miles of I-4 in<br>Orange and<br>Seminole<br>Counties.  | Total project<br>cost<br>remained<br>constant at<br>\$2.8 billion.   | Florida DOT,<br>and the<br>Orlando-<br>Orange County<br>Expressway<br>Authority. | Federal<br>(TIFIA) and<br>State funds. | None.   |
| I-75/SR 826<br>Managed<br>Lanes.                                   | Broward and<br>Miami Dade<br>Counties, FL.           | \$0.86  Baseline = \$0.85 in Initial Financial Plan 8/2013. | Under construction. Current completion date is 7/2019.  Baseline Completion = 1/2018.                     | Widening,<br>addition of two<br>managed lanes in<br>median of I-75<br>from SR 826 to<br>I-595.                              | Total project cost increased from \$0.85 billion based on Financial Plan Annual Update.                          | Florida DOT.   | Federal and State funds.               | None.   |
| I-95 Express (Phase 3).  | Broward and<br>Palm Beach<br>Counties, FL.           | \$1.2  Baseline = \$1.2 in Initial Financial Plan 5/2015.   | LDCA approved 9/2013. Current completion date is 1/2024.  Baseline completion = 1/2024.                   | Widening,<br>addition of two<br>express lanes in<br>each direction of<br>I-95 in Broward<br>and Palm Beach<br>Counties, FL. | New major<br>project.<br>The Initial<br>Finance Plan<br>established<br>the baseline<br>cost at \$1.2<br>billion. | Florida DOT.   | Federal and State funds.               | None.   |

| Project Name   | Project<br>Location | Total Cost<br>(Billions)                                     | Status  | Project<br>Description   | Cost Trend<br>in Fiscal<br>Year '15   | Project<br>Sponsor   | Funding<br>Sources                                | Remarks   |
|--|---------------------|--|---|--|---|--|---|---|
| Miami<br>Intermodal<br>Center (MIC).                                     | Miami, FL.          | \$2.0  Baseline = \$1.3 in Initial Financial Plan 7/1999.    | Under construction. Current completion date is 7/2016.  Baseline completion = 7/2005. | Construction of multimodal center for MIA, including rental car garage, intermodal center, people mover, and roadways.                                 | Total project cost remained constant at \$2.0 billion.  | Florida DOT, Miami-Dade Aviation Dept. (MDAD). Also, Miami-Dade Expressway (MDX), Miami-Dade County, and Tri-County Commuter Rail Authority. | Federal<br>(TIFIA) and<br>State funds.            | None.   |
| Port of Miami<br>Tunnel &<br>Access<br>Improvement<br>Project<br>(POMT). | Miami, FL.          | \$0.92  Baseline = \$0.92 in Initial Financial Plan 11/2010. | Project opened to traffic on 8/2014.  Baseline completion = 5/2014.                   | Improves access to and from the Port of Miami including a dedicated roadway connector linking the Port of Miami with the MacArthur Causeway and I-395. | Total project<br>cost<br>increased<br>from<br>\$0.91 billion<br>based on<br>Financial<br>Plan Annual<br>Update. | Florida DOT,<br>Miami-Dade<br>County, and the<br>city of Miami.  | Federal<br>(TIFIA),<br>State, and<br>Local funds. | Financial Plan to complete Major Project requirements expected shortly. |

| Project Name  | Project<br>Location                           | Total Cost<br>(Billions)                                    | Status  | Project<br>Description  | Cost Trend<br>in Fiscal<br>Year '15  | Project<br>Sponsor  | Funding<br>Sources                     | Remarks |
|---|---|---|---|---|--|---|--|---------|
| SR 429 –<br>Wekiva<br>Parkway.                                  | Orange, Lake<br>and Seminole<br>Counties, FL. | \$1.9  Baseline = \$1.9 in Initial Financial Plan 7/2015.   | Under Construction. Current completion date is 9/2021.  Baseline completion = 9/2021.   | Constructs northwest quadrant of beltway around Orlando. This will be a 4 to 6 lane divided limited access highway. | New major<br>project.<br>The Initial<br>Finance Plan<br>established<br>the baseline<br>cost at \$1.9<br>billion. | Florida DOT,<br>and Central<br>Florida<br>Expressway<br>Authority<br>(CFX). | Federal<br>(TIFIA) and<br>State funds. | None.   |
| SR 826/SR 836<br>Interchange<br>Reconstruction<br>(Palmetto 5). | Miami, FL.                                    | \$0.83  Baseline = \$0.84 in Initial Financial Plan 9/2009. | Under construction. Current completion date is 11/2015.  Baseline completion = 12/2016. | Interchange upgrade. Reconstruction and widening of SR 826 and SR 836.  | Total project cost increased from \$0.82 billion based on Financial Plan Annual Update.                          | Florida DOT<br>and Miami-<br>Dade<br>Expressway<br>Authority.               | Federal,<br>State, and<br>local funds. | None.   |

| Project Name                           | Project<br>Location                         | Total Cost<br>(Billions)                                    | Status  | Project<br>Description   | Cost Trend<br>in Fiscal<br>Year '15   | Project<br>Sponsor | Funding<br>Sources       | Remarks |
|--|---|---|---|--|---|--------------------|--------------------------|---------|
| Tampa<br>Interstate<br>System (TIS).   | Tampa, FL.                                  | \$1.2  Baseline = \$1.0 in Initial Financial Plan 3/2003.   | Under construction. Current completion date is 9/2016. Baseline completion = 12/2013.     | Reconstruction<br>and widening of<br>approximately 13<br>miles of I-4 and<br>I-275, and<br>construction of<br>the Crosstown<br>Connector to<br>improve<br>operation,<br>capacity, and<br>safety. | Total project cost remained constant at \$1.2 billion.  | Florida DOT.       | Federal and State funds. | None.   |
| Three Mile<br>Pensacola Bay<br>Bridge. | Escambia and<br>Santa Rosa<br>Counties, FL. | \$0.53  Baseline = \$0.53 in Initial Financial Plan 9/2015. | FONSI approved 5/2015. Current completion date is 11/2021. Baseline completion = 11/2021. | Replacement of<br>the Pensacola Bay<br>Bridge with 4-<br>lane bridge,<br>connecting<br>downtown<br>Pensacola with<br>the City of Gulf<br>Breeze.   | New major<br>project.<br>The Initial<br>Finance Plan<br>established<br>the baseline<br>cost at \$0.53<br>billion. | Florida DOT.       | Federal and State funds. | None.   |

| Project Name                                      | Project<br>Location                   | Total Cost<br>(Billions)                                    | Status  | Project<br>Description  | Cost Trend<br>in Fiscal<br>Year '15   | Project<br>Sponsor   | Funding<br>Sources                                | Remarks |
|---|---------------------------------------|---|---|---|---|--|---|---------|
| Northwest<br>Corridor<br>Project<br>(I-75/I-575). | Cherokee and<br>Cobb Counties,<br>GA. | \$0.83  Baseline = \$0.83 in Initial Financial Plan 4/2014. | Under construction. Current completion date is 11/2018.  Baseline completion = 11/2018. | Construct 29 miles of reversible managed lanes on I-75 and I-575. | Total project cost remained constant at \$0.83 billion.                                 | Georgia DOT<br>and State Road<br>and Tollway<br>Authority. | Federal<br>(TIFIA),<br>State, and<br>Local funds. | None.   |
| Circle<br>Interchange.                            | Chicago, IL.                          | \$0.6  Baseline = \$0.54 in Initial Financial Plan 9/2013.  | Under construction. Current completion date is 6/2019.  Baseline completion = 6/2018.   | I-90/I-94 at I-290<br>Interchange<br>reconstruction.              | Total project cost increased from \$0.54 billion based on Financial Plan Annual Update. | Illinois DOT.  | Federal, State<br>and local<br>funds.             | None.   |

| Project Name                       | Project<br>Location            | Total Cost<br>(Billions)  | Status  | Project<br>Description   | Cost Trend<br>in Fiscal<br>Year '15   | Project<br>Sponsor   | Funding<br>Sources  | Remarks |
|------------------------------------|--------------------------------|---|---|--|---|--|---|---------|
| Elgin-O'Hare<br>Western<br>Access. | Chicago, IL.                   | \$3.4  Baseline = \$3.4 in Initial Financial Plan 9/2014.   | Under construction. Current completion date is 11/2025.  Baseline completion = 11/2025. | Converting existing controlled access to a tolled facility from US 20 to I-290 and constructing a new full access controlled tolled facility from I-90 to I-294. | Total project cost remained constant at \$3.4 billion.                                | Illinois State<br>Toll Highway<br>Authority and<br>Illinois DOT. | Federal, State and local funds.   | None.   |
| Illiana<br>Corridor.               | Wilmington, IL and Lowell, IN. | \$1.6<br>(preliminary)<br>Baseline =<br>TBD during<br>preparation<br>of Initial<br>Financial<br>Plan. | Tier 1 ROD issued 1/2013.   | Construct new 50 mile east-west expressway extending from I-55 in Will County, Illinois to I-65 in Lake County, Indiana.   | Total project cost increased from \$1.5 billion based on 4/2014 Cost Estimate Review. | Illinois DOT<br>(lead) and<br>Indiana DOT.                       | TBD during preparation of Initial Financial Plan. At this time, Federal financial assistance is anticipated for construction. | None.   |
| O'Hare Con-<br>RAC.                | Chicago, IL.                   | \$0.82  Baseline = \$0.82 in Initial Financial Plan 7/2014.   | Under construction. Current completion date is 12/2016.  Baseline completion = 12/2016. | Construction of a parking structure, rental car service center and automated transit facilities in the Chicago O'Hare Airport.                                   | Total project cost remained constant at \$0.82 billion.                               | Chicago<br>Department of<br>Aviation.                            | Federal<br>(TIFIA) and<br>local funds.  | None.   |

| Project Name  | Project<br>Location                   | Total Cost<br>(Billions)   | Status  | Project<br>Description  | Cost Trend<br>in Fiscal<br>Year '15   | Project<br>Sponsor | Funding<br>Sources                                | Remarks |
|---|---------------------------------------|--|---|---|---|--------------------|---|---------|
| I-465 West Leg<br>Reconstruction<br>(Accelerate<br>465).<br>PROJECT<br>COMPLETED. | Indianapolis, IN.                     | Final cost = \$0.55  Baseline = \$0.74 in Initial Financial Plan 6/2008.  Final cost was 25.7% under budget. | Project completed 6/2015.  Baseline completion = 12/2012.                               | Pavement replacement and widening from three to four lanes between SR 67 and 56 <sup>th</sup> Street. Also, seven interchanges will be reconstructed. | Project completed.  | Indiana DOT.       | 18% Federal<br>and 82%<br>Non-Federal<br>funding. | None.   |
| I-69 SIU 3<br>Section 4.  | Greene and<br>Monroe<br>Counties, IN. | \$0.62  Baseline = \$0.6 in Initial Financial Plan 9/2011.   | Under construction. Current completion date is 11/2015.  Baseline completion = 11/2015. | Construction of 27 miles of new freeway.  | Total project<br>increased<br>from<br>\$0.59 billion<br>based on<br>Financial<br>Plan Annual<br>Update. | Indiana DOT.       | Federal and State funds.                          | None.   |
| US 31<br>Hamilton<br>County.  | Indianapolis,<br>IN.                  | \$0.58  Baseline = \$0.6 in Initial Financial Plan 12/2010.  | Under construction. Current completion date is 6/2016.  Baseline completion = 8/2017.   | Reconstruction of<br>12.5 miles of<br>divided signalized<br>expressway from<br>I-465 north to<br>SR 38.   | Total project cost remained constant at \$0.58 billion.   | Indiana DOT.       | Federal and State funds.                          | None.   |

| Project Name  | Project<br>Location                                 | Total Cost<br>(Billions)                                    | Status  | Project<br>Description  | Cost Trend<br>in Fiscal<br>Year '15   | Project<br>Sponsor                                | Funding<br>Sources                    | Remarks |
|---|---|---|---|---|---|---|---------------------------------------|---------|
| Council Bluffs<br>Interstate<br>System<br>Improvements,<br>Segments 1, 2,<br>and 3. | Council Bluffs, IA.                                 | \$1.4  Baseline = \$0.76 in Initial Financial Plan 1/2008.  | Under construction. Current completion date is 6/2023.  Baseline completion = 12/2018.  | Reconstruction of<br>18 miles of<br>Interstates 29, 80,<br>and 480,<br>including 16<br>interchanges.  | Total project<br>cost<br>increased<br>from<br>\$0.99 billion<br>based on<br>Financial<br>Plan Annual<br>Update. | Iowa DOT (lead) and Nebraska Department of Roads. | Federal and State funds.              | None.   |
| I-74 Quad<br>Cities Corridor<br>Study.  | Davenport and<br>Bettendorf, IA;<br>and Moline, IL. | \$1.2  Baseline = \$1.2 in Initial Financial Plan 7/2014.   | Under construction. Current completion date is 11/2023.  Baseline completion = 11/2023. | Reconstruction of<br>the I-74 corridor<br>from the Avenue<br>of the Cities<br>Interchange in<br>Moline, IL to<br>1 mile north of<br>the 53 <sup>rd</sup> Street<br>Interchange in<br>Davenport, IA. | Total project cost remained constant at \$1.2 billion.  | Iowa DOT<br>(lead) and<br>Illinois DOT.           | Federal, State<br>and Local<br>funds. | None.   |
| US 68/KY 80,<br>Land Between<br>the Lakes, West<br>of Cadiz, KY.                    | Trigg and<br>Marshall<br>Counties, KY.              | \$0.51  Baseline = \$0.58 in Initial Financial Plan 9/2012. | Under construction. Current completion date is 9/2018.  Baseline completion = 4/2017.   | Reconstruction of<br>US 68/KY 80<br>from Cadiz to<br>Aurora, including<br>two new bridges<br>over Kentucky<br>Lake and Lake<br>Barkley.   | Total project<br>cost<br>decreased<br>from<br>\$0.58 billion<br>based on<br>Financial<br>Plan Annual<br>Update. | Kentucky<br>Transportation<br>Cabinet.            | Federal and State funds.              | None.   |

| Project Name  | Project<br>Location           | Total Cost<br>(Billions)  | Status   | Project<br>Description   | Cost Trend<br>in Fiscal<br>Year '15                    | Project<br>Sponsor  | Funding<br>Sources                                  | Remarks |
|---|-------------------------------|---|--|--|--|---|---|---------|
| Louisville<br>Southern<br>Indiana Ohio<br>River Bridges<br>Project. | KY/IN<br>(Louisville,<br>KY). | \$2.3  Baseline = \$2.6 in Initial Financial Plan 8/2012.   | Under construction. Current completion date is 4/2017.  Baseline completion = 12/2018. | Construction of two new bridges crossing the Ohio River, and construction of the new Kennedy interchange in downtown Louisville. | Total project cost remained constant at \$2.3 billion. | Kentucky<br>Transportation<br>Cabinet (lead)<br>and<br>Indiana DOT. | Federal and State funds.                            | None.   |
| I-10 Twin Span Structures.  PROJECT COMPLETED.                      | Slidell, LA.                  | Completed cost = \$0.73  Baseline = \$0.80 in Initial Financial Plan 3/2006.  Final cost was 8.8% under budget. | Project completed 10/2012.  Baseline completion = 3/2011.                              | Replacement of<br>the I-10 Twin<br>Span structures<br>over Lake<br>Pontchartrain east<br>of New Orleans.                         | Project completed.                                     | Louisiana Department of Transportation and Development.             | 100% Federal<br>Funding (ER<br>Program<br>funding). | None.   |

| Project Name  | Project<br>Location                          | Total Cost<br>(Billions)  | Status   | Project<br>Description  | Cost Trend<br>in Fiscal<br>Year '15 | Project<br>Sponsor   | Funding<br>Sources  | Remarks |
|---|--|---|--|---|-------------------------------------|--|---|---------|
| Intercounty Connector.  PROJECT COMPLETED.              | Prince George's and Montgomery Counties, MD. | Completed cost = \$2.4  Baseline = \$2.4 in Initial Financial Plan 6/2006.  Final cost on budget.                     | Project completed 11/2014.  Baseline completion = 12/2012. | Construction of<br>an east-west<br>limited access<br>highway between<br>the<br>I-270 and I-95/<br>US 1 corridors.   | Project completed.                  | Maryland State Highway Administration and Maryland Transportation Authority. | 22% Federal<br>and<br>78%<br>Non-Federal<br>funding<br>(\$516 million<br>TIFIA loan). | None.   |
| Central Artery/Ted Williams Tunnel.  PROJECT COMPLETED. | Boston, MA.                                  | Completed cost=\$14.8  Year 2000 Baseline = \$13.5 in Financial Plan Update 6/2000.  Final cost was 9.6% over budget. | Project completed 10/2007.  Baseline completion = 12/2004. | Replacement of existing I-93 viaduct in downtown Boston with eight- to tenlane tunnels and new cable-stayed bridge over the Charles River, and construction of I-90 extension with four-lane tunnel to Logan Airport. | Project completed.                  | Massachusetts<br>Turnpike<br>Authority.                                      | 58% Federal<br>and<br>42%<br>Non-Federal<br>funding.                                  | None.   |

| Project Name                            | Project<br>Location    | Total Cost<br>(Billions)   | Status  | Project<br>Description  | Cost Trend<br>in Fiscal<br>Year '15   | Project<br>Sponsor                 | Funding<br>Sources  | Remarks |
|---|------------------------|--|---|---|---|------------------------------------|---|---------|
| I-75.                                   | Oakland<br>County, MI. | \$1.3<br>(preliminary)<br>Baseline =<br>TBD when<br>Initial<br>Financial<br>Plan is<br>prepared. | ROD issued 1/2006.  | Addition of capacity to I-75.   | Total project cost increased from \$0.6 billion based on 6/2015 Cost Estimate Review. | Michigan DOT.                      | TBD during preparation of Initial Financial Plan. At this time, Federal financial assistance is anticipated for construction. | None.   |
| I-94/Edsel Ford<br>Freeway.             | Detroit, MI.           | \$2.9  Baseline = \$2.9 in Initial Financial Plan 2/2014.  | Under construction. Current completion date is 9/2036.  Baseline completion = 9/2036. | Reconstruction of<br>6.7 miles of I-94<br>from I-96 to<br>Conner Avenue.                            | Total project cost remained constant at \$2.9 billion.                                | Michigan DOT.                      | Federal, State<br>and Local<br>funds.   | None.   |
| Gordie Howe<br>International<br>Bridge. | Detroit, MI.           | \$1.8 (preliminary)  Baseline = TBD during preparation of Initial Financial Plan.                | ROD was issued 2/2009.  | New international<br>border crossing<br>including a<br>bridge, custom<br>plaza, and<br>interchange. | Total project cost remained constant at \$1.8 billion.                                | Michigan DOT and Transport Canada. | TBD during<br>preparation of<br>Initial<br>Financial<br>Plan.   | None.   |

| Project Name  | Project<br>Location                               | Total Cost<br>(Billions)  | Status  | Project<br>Description  | Cost Trend<br>in Fiscal<br>Year '15   | Project<br>Sponsor                               | Funding<br>Sources  | Remarks |
|---|---|---|---|---|---|--|---|---------|
| I-35W St. Anthony Falls Bridge.  PROJECT COMPLETED. | Minneapolis,<br>MN.                               | Completed cost = \$0.3  Baseline = \$0.3 in Initial Financial Plan 9/2007.  Final cost on budget. | Project completed 11/2008.  Baseline completion = 12/2008.                              | Rebuilding the I-35W bridge over the Mississippi River that collapsed on 8/1/2007.                | Project completed.  | Minnesota<br>DOT.                                | 98% Federal<br>(ER Program<br>funding) and<br>2%<br>Non-Federal<br>funding. | None.   |
| St. Croix River<br>Crossing.                        | Stillwater, MN<br>and St. Joseph<br>Township, WI. | \$0.68  Baseline = \$0.68 in Initial Financial Plan 9/2012.                                       | Under construction. Current completion date is 11/2017.  Baseline completion = 11/2017. | Construction of a<br>new river crossing<br>on Trunk<br>Highway 36 over<br>the St. Croix<br>River. | Total project cost remained constant at \$0.68 billion.   | Minnesota<br>DOT (lead) and<br>Wisconsin<br>DOT. | Federal and state funding.  | None.   |
| I-269 Corridor.                                     | DeSoto and<br>Marshall<br>Counties, MS.           | \$0.67  Baseline = \$0.67 in Initial Financial Plan 2/2011.                                       | Under construction. Current completion date is 10/2018.  Baseline completion = 6/2018.  | Construction of 26 miles of a new four-lane facility.   | Total project<br>increased<br>from<br>\$0.66 billion<br>based on<br>Financial<br>Plan Annual<br>Update. | Mississippi<br>DOT.                              | Federal and State funds.  | None.   |

| Project Name   | Project<br>Location                            | Total Cost<br>(Billions)   | Status   | Project<br>Description   | Cost Trend<br>in Fiscal<br>Year '15 | Project<br>Sponsor                    | Funding<br>Sources                                | Remarks |
|--|--|--|--|--|-------------------------------------|---------------------------------------|---|---------|
| I-64, from<br>Spoede Road to<br>Sarah Street.<br>PROJECT<br>COMPLETED. | St. Louis<br>County and St.<br>Louis City, MO. | Completed cost = \$0.53  Baseline = \$0.53 in Initial Financial Plan 6/2006.  Final cost on budget.          | Project completed 12/2011.  Baseline completion = 10/2010. | Reconstruction of 12 miles of I-64, including interchanges at I-170 and other locations.   | Project completed.                  | Missouri DOT.                         | 83% Federal<br>and 17%<br>Non-Federal<br>funding. | None.   |
| New Mississippi River Bridge.  PROJECT COMPLETED.                      | Illinois/<br>Missouri (St.<br>Louis, MO).      | Completed cost = \$0.68  Baseline = \$0.66 in Initial Financial Plan 9/2009.  Final cost was 3% over budget. | Project completed 2/2014.  Baseline completion = 1/2014.   | Construction of new bridge crossing the Mississippi River, relocation of I-70 in Illinois, and associated interchange and local road improvements. | Project completed.                  | Missouri DOT (lead) and Illinois DOT. | 45% Federal<br>and 55%<br>Non-Federal<br>funding. | None.   |

| Project Name          | Project<br>Location | Total Cost<br>(Billions)  | Status   | Project<br>Description   | Cost Trend<br>in Fiscal<br>Year '15   | Project<br>Sponsor  | Funding<br>Sources  | Remarks |
|-----------------------|---------------------|---|--|--|---|---|---|---------|
| I-15 South.           | Las Vegas, NV.      | \$1.2  Baseline = \$1.4 in Initial Financial Plan 9/2009.                             | Under construction. Current completion date is 9/2030.  Baseline completion = 12/2030. | Widening of 11.5 miles of US 95, including one general purpose lane and one HOV lane between Washington Avenue and Kyle Canyon Road. | Total project cost remained constant at \$1.2 billion.                                | Nevada DOT;<br>Clark County;<br>city of<br>Henderson.                             | Federal,<br>State, and<br>local funds.  | None.   |
| I-15/Project<br>NEON. | Las Vegas, NV.      | \$0.69<br>(preliminary)  Baseline = TBD during preparation of Initial Financial Plan. | ROD issued 10/2010.  | Widening of I-15 from 6 to 14 lanes.   | Total project cost decreased from \$1.5 billion based on 2/2015 Cost Estimate Review. | Nevada DOT,<br>Regional<br>Transportation<br>Commission of<br>Southern<br>Nevada. | TBD during preparation of Initial Financial Plan. At this time, Federal financial assistance is anticipated for construction. | None.   |

| Project Name                    | Project<br>Location            | Total Cost<br>(Billions)                                    | Status  | Project<br>Description  | Cost Trend<br>in Fiscal<br>Year '15   | Project<br>Sponsor  | Funding<br>Sources                                | Remarks |
|---------------------------------|--------------------------------|---|---|---|---|---|---|---------|
| US 95<br>Northwest<br>Corridor. | Las Vegas, NV.                 | \$0.55  Baseline = \$0.71 in Initial Financial Plan 5/2009. | Under construction. Current completion date is 3/2029.  Baseline completion = 9/2028. | Widening of US 95 from six to eight lanes between Washington Avenue and Durango Road (including HOV lanes). Widening of US 95 from four to six lanes from Durango Road to Kyle Canyon Road. Completing the system interchange at US 95/CC 215 Northern Beltway. Adding a new interchange at US 95/ Horse Drive. | Total project cost remained constant at \$0.55 billion.   | Nevada DOT,<br>Clark County<br>Public Works,<br>city of Las<br>Vegas, and<br>Regional<br>Transportation<br>Commission of<br>Southern<br>Nevada. | Federal,<br>State, local<br>and private<br>funds. | None.   |
| I-93<br>Reconstruction.         | Salem to<br>Manchester,<br>NH. | \$0.78  Baseline = \$0.78 in Initial Financial Plan 7/2007. | Under construction. Current completion date is 9/2020.  Baseline completion = 9/2017. | Construction of safety and transportation improvements along a 19-mile segment of I-93 between Salem and Manchester, NH.  | Total project<br>cost<br>increased<br>from<br>\$0.75 billion<br>based on<br>Financial<br>Plan Annual<br>Update. | New<br>Hampshire<br>DOT.  | Federal and State funds.                          | None.   |

| Project Name                                  | Project<br>Location   | Total Cost<br>(Billions)                                     | Status  | Project<br>Description   | Cost Trend<br>in Fiscal<br>Year '15   | Project<br>Sponsor                                  | Funding<br>Sources                                  | Remarks |
|---|---|--|---|--|---|---|---|---------|
| Rt. I-295 & 42/<br>I-76 Direct<br>Connection. | Camden<br>County, New<br>Jersey.                            | \$0.89  Baseline = \$0.87 in Initial Financial Plan 9/2012.  | Under construction. Current completion date is 11/2021.  Baseline completion = 11/2021. | Construction of a direct connection for I-295 traffic through the interchange with I-76 and Route 42.                                  | Total project<br>decreased<br>from<br>\$0.93 billion<br>based on<br>Financial<br>Plan Annual<br>Update. | New Jersey<br>DOT.                                  | Federal and State funds.                            | None.   |
| Brooklyn<br>Bridge<br>Contract 6.             | New York and<br>Kings Counties,<br>NY.                      | \$0.65  Baseline = \$0.45 in Initial Financial Plan 11/2008. | Under construction. Current completion date is 4/2016.  Baseline completion = 9/2013.   | Rehabilitation of existing bridge structure, including painting of entire bridge and reconstruction of approach spans and ramps.       | Total project cost increased from \$0.62 billion based on Financial Plan Annual Update.                 | New York City<br>DOT.                               | Federal,<br>State, and<br>local funds.              | None.   |
| Goethals<br>Bridge<br>Replacement.            | Elizabeth City,<br>NJ to Staten<br>Island, NY,<br>New York. | \$1.2  Baseline = \$1.2 in Initial Financial Plan 6/2015.    | Under construction. Current completion date is 10/2018.  Baseline completion = 10/2018. | Replacement of<br>the Goethals<br>Bridge over the<br>Arthur Kill<br>Channel between<br>Elizabeth City, NJ<br>and Staten Island,<br>NY. | The Initial Finance Plan established the baseline cost at \$1.2 billion.                                | Port Authority<br>of New York<br>and New<br>Jersey. | Federal<br>(TIFIA),<br>State, and<br>private funds. | None.   |

| Project Name   | Project<br>Location                                     | Total Cost<br>(Billions)                                    | Status  | Project<br>Description  | Cost Trend<br>in Fiscal<br>Year '15   | Project<br>Sponsor     | Funding<br>Sources       | Remarks |
|--|---|---|---|---|---|------------------------|--------------------------|---------|
| Kozciusko<br>Bridge<br>Replacement,<br>I-278 over<br>Newtown<br>Creek. | Brooklyn/<br>Queens,<br>NY, New York.                   | \$0.96  Baseline = \$0.97 in Initial Financial Plan 9/2012. | Under construction. Current completion date is 6/2020.  Baseline completion = 6/2020.   | Reconstruction of<br>bridge to improve<br>Interstate<br>operations,<br>eliminate<br>substandard<br>features, and<br>improve safety. | Total project<br>increased<br>from<br>\$0.95 billion<br>based on<br>Financial<br>Plan Annual<br>Update. | New York<br>State DOT. | Federal and State funds. | None.   |
| Route 347.   | Smithtown,<br>Islip,<br>Brookhaven,<br>NY,<br>New York. | \$0.96  Baseline = \$1.0 in Initial Finance Plan 4/2013.    | Under construction. Current completion date is 11/2033.  Baseline completion = 11/2033. | Improve safety<br>and<br>mobility for<br>15 miles<br>between the<br>Northern<br>State Parkway<br>and NY<br>Rt. 25A.                 | Total project<br>increased<br>from<br>\$0.93 billion<br>based on<br>Financial<br>Plan Annual<br>Update. | New York<br>State DOT. | Federal and State funds. | None.   |

| Project Name  | Project<br>Location  | Total Cost<br>(Billions)                                    | Status  | Project<br>Description   | Cost Trend<br>in Fiscal<br>Year '15   | Project<br>Sponsor                                 | Funding<br>Sources                                  | Remarks |
|---|--|---|---|--|---|--|---|---------|
| Tappan Zee<br>Hudson River<br>Crossing/New<br>NY Bridge<br>Project.                               | South Nyack,<br>Rockland,<br>Tarrytown and<br>Westchester<br>Counties, NY. | \$4.1  Baseline = \$4.0 in Initial Financial Plan 3/2015.   | Under construction. Current completion date is 7/2018.  Baseline completion = 7/2018.   | Bridge<br>Replacement for<br>existing Tappan<br>Zee Toll Bridge<br>carrying<br>Interstates 87 and<br>287 over the<br>Hudson River. | Total project cost increased from \$4.0 billion based on Financial Plan Annual Update.                  | New York<br>State Thruway<br>Authority.            | Federal<br>(TIFIA),<br>State, and<br>local funds.   | None.   |
| Willis Avenue<br>Bridge.  | Manhattan and<br>Bronx Counties,<br>NY.                                    | \$0.76  Baseline = \$0.50 in Initial Financial Plan 1/2007. | Under construction. Current completion date is 10/2015.  Baseline completion = 11/2012. | Reconstruction of<br>the Willis Avenue<br>Bridge over the<br>Harlem River.   | Total project<br>increased<br>from<br>\$0.75 billion<br>based on<br>Financial<br>Plan Annual<br>Update. | New York<br>State DOT and<br>New York City<br>DOT. | Federal,<br>State, and<br>local funds.              | None.   |
| I-77 Express<br>Lanes from<br>Exit 11 (I-277<br>Brookshire<br>Freeway) to<br>Exit 36 (NC<br>150). | Mecklenburg<br>and Iredell<br>Counties, NC.                                | \$0.62  Baseline = \$0.62 in Initial Financial Plan 8/2015. | Under construction. Current completion date is 5/2019.  Baseline completion = 5/2019.   | Improvements of<br>26 miles of I-77<br>from I-277 to NC<br>150, inclusion of<br>High Occupancy<br>Toll (HOT)<br>managed lanes.     | The Initial Finance Plan established the baseline cost at \$0.62 billion.                               | North Carolina<br>DOT.                             | Federal<br>(TIFIA),<br>State, and<br>private funds. | None.   |

| Project Name   | Project<br>Location                       | Total Cost<br>(Billions)  | Status  | Project<br>Description  | Cost Trend<br>in Fiscal<br>Year '15                     | Project<br>Sponsor                       | Funding<br>Sources   | Remarks |
|--|---|---|---|---|---|--|--|---------|
| Monroe<br>Bypass.  | Mecklenburg<br>and Union<br>Counties, NC. | \$0.72  Baseline = \$0.72 in Initial Financial Plan 9/2011.   | Under Construction. Current completion date is 11/2016.  Baseline completion = 11/2016. | Construction of<br>19.7 miles of<br>high-speed<br>controlled access<br>facility.  | Total project cost remained constant at \$0.72 billion. | North Carolina<br>DOT.                   | Federal and State funds.   | None.   |
| Triangle Expressway, Western Wake Freeway.  PROJECT COMPLETED. | Raleigh, NC.                              | Completed cost = \$0.98  Baseline = \$1.03 in Initial Financial Plan 9/2009.  Final cost was 4.9% under budget. | Project completed 8/2013.  Baseline completion = 12/2012.                               | Construction of a<br>new 12.6 mile<br>freeway from<br>NC 55 at SR 1172<br>to NC 55 near<br>SR 1630 on the<br>west side of<br>Raleigh. | Project completed.                                      | North Carolina<br>Turnpike<br>Authority. | 9% Federal<br>and<br>91%<br>Non-Federal<br>funding<br>(\$387 million<br>TIFIA loan). |         |

| Project Name                                       | Project<br>Location                  | Total Cost<br>(Billions)  | Status   | Project<br>Description   | Cost Trend<br>in Fiscal<br>Year '15                    | Project<br>Sponsor   | Funding<br>Sources  | Remarks |
|--|--------------------------------------|---|--|--|--|--|---|---------|
| Brent Spence<br>Bridge Corridor<br>Project.        | Cincinnati, OH<br>and Kenton,<br>KY. | \$2.7<br>(preliminary)<br>Baseline =<br>TBD during<br>preparation<br>of Initial<br>Financial<br>Plan. | FONSI<br>approved<br>8/2012.   | Operational improvements of I-71, I-75, and Brent Spence Bridge by improving safety capacity and geometric deficiencies.   | Total project cost remained constant at \$2.7 billion. | Ohio DOT<br>(lead) and<br>Kentucky<br>Transportation<br>Cabinet. | TBD during preparation of Initial Financial Plan. At this time, Federal financial assistance is anticipated for construction. | None.   |
| Cleveland<br>Innerbelt.                            | Cleveland, OH.                       | \$2.9  Baseline = \$3.2 in Initial Financial Plan 9/2010.   | Under construction. Current completion date is 6/2033.  Baseline completion = 11/2033. | Major reconstruction and reconfiguration of the Interstates 71, 77, and 90, and connecting radial freeways and local roadways, known as the Cleveland Innerbelt. | Total project cost remained constant at \$2.9 billion. | Ohio DOT.  | Federal and State funds.  | None.   |
| I-70/71<br>Columbus<br>Crossroads -<br>Phases 1-5. | Columbus, OH.                        | \$1.1  Baseline = \$1.1 in Initial Financial Plan 3/2011.   | Under construction. Current completion date is 3/2025.  Baseline completion = 10/2018. | Reconstruction, widening, and modernization of I-70/71.  | Total project cost remained constant at \$1.1 billion. | Ohio DOT.  | Federal and State funds.  | None.   |

| Project Name  | Project<br>Location   | Total Cost<br>(Billions)                                    | Status   | Project<br>Description  | Cost Trend<br>in Fiscal<br>Year '15   | Project<br>Sponsor                    | Funding<br>Sources                                  | Remarks |
|---|-----------------------|---|--|---|---|---------------------------------------|---|---------|
| I-75 (HAM-75-2.30), city of Cincinnati (Mill Creek Expressway). | Cincinnati, OH.       | \$0.73  Baseline = \$.80 in Initial Financial Plan 12/2009. | Under construction. Current completion date is 9/2022.  Baseline completion = 5/2020.  | Reconstruction, widening, and modernization of 7.80 miles of I-75 (eight construction contracts).   | Total project<br>cost<br>decreased<br>from<br>\$0.75 billion<br>based on<br>Financial<br>Plan Annual<br>Update. | Ohio DOT.                             | Federal and State funds.                            | None.   |
| Portsmouth<br>Bypass.   | Portsmouth,<br>OH.    | \$0.57  Baseline = \$0.58 in Initial Financial Plan 1/2012. | Under construction. Current completion date is 4/2019.  Baseline completion = 5/2024.  | Construction of a new four-lane limited access bypass of Portsmouth.  | Total project<br>cost<br>decreased<br>from<br>\$0.58 billion<br>based on<br>Financial<br>Plan Annual<br>Update. | Ohio DOT.                             | Federal<br>(TIFIA),<br>State, and<br>private funds. | None.   |
| I-40 Crosstown.   | Oklahoma City,<br>OK. | \$0.71  Baseline = \$0.58 in Initial Financial Plan 8/2007. | Under construction. Current completion date is 12/2016.  Baseline completion = 9/2015. | Realignment of<br>4.5 miles of I-40<br>from just east of<br>I-44 to I-35/I-235<br>and<br>reconstruction of<br>existing I-40 to a<br>boulevard access<br>to downtown<br>Oklahoma City. | Total project cost increased from \$0.69 billion based on Financial Plan Annual Update.                         | Oklahoma<br>DOT and<br>Oklahoma City. | Federal and State Funds.                            | None.   |

| Project Name  | Project<br>Location                             | Total Cost<br>(Billions)  | Status   | Project<br>Description   | Cost Trend<br>in Fiscal<br>Year '15   | Project<br>Sponsor   | Funding<br>Sources  | Remarks |
|---|---|---|--|--|---|----------------------|---|---------|
| Central<br>Susquehanna<br>Valley<br>Transportation<br>(CSVT).                   | Snyder, Union, and Northumberland Counties, PA. | \$0.67  Baseline = \$0.67 in Initial Financial Plan 8/2014.                           | Under construction. Current completion date is 11/2022.  Baseline completion = 11/2022.                    | Construction of<br>12 miles of new<br>limited access<br>highway.                                 | The Initial Finance Plan has established a baseline cost of \$0.67 billion. | Pennsylvania<br>DOT. | Federal and State Funds.  | None.   |
| Commonwealth<br>of PA Rapid<br>Bridge<br>Replacement<br>Project.                | Statewide, PA.                                  | \$0.87<br>(preliminary)  Baseline = TBD during preparation of Initial Financial Plan. | Environmental document will be approved individually before bridge progresses through project development. | Replacement of<br>558 Bridges<br>across the State of<br>Pennsylvania.                            | Total project cost remained constant at \$0.87 billion.                     | Pennsylvania<br>DOT. | TBD during preparation of Initial Financial Plan. At this time, Federal financial assistance is anticipated for construction. | None.   |
| I-95 Betsy Ross<br>Interchange and<br>Bridge Street<br>Ramps<br>Reconstruction. | 1 '   | \$1.4  Baseline = \$1.4 in Initial Financial Plan 8/2014.                             | Under construction. Current completion date is 9/2026.  Baseline completion = 9/2026.                      | Reconstruction of<br>the I-95/Betsy<br>Ross Bridge<br>Interchange and<br>Bridge Street<br>Ramps. | Total project cost remained constant at \$1.4 billion.                      | Pennsylvania<br>DOT. | Federal and State Funds.  | None.   |

| Project Name  | Project<br>Location | Total Cost<br>(Billions)  | Status  | Project<br>Description  | Cost Trend<br>in Fiscal<br>Year '15 | Project<br>Sponsor   | Funding<br>Sources  | Remarks |
|---|---------------------|---|---|---|-------------------------------------|--|---|---------|
| Bergstrom Expressway – US 183 From US 290 to SH 71. | Austin, TX.         | \$0.66<br>(preliminary)<br>Baseline =<br>TBD during<br>preparation<br>of Initial<br>Financial<br>Plan.        | FONSI approved 3/2015.                                    | Reconstruction of<br>non-tolled and<br>addition of<br>managed (tolled)<br>lanes on US 183<br>between US 290<br>and SH 71.             | New major project.                  | Texas DOT and<br>Central Texas<br>Regional<br>Mobility<br>Authority.                               | TBD during preparation of Initial Financial Plan. At this time, Federal financial assistance is anticipated for construction. | None.   |
| Central Texas Turnpike.  PROJECT COMPLETED.         | Austin, TX.         | Completed cost = \$2.7  Baseline = \$2.9 in Initial Financial Plan 9/2002.  Final cost was 6.9% under budget. | Project completed 4/2008.  Baseline completion = 12/2007. | Construction of 120+ miles of toll facilities to ease congestion on I-35 in Central Texas. This project is the first of three phases. | Project completed.                  | Texas Turnpike Authority, a Division of Texas DOT. Also, local cities, counties, and associations. | 19% Federal<br>and 81%<br>Non-Federal<br>funding<br>(\$900 million<br>TIFIA loan).  | None.   |

| Project Name  | Project<br>Location   | Total Cost<br>(Billions)  | Status  | Project<br>Description  | Cost Trend<br>in Fiscal<br>Year '15                    | Project<br>Sponsor                               | Funding<br>Sources                                   | Remarks |
|---|-----------------------|---|---|---|--|--|--|---------|
| DFW<br>Connector.   | Grapevine, TX.        | \$1.2  Baseline = \$1.1 in Initial Financial Plan 8/2011.   | Under construction. Current completion date is 1/2017.  Baseline completion = 5/2014. | Reconstruction of<br>SH 121 and<br>SH 114, including<br>additional toll<br>managed lanes on<br>SH 114.              | Total project cost remained constant at \$1.2 billion. | Texas DOT.                                       | Federal,<br>State, and<br>private funds.             | None.   |
| Eastern Extension of the President George Bush Turnpike (SH 190).  PROJECT COMPLETED. | Dallas County,<br>TX. | Completed cost = \$0.80  Baseline = \$1.0 in Initial Financial Plan 7/2008.  Final cost was 20% under budget. | Project completed 12/2013.  Baseline completion = 6/2012.                             | Construction of a new six-lane toll road from SH 78 to IH-30, including frontage roads and an interchange at IH-30. | Project completed.                                     | Texas DOT and the North Texas Tollway Authority. | 20% Federal<br>and<br>80%<br>Non-Federal<br>funding. | None.   |

| Project Name   | Project<br>Location         | Total Cost<br>(Billions)   | Status   | Project<br>Description   | Cost Trend<br>in Fiscal<br>Year '15 | Project<br>Sponsor                          | Funding<br>Sources   | Remarks |
|--|-----------------------------|--|--|--|-------------------------------------|---|--|---------|
| I-10/Katy Freeway.  PROJECT COMPLETED.  IH 35 (From IH | Houston, TX.  Bexar County, | Completed cost = \$2.8  Year 2004 Baseline = \$2.5 Adjusted in Financial Plan Update 12/2004.  Final cost was 12% over budget. \$1.7 | Project completed 11/2010.  Baseline completion = 11/2008. | Reconstruction of 38 miles of I-10 from Houston to Katy. Also, reconstruction of 2.6 miles of I-610.                                   | Project completed.                  | Texas DOT.  Texas DOT and                   | 49% Federal and 51% Non-Federal funding.   | None.   |
| 37 to Schertz<br>Parkway).                             | TX.                         | (preliminary)  Baseline = TBD during preparation of Initial Financial Plan.  | approved 7/2015.   | Managed lanes<br>and improving<br>interchanges on<br>IH 35 from IH 37<br>to Schertz<br>Parkway in San<br>Antonio<br>metropolitan area. | project.                            | Alamo<br>Regional<br>Mobility<br>Authority. | preparation of Initial Financial Plan. At this time, Federal financial assistance is anticipated for construction. |         |

| Project Name   | Project<br>Location       | Total Cost<br>(Billions)                                   | Status  | Project<br>Description   | Cost Trend<br>in Fiscal<br>Year '15   | Project<br>Sponsor | Funding<br>Sources                                  | Remarks |
|--|---------------------------|--|---|--|---|--------------------|---|---------|
| IH 35E<br>Managed Lanes<br>(Dallas and<br>Denton),<br>Phase I. | Dallas and<br>Denton, TX. | \$7.1  Baseline = \$7.1 in Initial Financial Plan 9/2013.  | Under construction. Current completion date is 12/2034.  Baseline completion = 12/2034. | Reconstruction<br>and expansion of<br>general purpose<br>lanes and frontage<br>road of IH-35E<br>from IH-635 to<br>US 380. Includes<br>construction of<br>tolled managed<br>lanes. | Total project cost remained constant at \$7.1 billion.  | Texas DOT.         | Federal,<br>State, and<br>local funds.              | None.   |
| LBJ Freeway.   | Dallas, TX.               | \$2.2  Baseline = \$2.2 in Initial Financial Plan 12/2011. | Under construction. Current completion date is 3/2016.  Baseline completion = 7/2016.   | Reconstruction of IH-635 from IH-35E to US Route 75. Project includes free main lanes, toll managed lanes, and frontage roads.   | Total project cost remained constant at \$2.2 billion.  | Texas DOT.         | Federal<br>(TIFIA),<br>State, and<br>private funds. | None.   |
| Loop<br>12/Interstate<br>Highway 35E<br>Corridor.              | Dallas, TX.               | \$0.89  Baseline = \$1.3 in Initial Financial Plan 2/2009. | Under construction. Current completion date is 12/2022.  Baseline completion = 9/2015.  | Reconstruction<br>and widening of<br>Loop 12 and IH-<br>35E. Project<br>includes free main<br>lanes, reversible<br>managed lanes,<br>and frontage<br>roads.                        | Total project<br>cost<br>decreased<br>from<br>\$0.99 billion<br>based on the<br>Financial<br>Plan Annual<br>Update. | Texas DOT.         | Federal and State funds.                            | None.   |

| Project Name  | Project<br>Location | Total Cost<br>(Billions)  | Status  | Project<br>Description  | Cost Trend<br>in Fiscal<br>Year '15                     | Project<br>Sponsor            | Funding<br>Sources  | Remarks |
|---|---------------------|---|---|---|---|-------------------------------|---|---------|
| North Tarrant Express.  PROJECT COMPLETED.            | Fort Worth, TX.     | Completed cost = \$1.9  Baseline = \$1.9 in Initial Financial Plan 5/2012.  Final cost on budget. | Project completed 10/2014.  Baseline completion = 9/2015.                               | Reconstruction of IH-820 and opportunity to develop and reconstruct SH 183 and IH-35W. Project includes free main lanes, interconnected toll managed lanes, and frontage roads. | Project completed.                                      | Texas DOT.                    | 27% Federal<br>and<br>73%<br>Non-Federal<br>funding<br>(\$650 million<br>TIFIA loan). | None.   |
| North Tarrant<br>Express 3A &<br>3B (NTE 3A &<br>3B). | Fort Worth, TX.     | \$4.2  Baseline = \$4.2 in Initial Financial Plan 12/2014.  | Under construction. Current completion date is 12/2029.  Baseline completion = 12/2029. | Reconstruction<br>and addition of<br>tolled managed<br>lanes.   | Total project cost remained constant at \$4.2 billion.  | Texas DOT.                    | Federal<br>(TIFIA),<br>State, and<br>Local funds.                                     | None.   |
| Project<br>Horseshoe<br>IH-30/IH-35E.                 | Dallas, TX.         | \$0.83  Baseline = \$0.84 in Initial Financial Plan 9/2013.                                       | Under construction. Current completion date is 4/2017.  Baseline completion = 3/2017.   | Reconstruction of<br>the IH-30/IH-35E<br>Interchange over<br>the Trinity River<br>Floodway.   | Total project cost remained constant at \$0.83 billion. | Texas DOT and city of Dallas. | Federal,<br>State, and<br>local funds.  | None.   |

| Project Name   | Project<br>Location   | Total Cost<br>(Billions)  | Status  | Project<br>Description  | Cost Trend<br>in Fiscal<br>Year '15                    | Project<br>Sponsor  | Funding<br>Sources   | Remarks |
|--|-----------------------|---|---|---|--|---|--|---------|
| Midtown<br>Express (SH<br>183 Managed<br>Lanes Project).                       | Dallas, TX.           | \$5.3  Baseline = \$5.3 in Initial Financial Plan 9/2014.   | Under construction. Current completion date is 12/2035.  Baseline completion = 12/2035. | Improvements of 27.8 miles of managed lanes, general purpose lanes and construction of intersection and interchange connectivity. | Total project cost remained constant at \$5.3 billion. | Texas DOT and<br>the North<br>Texas Tollway<br>Authority.   | Federal,<br>State, and<br>local funds.                           | None.   |
| SH 161 – President George Bush Turnpike Western Extension.  PROJECT COMPLETED. | Dallas County,<br>TX. | Completed cost = \$1.1  Baseline = \$1.1 in Initial Financial Plan 3/2012.  Final cost on budget. | Project completed 12/2012.  Baseline completion = 10/2012.                              | Construction of a<br>new four and six-<br>lane toll road with<br>frontage roads<br>from<br>IH-20 to SH 183.                       | Project completed.                                     | Texas DOT,<br>North Texas<br>Tollway<br>Authority, and<br>the cities of<br>Grand Prairie<br>and Irving. | 100%<br>Non-Federal<br>funding<br>(\$418 million<br>TIFIA loan). | None.   |

| Project Name   | Project<br>Location                     | Total Cost<br>(Billions)  | Status  | Project<br>Description  | Cost Trend<br>in Fiscal<br>Year '15                    | Project<br>Sponsor   | Funding<br>Sources  | Remarks  |
|--|---|---|---|---|--|--|---|--|
| SH 288.  | Brazoria and<br>Harris Counties,<br>TX. | \$1.9<br>(preliminary)<br>Baseline =<br>TBD during<br>preparation<br>of Initial<br>Financial<br>Plan. | FONSI issued 5/2013.  | Construction of<br>37 miles of toll<br>and general<br>purpose lanes<br>between US 59 N<br>and I-10E.  | Total project cost remained constant at \$1.9 billion. | Texas DOT.   | TBD during preparation of Initial Financial Plan. At this time, Federal financial assistance is anticipated for construction. | None.  |
| Southwest<br>Parkway<br>(SH 121) –<br>Chisolm Trail. | Fort Worth, TX.                         | \$1.2  Baseline = \$1.5 in Initial Financial Plan 2/2010.   | Project open to traffic 9/2014.  Baseline completion = 12/2012. | Construction of<br>15 miles of a<br>controlled access<br>divided toll<br>facility from<br>IH-30 near<br>downtown Fort<br>Worth to Farm to<br>Market (FM)<br>Road 1187 in<br>Tarrant County. | Total project cost remained constant at \$1.2 billion. | Texas DOT,<br>North Texas<br>Tollway<br>Authority, and<br>the city of Fort<br>Worth. | Federal,<br>State, and<br>Local funds.  | Financial<br>Plan to<br>complete<br>Major<br>Project<br>requirements<br>expected<br>shortly. |

| Project Name                                       | Project<br>Location   | Total Cost<br>(Billions)  | Status  | Project<br>Description  | Cost Trend<br>in Fiscal<br>Year '15                    | Project<br>Sponsor | Funding<br>Sources  | Remarks |
|--|---|---|---|---|--|--------------------|---|---------|
| SH 130 Segments 5 & 6.  PROJECT COMPLETED.         | Central<br>Texas/Austin<br>and San<br>Antonio, TX.              | Completed cost = \$1.1  Baseline = \$1.1 in Initial Financial Plan 3/2008.  Final cost on budget.     | Project completed 5/2013.  Baseline completion = 11/2012. | Construction of a new 40-mile toll road connecting the completion portions of SH 130 (Central Texas Turnpike system) to Seguin, Texas, near San Antonio.  | Project completed.                                     | Texas DOT.         | 0.3% Federal<br>and 99.7%<br>Non-Federal<br>funding<br>(\$430 million<br>TIFIA loan).   | None.   |
| SH 99, Grand<br>Parkway<br>(Segment H<br>and I-1). | Montgomery,<br>Harris, Liberty<br>and Chambers<br>Counties, TX. | \$1.2<br>(preliminary)<br>Baseline =<br>TBD during<br>preparation<br>of Initial<br>Financial<br>Plan. | ROD issued 6/2014.  | Construction of a new 37-mile four lane toll road from US 59 to IH-10E. This segment is one of 10 segments that make up the 188 miles of SH 99 project that encircles the Greater Houston region. | Total project cost remained constant at \$1.2 billion. | Texas DOT.         | TBD during preparation of Initial Financial Plan. At this time, Federal financial assistance is anticipated for construction. | None.   |

| Project Name  | Project<br>Location   | Total Cost<br>(Billions)   | Status  | Project<br>Description   | Cost Trend<br>in Fiscal<br>Year '15   | Project<br>Sponsor | Funding<br>Sources  | Remarks |
|---|-----------------------|--|---|--|---|--------------------|---|---------|
| SH 99, The<br>Grand Parkway<br>(Segments F-1,<br>F-2, and G). | Houston, TX.          | \$2.1  Baseline = \$2.4 in Initial Financial Plan 11/2014.   | Under Construction. Current completion date is 01/2016.  Baseline completion = 12/2015. | Constructs segments F-1, F-2, and G of the Grand Parkway, a 180-mile limited access, tolled facility around the Houston metropolitan area. | Total project<br>cost<br>decreased<br>from<br>\$2.4 billion<br>based on<br>Financial<br>Plan Annual<br>Update | Texas DOT.         | Federal<br>(TIFIA),<br>State, and<br>private funds.   | None.   |
| Southern<br>Gateway<br>Managed Lanes<br>Project.              | Dallas County,<br>TX. | \$0.52<br>(preliminary)<br>Baseline =<br>TBD during<br>preparation<br>of Initial<br>Financial<br>Plan. | FONSI approved 6/2006.  | Reconstruction<br>and widening of<br>approximately 19<br>miles along the<br>IH 35E/US 67<br>corridor in<br>southern Dallas<br>county.      | New major project.  | Texas DOT.         | TBD during preparation of Initial Financial Plan. At this time, Federal financial assistance is anticipated for construction. | None.   |

| Project Name  | Project<br>Location    | Total Cost<br>(Billions)  | Status  | Project<br>Description  | Cost Trend<br>in Fiscal<br>Year '15                    | Project<br>Sponsor                                    | Funding<br>Sources  | Remarks |
|---|------------------------|---|---|---|--|---|---|---------|
| Trinity<br>Parkway (from<br>IH 35E/SH 83<br>to US 175/SH<br>310). | Dallas, TX.            | \$1.5<br>(preliminary)  Baseline = TBD during preparation of Initial Financial Plan.                  | ROD issued 4/2015.  | Construction of a six-lane 9-mile tolled bypass around downtown Dallas which will connect IH 35E to US 175.   | New major project.                                     | Texas DOT and<br>North Texas<br>Tollway<br>Authority. | TBD during preparation of Initial Financial Plan. At this time, Federal financial assistance is anticipated for construction. | None.   |
| U.S. 181<br>Harbor Bridge<br>Project.                             | Corpus Christi,<br>TX. | \$1.1<br>(preliminary)<br>Baseline =<br>TBD during<br>preparation<br>of Initial<br>Financial<br>Plan. | Final EIS<br>approved<br>11/2014.   | Improvements to US 181 including the replacement of the existing Harbor Bridge in the city of Corpus Christi. | New major project.                                     | Texas DOT.  | TBD during preparation of Initial Financial Plan. At this time, Federal financial assistance is anticipated for construction. | None.   |
| US 290.   | Houston, TX.           | \$2.5  Baseline = \$2.5 in Initial Financial Plan 6/2011.   | Under construction. Current completion date is 8/2021.  Baseline completion = 8/2021. | Improvements to 38 miles of the US 290 corridor from IH-610 to FM 2920.                                       | Total project cost remained constant at \$2.5 billion. | Texas DOT and<br>Harris County<br>Toll Authority.     | Federal, State<br>and local<br>funds.   | None.   |

| Project Name   | Project<br>Location  | Total Cost<br>(Billions)  | Status   | Project<br>Description   | Cost Trend<br>in Fiscal<br>Year '15   | Project<br>Sponsor | Funding<br>Sources  | Remarks   |
|--|--|---|--|--|---|--------------------|---|---|
| I-15 Corridor.  PROJECT COMPLETED.                                   | Salt Lake City,<br>UT.                                       | Completed cost = \$1.6  Baseline = \$1.4 in Initial Financial Plan 7/1996.  Final cost was 14.3% over budget. | Project completed summer 2001.                                       | Reconstruction of 17 miles of I-15, with auxiliary and HOV lanes added.  | Project completed.  | Utah DOT.          | 9% Federal<br>and 91%<br>Non-Federal<br>funding.                                      | None.   |
| Capital Beltway High Occupancy Toll (HOT) Lanes.  PROJECT COMPLETED. | Fairfax County,<br>VA.                                       | Completed cost = \$1.7  Baseline = \$1.7 in Initial Financial Plan 4/2009.  Final cost on budget.             | Project completed 12/2012.  Baseline completion = 12/2012.           | Widening of 14<br>miles of I-495<br>(Capital Beltway)<br>from the<br>Springfield<br>Interchange to the<br>Dulles Toll Road<br>to implement four<br>new HOT Lanes<br>and access points. | Project completed.  | Virginia DOT.      | 16% Federal<br>and<br>84%<br>Non-Federal<br>funding<br>(\$589 million<br>TIFIA loan). | None.   |
| I-95 HOV/HOT<br>Lanes,<br>Northern<br>Segment.                       | Fairfax, Prince<br>William, and<br>Stafford<br>Counties, VA. | \$0.84  Baseline = \$0.86 in Initial Financial Plan 7/2012.   | Project opened to traffic on 12/2014.  Baseline completion = 3/2015. | Development of<br>29 miles of HOT<br>lanes, including<br>conversion of<br>HOV lanes to<br>HOT lanes.   | Total project<br>decreased<br>from<br>\$0.85 billion<br>based on<br>Financial<br>Plan Annual<br>Update. | Virginia DOT.      | Federal (TIFIA),<br>State and private funds.  | Financial Plan to complete Major Project requirements expected shortly. |

| Project Name  | Project<br>Location | Total Cost<br>(Billions)   | Status  | Project<br>Description   | Cost Trend<br>in Fiscal<br>Year '15 | Project<br>Sponsor   | Funding<br>Sources                                    | Remarks |
|---|---------------------|--|---|--|-------------------------------------|--|---|---------|
| I-95/Woodrow Wilson Bridge.  PROJECT COMPLETED.               | VA/MD/DC.           | Completed cost = \$2.5  Baseline = \$2.4 in Initial Financial Plan 9/2001.  Final cost was 4.2% over budget. | Project completed 6/2013.  Baseline completion = 5/2011.  | Replacement of existing 6-lane bridge with new 12-lane double structure, including auxiliary and HOV lanes. Reconstruction of adjacent interchanges. | Project completed.                  | Maryland State<br>Highway<br>Administration,<br>Virginia DOT,<br>and District of<br>Columbia<br>DOT. | 86% Federal<br>and<br>14% Non-<br>Federal<br>funding. | None.   |
| I-95/I-395/I-495 Springfield Interchange.  PROJECT COMPLETED. | Springfield,<br>VA. | Completed cost = \$0.68  Baseline = \$0.68 in Initial Financial Plan 1/2003.  Final cost on budget.          | Project completed 7/2007.  Baseline completion = 11/2007. | Reconstruction of I-95/I-495 and I-95/Route 644 interchanges, with separation of local, through, and HOV traffic and direct ramp access.             | Project completed.                  | Virginia DOT.  | 93% Federal<br>and<br>7%<br>Non-Federal<br>funding.   | None.   |

| Project Name   | Project<br>Location   | Total Cost<br>(Billions)                                    | Status  | Project<br>Description   | Cost Trend<br>in Fiscal<br>Year '15  | Project<br>Sponsor       | Funding<br>Sources                                 | Remarks   |
|--|-----------------------|---|---|--|--|--------------------------|--|---|
| Midtown Tunnel/ Downtown Tunnel/Martin Luther King Extension Project.  | Hampton<br>Roads, VA. | \$1.6  Baseline = \$1.6 in Initial Financial Plan 2/2013.   | Under construction. Current completion date is 8/2018.  Baseline completion = 8/2018. | Construction of new tunnel under the Elizabeth River parallel to existing Midtown Tunnel, improvements to existing Midtown and Downtown tunnels, and extension US 58 to I-264. | Total project cost remained constant at \$1.6 billion.                                 | Virginia DOT.            | Federal<br>(TIFIA),<br>State and<br>private funds. | None.   |
| SR 520 –<br>Pontoon<br>Construction<br>Project.  | Grays Harbor,<br>WA.  | \$0.57  Baseline = \$0.61 in Initial Financial Plan 1/2011. | Construction completed on 7/2015.  Baseline completion = 11/2014.                     | Construction of casting basin and pontoons that will be used to reconstruct the SR 520 Floating Bridge in Seattle.   | Total project cost remained constant at \$0.57 billion.                                | Washington<br>State DOT. | Federal and State funds.                           | Financial Plan to complete Major Project requirements expected shortly. |
| SR 520, I-5 to<br>Medina: Bridge<br>Replacement<br>and HOV<br>Project –<br>Floating Bridge<br>and Landings<br>Stage. | Seattle, WA.          | \$1.5  Baseline = \$1.1 in Initial Financial Plan 8/2011.   | Under construction. Current completion date is 6/2017.  Baseline completion = 7/2016. | Replacement of<br>the existing<br>SR 520 Evergreen<br>Floating Bridge<br>and east approach<br>with<br>6-lane facility that<br>includes 2 HOV<br>lanes.                         | Total project cost increased from \$1.3 billion based on Financial Plan Annual Update. | Washington<br>State DOT. | Federal<br>(TIFIA) and<br>State funds.             | None.   |

| Project Name   | Project<br>Location | Total Cost<br>(Billions)                                     | Status  | Project<br>Description  | Cost Trend<br>in Fiscal<br>Year '15                     | Project<br>Sponsor       | Funding<br>Sources                     | Remarks |
|--|---------------------|--|---|---|---|--------------------------|--|---------|
| SR 520,<br>Medina to<br>SR 202:<br>Eastside<br>Transit and<br>HOV Project. | Seattle, WA.        | \$0.51  Baseline = \$0.53 in Initial Financial Plan 10/2011. | Under construction. Current completion date is 12/2015.  Baseline completion = 6/2017.  | Construction of SR 520 from Medina (East side of Lake Washington) to SR 202 to enhance travel time reliability, mobility, access, safety for transit, public, and HOV traffic.  | Total project cost remained constant at \$0.51 billion. | Washington<br>State DOT. | Federal and State funds.               | None.   |
| SR 99:<br>Alaskan Way<br>Viaduct<br>Replacement<br>Project.                | Seattle, WA.        | \$2.2  Baseline = \$2.2 in Initial Financial Plan 8/2011.    | Under construction. Current completion date is 10/2018.  Baseline completion = 12/2018. | Replacement of<br>SR 99 from South<br>Royal Brougham<br>Way to Roy<br>Street with a<br>tolled-single bore<br>tunnel. The<br>facility will have<br>2-lanes in each<br>direction. | Total project cost remained constant at \$2.2 billion.  | Washington<br>State DOT. | Federal,<br>State, and<br>local funds. | None.   |

| Project Name  | Project<br>Location            | Total Cost<br>(Billions)  | Status   | Project<br>Description   | Cost Trend<br>in Fiscal<br>Year '15   | Project<br>Sponsor | Funding<br>Sources  | Remarks |
|---|--------------------------------|---|--|--|---|--------------------|---|---------|
| I-43/I-94/I-794<br>Marquette<br>Interchange.<br>PROJECT<br>COMPLETED. | Milwaukee, WI.                 | Completed cost = \$0.8  Baseline = \$0.8 in Initial Financial Plan 12/2003.       | Project completed 12/2008.  Baseline completion = 12/2008. | Reconstruction of<br>the Marquette<br>Interchange and<br>approaches in<br>downtown<br>Milwaukee. | Project completed.  | Wisconsin<br>DOT.  | 58% Federal<br>and 42%<br>Non-Federal<br>funding.   | None.   |
|   |                                | Final cost on budget.   |  |  |   |                    |   |         |
| I-39/90.  | Rock and Dane<br>Counties, WI. | \$1.9 (preliminary)  Baseline = TBD during preparation of Initial Financial Plan. | FONSI issued in 10/2010.                                   | Reconstruction of<br>45.5 miles of<br>I-39/90 from the<br>Illinois State line<br>to Madison.     | Total project cost increased from \$1.5 billion based on 7/2015 Cost Estimate Review. | Wisconsin DOT.     | TBD during preparation of Initial Financial Plan. At this time, Federal financial assistance is anticipated for construction. | None.   |

| Project Name  | Project<br>Location                                   | Total Cost<br>(Billions)  | Status  | Project<br>Description   | Cost Trend<br>in Fiscal<br>Year '15  | Project<br>Sponsor | Funding<br>Sources  | Remarks |
|---|---|---|---|--|--|--------------------|---|---------|
| I-43 North-<br>South (Silver<br>Spring Drive-<br>Wis 60). | Milwaukee and<br>Ozaukee<br>Counties, WI.             | \$0.56<br>(preliminary)  Baseline = TBD during preparation of Initial Financial Plan. | ROD issued 11/2014.   | Reconstruction of 14.1 miles including capacity expansion from 4 to 6 lanes.   | New major project.   | Wisconsin<br>DOT.  | TBD during preparation of Initial Financial Plan. At this time, Federal financial assistance is anticipated for construction. | None.   |
| I-94 North-South.   | Milwaukee,<br>Racine, and<br>Kenosha<br>Counties, WI. | \$1.7  Baseline = \$1.9 in Initial Financial Plan 3/2009.                             | Under construction. Current completion date is 12/2021.  Baseline completion = 12/2016. | Reconstruction of<br>35 miles of I-94,<br>including<br>interchanges and<br>capacity<br>expansion from<br>six to eight lanes. | Total project cost increased from \$1.6 billion based on the Financial Plan Annual Update. | Wisconsin<br>DOT.  | Federal and State funds.  | None.   |

| Project Name                                  | Project<br>Location                     | Total Cost<br>(Billions)                                    | Status  | Project<br>Description   | Cost Trend<br>in Fiscal<br>Year '15                     | Project<br>Sponsor | Funding<br>Sources       | Remarks |
|---|---|---|---|--|---|--------------------|--------------------------|---------|
| Tri-County<br>Freeway, USH<br>10/441.         | Appleton, WI.                           | \$0.55  Baseline = \$0.55 in Initial Financial Plan 7/2014. | Under construction. Current completion date is 11/2019.  Baseline completion = 11/2019. | Reconstruction<br>and widening of 5<br>miles of<br>Tri-County<br>Freeway.                                | Total project cost remained constant at \$0.55 billion. | Wisconsin<br>DOT.  | Federal and State funds. | None.   |
| I-41<br>Reconstruction.                       | Winnebago and<br>Brown<br>Counties, WI. | \$1.52  Baseline = \$1.52 in Initial Financial Plan 1/2010. | Under construction. Current completion date is 1/2017.  Baseline completion = 1/2018.   | Reconstruction of US 41 including all interchanges and capacity expansion of one lane in each direction. | Total project cost remained constant at \$1.52 billion. | Wisconsin<br>DOT.  | Federal and State funds. | None.   |
| Zoo<br>Interchange<br>(I-94/I-894/<br>US-45). | Milwaukee, WI.                          | \$1.7  Baseline = \$1.7 in Initial Financial Plan 10/2012.  | Under construction. Current completion date is 11/2018.  Baseline completion = 10/2018. | Reconstruction of I-94/I-894/US-45 Interchange with safety and operational improvements.                 | Total project cost remained constant at \$1.7 billion.  | Wisconsin<br>DOT.  | Federal and State funds. | None.   |