



STATE OF DELAWARE
DEPARTMENT OF TRANSPORTATION
800 BAY ROAD
P.O. BOX 778
DOVER, DELAWARE 19903

JENNIFER COHAN
SECRETARY

June 2, 2016

Mary Ridgeway, P.E.
Delaware Division Administrator
Federal Highway Administration
1201 College Park Drive, Suite 102
Dover, DE 19904

Dear Ms. Ridgeway,

DeIDOT is pleased to submit our first annual report related to our SEP-14 approval of our non-traditional contracting technique, which was approved by FHWA on April 1, 2015. For reference, previous correspondence and approvals are attached. As previously discussed and approved, our primary measure of effectiveness is the amount of time between the completion of design and the start of construction. Our reporting period includes projects that had a design completion date between April 1, 2015 and April 1, 2016.

For all projects during the reporting period that were under our section's direct control, a summary of several critical dates is included in the attached table. The "hand off" date represents the official completion of design and the official transfer of a project from our Design to our Construction Section. The other dates noted in the attachment are self-explanatory.

The average time between the completion of design and beginning of construction was just over 1 calendar month. The shortest time was within the same day, and the maximum was just over 3 months. In comparison, the fastest that a regular design-bid-build project can advance from the completion of the Plans, Specifications, and Estimate (PS&E) to construction start, under non-emergency DeIDOT, Delaware, and Federal rules, is approximately 4 months. Most projects take 6 or more months between PS&E and construction start.

Our results after one year of implementation clearly show the benefits of this innovative project delivery method. We believe this method epitomizes FHWA's Everyday Counts initiative. We look forward to continuing with this method and plan to continue to send FHWA annual reports on our progress.

Sincerely,



Mark Luszcz, P.E.PTOE
Chief Traffic Engineer

Enclosure

cc: Patrick Kennedy, Federal Highway Administration
Robert B. McCleary, Chief Engineer/Director of Transportation Solutions
Shante Hastings, Deputy Director of Transportation Solutions
James Hoagland, Contract Services Administrator

Proceed No	Project No	Project Description	Hand Off Date	Notice To Proceed	Start Of Construction	Completed Construction	Calendar Days - Hand Off to Construction Start
1130	T201501002	SR 273 @ Browns Lane LIGHTING	4/7/2015	4/13/2015	5/5/2015	8/5/2015	28
1133	T201501002.1	SR 273 @ S College Ave APS	4/14/2015	6/8/2015	6/15/2015	7/17/2015	62
1137	T201501001.2	SR 1 @ SR 16 Traffic Signal Reconstruction & CCTV	4/15/2015	4/15/2015	5/14/2015	11/16/2015	29
1138	T201501001.3	US 40 @ Governors Square/Glendale Connector APS	4/15/2015	5/6/2015	7/20/2015	8/17/2015	96
1136	T201504701	WTMC SR 1 @ SR 16 and SR 1 @ SR 30	4/23/2015	5/14/2015	6/16/2015	9/11/2015	54
1139	T201501001.4	US 113 @ SR24/30 Traffic Signal Reconstruction	4/29/2015	5/11/2015	6/26/2015		58
1145	T201604102	16th Street Bridge Lighting	5/18/2015	7/10/2015	8/10/2015	9/16/2015	84
1143	T201604101	Old Baltimore Pike @ Hanna Drive	5/27/2015	7/1/2015	7/14/2015	9/28/2015	48
1140	OPS 0006	SR 7 @ AAA Blvd (Interim Work)	5/28/2015	5/28/2015	5/28/2015	5/29/2015	0
1146	T201604103	SR 7 @ AAA Blvd	6/2/2015	7/10/2015	8/20/2015		79
1147	T201604301	Kings Hwy @ Gills Neck Rd/Cape Henlopen HS	6/12/2015	7/10/2015	8/20/2015	8/28/2015	69
1149	OPS 0007	Odessa Park & Ride LED Lighting	7/1/2015	7/1/2015	7/2/2015	7/2/2015	1
1152	T201511001.01	SR 1 NB Aux Lane US 40 to SR 273 Advance Traffic Work	7/14/2015	7/16/2015	7/22/2015	10/7/2015	8
1156	T201504004	McKennans Church Rd @ KcKean HS	7/21/2015	7/30/2015	8/14/2015	10/19/2015	24
1155	T201504004.1	US 113 @ Kruger Rd/Wood Branch Road	7/24/2015	8/4/2015	8/17/2015	11/13/2015	24
1160	T201101001.5	SR 92 @ Brandywine Town Center	7/29/2015	8/13/2015	8/26/2015	11/3/2015	28
1162	T201501002.2	US 202 @ SR 92 Roadway Lighting	8/12/2015	9/1/2015	9/14/2015	12/30/2015	33
1184	OPS005.1	I-95 SB & De.1 DMS	8/24/2015	8/26/2015	8/27/2015	11/2/2015	3
1164	T201504004.2	SR 8 @ Independence Blvd - Ped Pole Relocation	9/10/2015	9/25/2015	10/13/2015	10/19/2015	33
1165	T201309807	US 13 @ Fieldsboro Road	9/24/2015	9/25/2015	10/5/2015	11/20/2015	11
1167	T201300101	US 40 @ Glasgow Ave	9/30/2015	10/9/2015	10/16/2015	1/5/2016	16
1169	T201504004.4	Centerville Rd @ Red Clay Dr	10/1/2015	10/5/2015	10/12/2015	3/18/2016	11
1170	T201504004.5	Little Baltimore Rd @ North Star Elem School Flasher	10/7/2015	10/15/2015	10/22/2015	1/5/2016	15
1174	T201604105	Polly Drummond Xing RRFB Upgrades	10/7/2015	10/23/2015	11/2/2015		26
1171	Weigh Station - Blackbird	Weigh Station - Blackbird	10/16/2015	10/20/2015	10/29/2015	11/17/2015	13
1172	T201501002.3	Phila Pike @ Wash Street Ext APS	10/20/2015	10/23/2015	11/23/2015		34
1173	T201604107	R 273 @ Red Mill Connector Power Upgrade	10/20/2015	10/23/2015	11/5/2015	3/1/2016	16
1177	T201501002.4	Forgotten Mile Lighting	10/21/2015	10/29/2015	12/15/2015		55
1176	OPS 0008	Mast Arm Repairs	10/28/2015	10/28/2015	11/23/2015	11/24/2015	26
1178	T201400506.1	SR 9 & NS RR Crossing	11/6/2015	11/10/2015	11/30/2015	3/30/2016	24
1179	OPS0009	Relocate Poles at Smyrna Salt Barn	11/12/2015	11/12/2015	12/2/2015	12/3/2015	20
1189	T201504003	Churchmans Rd & Del Tech Entrance	11/16/2015	12/7/2015	12/15/2015		29
1190	T201500401	De.273 & White Clay Center Ped Improvements	11/20/2015	12/7/2015	12/14/2015		24
1191	T201500401.1	De.273 & Pleasant Place/Scottie Lane	11/24/2015	12/7/2015	12/14/2015		20
1196	T201501002	DE.52 & Twaddell Mill/Owls Nest Rd	11/24/2015	1/7/2016	1/7/2016	2/22/2016	44
1194	T201504004.6	US.202 & Brandywine Parkway	12/2/2015	12/11/2015	12/31/2015		29
1198	T201404003.7	De.1 & Fred Hudson Rd	1/5/2016	1/8/2016	2/22/2016		48
1202	T201501002.6	DE.3/Edgemoor Rd & Denny Rd	1/20/2016	2/4/2016	2/26/2016		37
1200	T201400102.9	US.13 & MLK Blvd.	1/29/2016	2/4/2016	2/16/2016		18
1201	T201604703.1	US.13 South of Seaford over Nanticke River	1/29/2016	2/4/2016	2/11/2016		13
1203	T201604703.2	DE.24 Over Millsboro Pond	1/29/2016	2/5/2016	2/15/2016		17
1205	T201604703	De.1 Interchange De.896 to De.8 RTMS	2/29/2016	3/3/2016	3/22/2016		22

Proceed No	Project No	Project Description	Hand Off Date	Notice To Proceed	Start Of Construction	Completed Construction	Calendar Days - Hand Off to Construction Start
1206	T201504004.7	US.13 & De.1 N Smyrna Ramp	2/29/2016	3/5/2016	4/19/2016		50
1209	T201604109	E Main St (De.273) & The Green (UD)	3/4/2016	3/17/2016	on hold until school lets out		
1210	T201504004.8	Newport Frontage Signal Maintenance	3/14/2016	4/8/2016	4/25/2016		42
1211	T201604701.1	DE 54 WTMC Repeater	3/14/2016	3/24/2016	4/4/2016		21
1212	T201604701	De.1 & Thompsonville WTMC Repeater	3/14/2016	3/24/2016	4/11/2016		28

Average:	32
Max:	96
Min:	0