



THE SECRETARY OF TRANSPORTATION
WASHINGTON, DC 20590

August 13, 2015

The Honorable Thad Cochran
Chairman
Committee on Appropriations
United States Senate
Washington, DC 20510

Dear Mr. Chairman:

I am pleased to present the Annual Summary of Major Projects for Fiscal Year 2014 in accordance with the U.S. House of Representatives Report 106-622, which accompanied the Fiscal Year 2001 Department of Transportation and Related Agencies Appropriations Act. Item 3 of the House Report, entitled *Central Artery/Third Harbor Tunnel Project, Boston, Massachusetts*, requested an annual summary of reports issued by the Federal Highway Administration's Major Projects Team, including a summary of highway projects that cost over \$1 billion.

The Safe, Accountable, Flexible, Efficient Transportation Equity Act: A Legacy for Users reduced the cost threshold of major projects from \$1 billion to \$500 million. The enclosed summary includes major projects that meet this threshold.

I have sent a similar letter to the Vice Chairwoman of the Senate Committee on Appropriations; the Chairman and Ranking Member of the Senate Subcommittee on Transportation, Housing and Urban Development, and Related Agencies, Committee on Appropriations; the Chairman and Ranking Member of the House Committee on Appropriations; and the Chairman and Ranking Member of the House Subcommittee on Transportation, Housing and Urban Development, and Related Agencies, Committee on Appropriations. If I can provide further information or assistance, please feel free to call me.

Sincerely,

A handwritten signature in blue ink, appearing to read "Anthony R. Foxx", is positioned above the printed name.

Anthony R. Foxx

Enclosure



THE SECRETARY OF TRANSPORTATION
WASHINGTON, DC 20590

August 13, 2015

The Honorable Barbara A. Mikulski
Vice Chairwoman
Committee on Appropriations
United States Senate
Washington, DC 20510

Dear Madam Vice Chairwoman:

I am pleased to present the Annual Summary of Major Projects for Fiscal Year 2014 in accordance with the U.S. House of Representatives Report 106-622, which accompanied the Fiscal Year 2001 Department of Transportation and Related Agencies Appropriations Act. Item 3 of the House Report, entitled *Central Artery/Third Harbor Tunnel Project, Boston, Massachusetts*, requested an annual summary of reports issued by the Federal Highway Administration's Major Projects Team, including a summary of highway projects that cost over \$1 billion.

The Safe, Accountable, Flexible, Efficient Transportation Equity Act: A Legacy for Users reduced the cost threshold of major projects from \$1 billion to \$500 million. The enclosed summary includes major projects that meet this threshold.

I have sent a similar letter to the Chairman of the Senate Committee on Appropriations; the Chairman and Ranking Member of the Senate Subcommittee on Transportation, Housing and Urban Development, and Related Agencies, Committee on Appropriations; the Chairman and Ranking Member of the House Committee on Appropriations; and the Chairman and Ranking Member of the House Subcommittee on Transportation, Housing and Urban Development, and Related Agencies, Committee on Appropriations. If I can provide further information or assistance, please feel free to call me.

Sincerely,

A handwritten signature in blue ink, appearing to read "Anthony R. Foxx", is positioned below the word "Sincerely,".

Anthony R. Foxx

Enclosure



THE SECRETARY OF TRANSPORTATION
WASHINGTON, DC 20590

August 13, 2015

The Honorable Susan Collins
Chairman
Subcommittee on Transportation, Housing
and Urban Development, and Related Agencies
Committee on Appropriations
United States Senate
Washington, DC 20510

Dear Senator Collins:

I am pleased to present the Annual Summary of Major Projects for Fiscal Year 2014 in accordance with the U.S. House of Representatives Report 106-622, which accompanied the Fiscal Year 2001 Department of Transportation and Related Agencies Appropriations Act. Item 3 of the House Report, entitled *Central Artery/Third Harbor Tunnel Project, Boston, Massachusetts*, requested an annual summary of reports issued by the Federal Highway Administration's Major Projects Team, including a summary of highway projects that cost over \$1 billion.

The Safe, Accountable, Flexible, Efficient Transportation Equity Act: A Legacy for Users reduced the cost threshold of major projects from \$1 billion to \$500 million. The enclosed summary includes major projects that meet this threshold.

I have sent a similar letter to the Ranking Member of the Senate Subcommittee on Transportation, Housing and Urban Development, and Related Agencies, Committee on Appropriations; the Chairman and Vice Chairwoman of the Senate Committee on Appropriations; the Chairman and Ranking Member of the House Committee on Appropriations; and the Chairman and Ranking Member of the House Subcommittee on Transportation, Housing and Urban Development, and Related Agencies, Committee on Appropriations. If I can provide further information or assistance, please feel free to call me.

Sincerely,

A handwritten signature in blue ink, appearing to read "Anthony R. Foxx", is positioned below the word "Sincerely,".

Anthony R. Foxx

Enclosure



THE SECRETARY OF TRANSPORTATION
WASHINGTON, DC 20590

August 13, 2015

The Honorable Jack Reed
Ranking Member
Subcommittee on Transportation, Housing
and Urban Development, and Related Agencies
Committee on Appropriations
United States Senate
Washington, DC 20510

Dear Senator Reed:

I am pleased to present the Annual Summary of Major Projects for Fiscal Year 2014 in accordance with the U.S. House of Representatives Report 106-622, which accompanied the Fiscal Year 2001 Department of Transportation and Related Agencies Appropriations Act. Item 3 of the House Report, entitled *Central Artery/Third Harbor Tunnel Project, Boston, Massachusetts*, requested an annual summary of reports issued by the Federal Highway Administration's Major Projects Team, including a summary of highway projects that cost over \$1 billion.

The Safe, Accountable, Flexible, Efficient Transportation Equity Act: A Legacy for Users reduced the cost threshold of major projects from \$1 billion to \$500 million. The enclosed summary includes major projects that meet this threshold.

I have sent a similar letter to the Chairman of the Senate Subcommittee on Transportation, Housing and Urban Development, and Related Agencies, Committee on Appropriations; the Chairman and Vice Chairwoman of the Senate Committee on Appropriations; the Chairman and Ranking Member of the House Committee on Appropriations; and the Chairman and Ranking Member of the House Subcommittee on Transportation, Housing and Urban Development, and Related Agencies, Committee on Appropriations. If I can provide further information or assistance, please feel free to call me.

Sincerely,

A handwritten signature in blue ink, appearing to read "Anthony R. Foxx", is positioned below the word "Sincerely,". The signature is fluid and cursive.

Anthony R. Foxx

Enclosure



THE SECRETARY OF TRANSPORTATION
WASHINGTON, DC 20590

August 13, 2015

The Honorable Harold Rogers
Chairman
Committee on Appropriations
U.S. House of Representatives
Washington, DC 20515

Dear Mr. Chairman:

I am pleased to present the Annual Summary of Major Projects for Fiscal Year 2014 in accordance with the U.S. House of Representatives Report 106-622, which accompanied the Fiscal Year 2001 Department of Transportation and Related Agencies Appropriations Act. Item 3 of the House Report, entitled *Central Artery/Third Harbor Tunnel Project, Boston, Massachusetts*, requested an annual summary of reports issued by the Federal Highway Administration's Major Projects Team, including a summary of highway projects that cost over \$1 billion.

The Safe, Accountable, Flexible, Efficient Transportation Equity Act: A Legacy for Users reduced the cost threshold of major projects from \$1 billion to \$500 million. The enclosed summary includes major projects that meet this threshold.

I have sent a similar letter to the Ranking Member of the House Committee on Appropriations; the Chairman and Ranking Member of the House Subcommittee on Transportation, Housing and Urban Development, and Related Agencies, Committee on Appropriations; the Chairman and Vice Chairwoman of the Senate Committee on Appropriations; and the Chairman and Ranking Member of the Senate Subcommittee on Transportation, Housing and Urban Development, and Related Agencies, Committee on Appropriations. If I can provide further information or assistance, please feel free to call me.

Sincerely,

A handwritten signature in blue ink, appearing to read "Anthony R. Foxx", is positioned below the word "Sincerely,". The signature is fluid and cursive, with a large loop at the top.

Anthony R. Foxx

Enclosure



THE SECRETARY OF TRANSPORTATION
WASHINGTON, DC 20590

August 13, 2015

The Honorable Nita Lowey
Ranking Member
Committee on Appropriations
U.S. House of Representatives
Washington, DC 20515

Dear Congresswoman Lowey:

I am pleased to present the Annual Summary of Major Projects for Fiscal Year 2014 in accordance with the U.S. House of Representatives Report 106-622, which accompanied the Fiscal Year 2001 Department of Transportation and Related Agencies Appropriations Act. Item 3 of the House Report, entitled *Central Artery/Third Harbor Tunnel Project, Boston, Massachusetts*, requested an annual summary of reports issued by the Federal Highway Administration's Major Projects Team, including a summary of highway projects that cost over \$1 billion.

The Safe, Accountable, Flexible, Efficient Transportation Equity Act: A Legacy for Users reduced the cost threshold of major projects from \$1 billion to \$500 million. The enclosed summary includes major projects that meet this threshold.

I have sent a similar letter to the Chairman of the House Committee on Appropriations; the Chairman and Ranking Member of the House Subcommittee on Transportation, Housing and Urban Development, and Related Agencies, Committee on Appropriations; the Chairman and Vice Chairwoman of the Senate Committee on Appropriations; and the Chairman and Ranking Member of the Senate Subcommittee on Transportation, Housing and Urban Development, and Related Agencies, Committee on Appropriations. If I can provide further information or assistance, please feel free to call me.

Sincerely,

A handwritten signature in blue ink, appearing to read "Anthony R. Foxx", is written over a large, stylized blue scribble that forms a large loop above the signature.

Anthony R. Foxx

Enclosure



THE SECRETARY OF TRANSPORTATION
WASHINGTON, DC 20590

August 13, 2015

The Honorable Mario Diaz-Balart
Chairman
Subcommittee on Transportation, Housing
and Urban Development, and Related Agencies
Committee on Appropriations
U.S. House of Representatives
Washington, DC 20515

Dear Congressman Diaz-Balart:

I am pleased to present the Annual Summary of Major Projects for Fiscal Year 2014 in accordance with the U.S. House of Representatives Report 106-622, which accompanied the Fiscal Year 2001 Department of Transportation and Related Agencies Appropriations Act. Item 3 of the House Report, entitled *Central Artery/Third Harbor Tunnel Project, Boston, Massachusetts*, requested an annual summary of reports issued by the Federal Highway Administration's Major Projects Team, including a summary of highway projects that cost over \$1 billion.

The Safe, Accountable, Flexible, Efficient Transportation Equity Act: A Legacy for Users reduced the cost threshold of major projects from \$1 billion to \$500 million. The enclosed summary includes major projects that meet this threshold.

I have sent a similar letter to the Ranking Member of the House Subcommittee on Transportation, Housing and Urban Development, and Related Agencies, Committee on Appropriations; the Chairman and Ranking Member of the House Committee on Appropriations; the Chairman and Vice Chairwoman of the Senate Committee on Appropriations; and the Chairman and Ranking Member of the Senate Subcommittee on Transportation, Housing and Urban Development, and Related Agencies, Committee on Appropriations. If I can provide further information or assistance, please feel free to call me.

Sincerely,

A handwritten signature in blue ink, appearing to read "Anthony R. Foxx", is positioned above the printed name. The signature is fluid and cursive, with a long horizontal stroke extending to the left.

Anthony R. Foxx

Enclosure



THE SECRETARY OF TRANSPORTATION
WASHINGTON, DC 20590

August 13, 2015

The Honorable David E. Price
Ranking Member
Subcommittee on Transportation, Housing
and Urban Development, and Related Agencies
Committee on Appropriations
U.S. House of Representatives
Washington, DC 20515

Dear Congressman Price:

I am pleased to present the Annual Summary of Major Projects for Fiscal Year 2014 in accordance with the U.S. House of Representatives Report 106-622, which accompanied the Fiscal Year 2001 Department of Transportation and Related Agencies Appropriations Act. Item 3 of the House Report, entitled *Central Artery/Third Harbor Tunnel Project, Boston, Massachusetts*, requested an annual summary of reports issued by the Federal Highway Administration's Major Projects Team, including a summary of highway projects that cost over \$1 billion.

The Safe, Accountable, Flexible, Efficient Transportation Equity Act: A Legacy for Users reduced the cost threshold of major projects from \$1 billion to \$500 million. The enclosed summary includes major projects that meet this threshold.

I have sent a similar letter to the Chairman of the House Subcommittee on Transportation, Housing and Urban Development, and Related Agencies, Committee on Appropriations; the Chairman and Ranking Member of the House Committee on Appropriations; the Chairman and Vice Chairwoman of the Senate Committee on Appropriations; and the Chairman and Ranking Member of the Senate Subcommittee on Transportation, Housing and Urban Development, and Related Agencies, Committee on Appropriations. If I can provide further information or assistance, please feel free to call me.

Sincerely,

A handwritten signature in blue ink, appearing to read "Anthony R. Foxx", is written over a large, stylized blue loop that extends upwards and to the left.


Anthony R. Foxx

Enclosure

Report to the House and Senate Committees on Appropriations

**As requested by the House of Representatives Report 106-622
Department of Transportation and Related Agencies Appropriations Bill, 2001**

**Annual Summary of Major Projects
(Fiscal Year 2014)**



**Prepared by the U.S. Department of Transportation
Federal Highway Administration**

**Federal Highway Administration
Office of Innovative Program Delivery
Project Delivery Team**

This annual summary reports the activities of the Federal Highway Administration (FHWA) as related to major projects for Fiscal Year (FY) 2014, as of October 1, 2014. The FHWA takes an active leadership role in advancing transportation initiatives through the stewardship and oversight of major projects, which are defined as those with a total cost greater than \$500 million. In FY 2014, there were 101 active major projects. This annual summary documents the performance of these major projects and what actions the FHWA has taken to improve their performance.

Active major projects are those that have completed National Environmental Policy Act decision documents and have begun the next stage of project development such as design or construction. In addition, 22 major projects have been completed since the FHWA first started to track such projects in 2001. Eight of these projects completed its major project requirements in FY 2014:

- I-215 San Bernardino North Corridor Project (from I-10 to I-210) (San Bernardino, CA)
- I-15 Managed Lanes, SR-163 to SR-78 (San Diego County, CA)
- I-10 Twin Span Structures (Slidell, LA)
- I-95/Woodrow Wilson Bridge (MD/VA/DC)
- Triangle Expressway, Western Wake Freeway (Raleigh, NC)
- Eastern Extension of the President George Bush Turnpike (SH 190) (Dallas County, TX)
- SH 161 - President George Bush Turnpike Western Extension (Dallas County, TX)
- Capital Beltway High Occupancy Toll (HOT) Lanes (Fairfax County, VA)

A list showing the status of the 101 active major projects is attached. This list also includes all 22 completed major projects.

The FHWA tracks cost estimates and scheduled completion dates for projects with approved Financial Plans. In FY 2014, the FHWA evaluated the cost and schedule performance from 90 financial plan annual updates. Eighty-five percent of the projects had total costs within 2 percent of the previous year's costs and 79 percent had completion dates within 2 percent of the previous year's scheduled completion dates.

After analyzing the schedule and cost performance data, the Project Delivery Team works with the FHWA Division Offices to respond to specific major project schedule delays and cost increases. The FHWA uses this performance data to assist in the identification of agency Projects of Corporate Interest and Projects of Division Interest. Enhanced stewardship and oversight strategies are then developed for these projects and allows the FHWA to focus its efforts to reduce major project schedule delays and cost increases. For example, to help ensure that major projects remain on schedule, division offices have identified strategies such as working with project sponsors to identify flexibilities in the contract to accelerate construction activities, establishing monthly meetings to review risk management plans, and conducting process reviews on specific aspects of a project such as the right-of-way acquisition process.

The FHWA also uses the cost and schedule data to improve the quality of the risk assumptions made during future cost and schedule estimate reviews for major projects.

Financial Plans

The Initial Financial Plans for the following major projects were reviewed for acceptance concurrently with the applicable FHWA Division Offices.

- I-5 South Los Angeles County Widening Project (Los Angeles, CA)
- SR-91 Corridor Improvement Project/HOT Lanes (Initial Project) (Riverside, CA)
- Northwest Corridor Project (I-75-I-575) (Cherokee and Cobb Counties, GA)
- Elgin-O'Hare Western Access (Chicago, IL)
- O'Hare Con-RAC (Chicago, IL)
- I-74 Quad Cities Corridor Study (Davenport and Bettendorf, IA; and Moline, IL)
- I-94/Edsel Ford Freeway (Detroit, MI)
- I-95 Betsy Ross Interchange and Bridge Street Ramps Reconstruction (Philadelphia, PA)
- North Tarrant Express 3A & 3B (NTE 3A & 3B) (Fort Worth, TX)
- SH 183 Managed Lanes Project (Dallas, TX)
- Tri-County Freeway, USH 10/441 (Appleton, WI)

The financial plan annual updates for the following major projects were reviewed for acceptance concurrently with the applicable FHWA Division Offices.

- Birmingham Northern Beltline - BNB (Corridor X-1, AHS) (Birmingham, AL)
- State Route 303: I-10 to US-60 (Phoenix, AZ)
- BART Seismic Retrofit System Project (San Francisco, CA)
- Doyle Drive/Presidio Parkway Project (San Francisco, CA)
- Gerald Desmond Bridge Replacement (Long Beach, CA)
- I-15 Managed Lanes, SR-163 to SR-78 (San Diego County, CA)
- I-215 San Bernardino North Corridor Project (from I-10 to I-210) (San Bernardino, CA)
- I-405 Sepulveda Pass Widening and High Occupancy Vehicle Improvements (Los Angeles, CA)
- I-80/San Francisco-Oakland Bay Bridge (East Span) (San Francisco-Oakland, CA)
- I-805 Managed Lanes North Project (San Diego, CA)
- Marin-Sonoma Narrows (Marin and Sonoma Counties, CA)
- SR 905, from I-805 to Otay Mesa Port of Entry (POE) (San Diego County, CA)
- SR-4 (East) Widening Project (Contra Costa County, CA)
- I-95/New Haven Harbor Crossing (New Haven, CT)
- Connector - I-4 to Lee Roy Selmon Expressway (Hillsborough County, FL)
- I-595 Corridor Improvements (Ft. Lauderdale, FL)
- Port of Miami Tunnel & Access Improvement Project (POMT) (Miami, FL)
- SR 826/SR 836 Interchange Reconstruction (Palmetto 5) (Miami, FL)
- Tampa Interstate System (TIS) (Tampa, FL)
- O'Hare Con-RAC (Chicago, IL)
- I-465 West Leg Reconstruction (Accelerate 465) (Indianapolis, IN)
- I-69 SIU 3 Section 4 (Greene and Monroe County, IN)
- US 31 Hamilton County (Indianapolis, IN)

- Council Bluffs Interstate System Improvements, Segments 1, 2, and 3 (Council Bluffs, IA)
- Louisville Southern Indiana Ohio River Bridges Project (Louisville, KY)
- US 68/KY 80, Land Between the Lakes, West of Cadiz, KY. (Trigg and Marshall Counties, KY)
- I-10 Twin Span Structures (Slidell, LA)
- Intercounty Connector (Montgomery and Prince George's Counties, MD)
- I-95/Woodrow Wilson Bridge (MD/VA/DC)
- St. Croix River Crossing (Stillwater, MN and St. Joseph Township, WI)
- I-269 (DeSoto and Marshall Counties, MS)
- New Mississippi River Bridge (St. Louis, MO & IL)
- I-15 South (Las Vegas, NV)
- US 95 Northwest Corridor (Las Vegas, NV)
- I-93 Reconstruction (Salem to Manchester, NH)
- Rt. I-295 & 42/I-76 Direct Connection (Camden County, NJ)
- Brooklyn Bridge Contract 6 (New York and Kings Counties, NY)
- Willis Avenue Bridge (Manhattan and Bronx Counties, NY)
- Kozciusko Bridge Replacement, I-278 over Newtown Creek (Brooklyn-Queens, NY)
- Route 347 (Smithtown, Islip and Brookhaven, NY)
- Triangle Expressway, Western Wake Freeway (Raleigh, NC)
- Cleveland Innerbelt (Cleveland, OH)
- I-70/71 Columbus Crossroads - Phases 1-5 (Columbus, OH)
- I-40 Crosstown (Oklahoma City, OK)
- DFW Connector (Grapevine, TX)
- Eastern Extension of the President George Bush Turnpike (SH 190) (Dallas County, TX)
- LBJ Freeway (Dallas, TX)
- Loop 12/Interstate Highway 35E Corridor (Dallas, TX)
- North Tarrant Express (Fort Worth, TX)
- Project Horseshoe IH-30/IH-35E (Dallas, TX)
- SH 161 - President George Bush Turnpike Western Extension (Dallas County, TX)
- Southwest Parkway (SH 121) (Fort Worth, TX)
- US 290 (Houston, TX)
- Capital Beltway High Occupancy Toll (HOT) Lanes (Fairfax County, VA)
- I-95 HOV/HOT Lanes, Northern Segment (Fairfax, Prince William and Stafford Counties, VA)
- Midtown Tunnel/Downtown Tunnel/Martin Luther King Extension Project (Hampton Roads, VA)
- SR 520 - Pontoon Construction Project (Grays Harbor, WA)
- SR 520, I-5 to Medina: Bridge Replacement and HOV Project - Floating Bridge and Landings Stage (Seattle, WA)
- SR 520, Medina to SR202: Eastside Transit and HOV Project (Seattle, WA)
- I-94 North-South (Milwaukee, Racine, and Kenosha Counties, WI)
- US-41 Reconstruction (Winnebago and Brown Counties, WI)
- Zoo Interchange (I-94/I-894/US-45) (Milwaukee, WI)

Cost Estimate Reviews

Risk-based cost estimate reviews were conducted for the following active major projects.

- I-5 South Los Angeles County Widening Project (Los Angeles County, CA)
- I-94/Edsel Ford Freeway (Detroit, MI)
- Elgin-O'Hare Western Access (Chicago, IL)
- I-74 Quad Cities Corridor Study (Davenport and Bettendorf, IA; and Moline, IL)
- South Capitol Street Corridor (Washington, DC)
- Illiana Corridor (Wilmington, IL and Lowell, IN)
- Central Susquehanna Valley Transportation (CSVT) (Snyder, Union, and Northumberland Counties, PA)
- Tri-County Freeway, USH 10/441 (Appleton, WI)
- Knik Arm Crossing (Anchorage, AK)
- I-95 Betsy Ross Interchange and Bridge Street Ramps Reconstruction (Philadelphia, PA)
- SH 183 Managed Lanes Project (Dallas, TX)
- Commonwealth of PA Rapid Bridge Replacement Project (Statewide, PA)

Additionally, risk-based cost estimate reviews were conducted for the following projects expected to be added to the active major project list in the future.

- St. John's River Crossing (Clay and St. Johns Counties, FL)
- I-69, SUI 15 (Shreveport, LA)
- New Route, CETAP Mid-County Parkway (MCP) Corridor (Riverside County, CA)
- I-43 N-S Freeway (Silver Spring Drive-Wis 60) (Milwaukee and Ozaukee Counties, WI)
- I-95 Express (Phase 3) (Broward and Palm Beach Counties, FL)
- Wekiva Parkway (Orlando, FL)
- U.S. 181 Harbor Bridge Project (Corpus Christi, TX)
- US 183 Bergstrom Expressway Project (Austin, TX)
- I-405, SR-73 to I-605 (Orange and Los Angeles County, CA)
- 75th Street Corridor Improvement Project (CREATE) (Chicago, IL)
- State Route 46 Corridor Improvement Project (San Luis Obispo County, CA)

Project Management Plans

The Project Management Plans for the following major projects were reviewed for acceptance concurrently with the applicable FHWA Division Offices.

- I-5 North Coast Corridor (NCC) Project, San Diego County (San Diego County, CA)
- Elgin-O'Hare Western Access (Chicago, IL)
- Illiana Corridor (Wilmington, IL and Lowell, IN)
- I-74 Quad Cities Corridor Study (Davenport and Bettendorf, IA; and Moline, IL)
- I-69, SUI 15 (Shreveport, LA)
- I-94/Edsel Ford Freeway (Detroit, MI)
- I-15 South (Las Vegas, NV)
- Goethals Bridge Replacement (Staten Island, NY)
- I-77 HOT Lanes from Exit 11 (I-277 Brookshire Freeway) to Exit 36 (NC 150) (Mecklenburg and Iredell Counties, NC)
- Portsmouth Bypass (Portsmouth, OH)
- SH 288 (Brazoria and Harris Counties, TX)

- State Highway 99, The Grand Parkway (Segments D, E, F-1, F-2, G) (Houston, TX)
- North Tarrant Express 3A & 3B (NTE 3A & 3B) (Fort Worth, TX)
- Loop 12/Interstate Highway 35E Corridor (Dallas County, TX)
- DFW Connector (Grapevine, TX)
- SH 183 Managed Lanes Project (Dallas, TX)
- North Tarrant Express (Fort Worth, TX)
- Tri-County Freeway, USH 10/441 (Appleton, WI)

Awareness and Capacity Building

The Project Delivery Team participated in the following activities to promote the oversight and stewardship of major projects to FHWA partners and Division Office staff.

- January 12-16, 2014 – The Project Delivery Team staffed an exhibit booth at the Transportation Research Board’s annual meeting in Washington, DC. The current status and the latest guidance for the management of major projects were available.
- February/March/September 2014 – The Project Delivery Team continued coordinating the project management certificate program with the FHWA Human Resources Office to train current and potential major project oversight managers in the FHWA Division Offices. As of the end of FY 2014, 255 FHWA employees have received their Associate Certificates in Project Management and 69 FHWA employees have received their Masters Certificates. In FY 2014, 27 FHWA employees received their Associates Certificates and 15 received their Master Certificates in Project Management.
- Ongoing in FY 2014 – The Project Delivery Team continued a series of quarterly webinars for the FHWA Project Oversight Managers on November 5, February 4, May 6, and August 12. Topics included information on the Cost Estimate Review process, current issues related to the oversight and stewardship of major projects, and upcoming training opportunities. Two of these Webinars included presenters and participants from State departments of transportation and other transportation agencies.
- April/June 2014 -The Project Delivery Team delivered major project training to the Pennsylvania Department of Transportation on April 10 and to the Nevada Department of Transportation on June 18-19.
- August 5-7, 2014 – The Project Delivery Team held a workshop for the agency’s specially designated Project Oversight Managers on August 5-7.
- Ongoing in FY 2014 - The Project Delivery Team facilitated the annual risk assessment for all major projects.
- May 2014 - The Project Delivery Team implemented the major projects discipline. The discipline will ensure that FHWA employees possess the skills, technical knowledge, abilities, contacts, and information necessary to successfully develop and deliver major projects.

- Ongoing FY 2014 – The Project Delivery Team worked to finalize Major Project Financial Plan Guidance after receiving comments from being published in the Federal Register.

Key to Acronyms:

ARRA=American Recovery and Reinvestment Act

DOT=Department of Transportation

EIS=Environmental Impact Statement

FONSI=Finding of No Significant Impact

GARVEE=Grant Anticipation Revenue Vehicles

HOV=High Occupancy Vehicle

HOT=High Occupancy Toll

RABA=Revenue Aligned Budget Authority

RFP=Request for Proposals

ROD=Record of Decision

TIFIA=Transportation Infrastructure Finance and Innovation Act

TIGER= Transportation Investment Generating Economic Recovery

TBD=To Be Determined

FHWA Annual Summary of Major Projects

October 1, 2014

Project Name	Project Location	Total Cost (Billions)	Status	Project Description	Cost Trend in Fiscal Year '14	Project Sponsor	Funding Sources	Remarks
Birmingham Northern Beltline – BNB (Corridor X-1, AHS).	Birmingham, AL.	\$5.3 Baseline = \$5.5 in Initial Financial Plan 4/2012.	Under construction. Current completion date is 9/2054. Baseline completion = 12/2048.	Construction of 52 miles of freeway on new location from I-59/20 west of Birmingham to I-59 east of Birmingham.	Total project cost decreased from \$5.5 billion based on Financial Plan Annual Update.	Alabama DOT.	Federal and State funds.	None.
Juneau Access Project.	Juneau, AK.	\$0.95 (preliminary) Baseline = TBD during preparation of Initial Financial Plan.	ROD issued 4/2006.	Extension of an existing highway from Cascade Point to a terminus North of the Katzehin River. Ferries will provide connections to the road system in Haines and Skagway.	New major project.	Alaska DOT and Public Facilities.	TBD during preparation of Initial Financial Plan. At this time, Federal financial assistance is anticipated for construction.	None.

FHWA Annual Summary of Major Projects

October 1, 2014

Project Name	Project Location	Total Cost (Billions)	Status	Project Description	Cost Trend in Fiscal Year '14	Project Sponsor	Funding Sources	Remarks
Knik Arm Crossing.	Anchorage, AK.	\$1.0 (preliminary) Baseline = TBD during preparation of Initial Financial Plan.	ROD issued 12/2010.	Construction of toll bridge and associated road connections across the Knik Arm between the Municipality of Anchorage and the Matanuska-Susitna Borough.	Total project cost decreased from \$1.6 billion based on 6/2014 Cost Estimate Review.	Alaska DOT and Public Facilities.	TBD during preparation of Initial Financial Plan. At this time, Federal financial assistance is anticipated for construction.	None.
State Route 303: I-10 to US-60.	Phoenix, AZ.	\$0.89 Baseline = \$1.2 in Initial Financial Plan 10/2010.	Under construction. Current completion date is 10/2015. Baseline completion = 10/2015.	Construction of 21-miles of new freeway.	Total project cost increased from \$0.87 billion based on Financial Plan Annual Update.	Arizona DOT.	Federal and State funds.	None.
Alameda Corridor. PROJECT COMPLETED.	Los Angeles, CA.	Completed cost = \$2.4 Baseline = \$2.1 4/1997. Final cost was 14.3% over budget.	Project completed 4/2002. Baseline completion = 3/2001.	20-mile express lane corridor linking Los Angeles and Long Beach ports with rail network in downtown Los Angeles.	Project completed.	California DOT (Caltrans) and Alameda Corridor Transportation Authority.	21% Federal and 79% Non-Federal funding.	None.

FHWA Annual Summary of Major Projects

October 1, 2014

Project Name	Project Location	Total Cost (Billions)	Status	Project Description	Cost Trend in Fiscal Year '14	Project Sponsor	Funding Sources	Remarks
Gerald Desmond Bridge Replacement.	Long Beach, CA.	\$1.1 Baseline = \$0.96 in Initial Financial Plan 7/2012.	Under construction. Current completion date is 2/2018. Baseline completion = 2/2018.	Replacement of existing bridge structure in the Port of Long Beach.	Total project increased from \$0.96 billion based on Financial Plan Annual Update.	Port of Long Beach.	Federal, State, and local funds.	None.
BART Seismic Retrofit System Project.	San Francisco, CA.	\$1.2 Baseline = \$1.3 in Initial Financial Plan 3/2008.	Under construction. Current completion date is 12/2030. Baseline completion = 6/2013.	Retrofitting and strengthening of the San Francisco Bay Area Rapid Transit District (BART) system.	Total project cost remained constant at \$1.2 billion.	BART.	Federal, State, and Local funds.	None.

FHWA Annual Summary of Major Projects

October 1, 2014

Project Name	Project Location	Total Cost (Billions)	Status	Project Description	Cost Trend in Fiscal Year '14	Project Sponsor	Funding Sources	Remarks
I-15 Managed Lanes, SR-163 to SR-78. PROJECT COMPLETED.	San Diego County, CA.	Completed cost = \$1.0 Baseline = \$1.1 in Initial Financial Plan 3/2008. Final cost was 9.1% under budget.	Project completed 1/2013. Baseline completion = 12/2012.	Construction of 20 miles of managed lanes in three segments on I-15, from SR 163 to SR 78.	Project completed.	Caltrans.	31% Federal and 69% Non-Federal funding.	None.
I-215 San Bernardino North Corridor Project (from I-10 to I-210). PROJECT COMPLETED.	San Bernardino, CA.	Completed cost = \$0.59 Baseline = \$0.69 in Initial Financial Plan 11/2007. Final cost was 14.5% under budget.	Project completed 5/2014. Baseline completion = 6/2013.	Addition of one HOV lane and one mixed flow lane in each direction. Also, new interchanges and interchange improvements.	Project completed.	Caltrans and San Bernardino Association of Governments (SANBAG).	55% Federal and 45% Non-Federal funding.	None.

FHWA Annual Summary of Major Projects

October 1, 2014

Project Name	Project Location	Total Cost (Billions)	Status	Project Description	Cost Trend in Fiscal Year '14	Project Sponsor	Funding Sources	Remarks
I-405 Sepulveda Pass Widening and High Occupancy Vehicle Improvements.	Los Angeles, CA.	\$1.1 Baseline = \$0.95 in Initial Financial Plan 4/2009.	Under construction. Current completion date is 12/2014. Baseline completion = 4/2013.	Addition of one HOV lane in the northbound direction and interchange improvements.	Total project increased from \$1.0 billion based on Financial Plan Annual Update.	Caltrans and Los Angeles County Metropolitan Transportation Authority (LA Metro).	Federal, State and local funds. ARRA Project.	None.
I-5 HOV North (SR 134 to SR 118).	Los Angeles County, CA.	\$0.79 Baseline = \$0.97 in Initial Finance Plan 12/2008.	Under construction. Current completion date is 12/2017. Baseline completion = 12/2013.	Addition of one HOV lane from SR 134 to SR 118.	Total project cost remained constant at \$0.79 billion.	Caltrans and LA Metro.	Federal, State and local funds. ARRA Project.	None.

FHWA Annual Summary of Major Projects

October 1, 2014

Project Name	Project Location	Total Cost (Billions)	Status	Project Description	Cost Trend in Fiscal Year '14	Project Sponsor	Funding Sources	Remarks
I-5 North Coast Corridor (NCC) Project, San Diego County.	San Diego County, CA.	\$1.1 (preliminary) Baseline = TBD during preparation of Initial Financial Plan.	Final EIS approved 10/2013.	Addition of HOV and general purpose lanes from Solana Beach, Encinitas, Carlsbad, and Oceanside from the Del Mar Heights Overcrossing to north of Camp Pendleton. Also double tracking existing rail line.	New major project.	San Diego Association of Governments, Caltrans.	TBD during preparation of Initial Financial Plan. At this time, Federal financial assistance is anticipated for construction.	None.
I-5 South Los Angeles County Widening Project.	Los Angeles County, CA.	\$1.6 Baseline = \$1.6 in Initial Finance Plan 4/2014.	Under construction. Current completion date is 1/2019. Baseline completion = 1/2019.	Addition of one HOV lane and modification of interchanges from Artesia Avenue to Florence Avenue.	The Initial Finance Plan has established a baseline cost of \$1.6 billion.	Caltrans, LA Metro, I-5 Joint Powers Association, and Orange County Transportation Authority.	Federal, State and local funds.	None.

FHWA Annual Summary of Major Projects

October 1, 2014

Project Name	Project Location	Total Cost (Billions)	Status	Project Description	Cost Trend in Fiscal Year '14	Project Sponsor	Funding Sources	Remarks
I-80/I-680/SR 12 Interchange Project.	Solano County, CA.	\$0.69 Baseline = \$0.69 in Initial Finance Plan 8/2013.	Under construction. Current completion date is 12/2018. Baseline completion = 12/2018.	Reconstruction of a 6-mile segment of I-80 between Red Top Road and Abernathy Road, a 3-mile segment between Gold Hill road and I-80, and a 1-mile segment of SR 12 West between Red Top Road and I-80.	Total project cost remained constant at \$0.69 billion.	Solano Transportation Authority.	Federal, State, and local funds.	None.
I-80/San Francisco-Oakland Bay Bridge (East Span).	San Francisco/Oakland, CA.	\$6.5 Baseline = \$2.6 in Initial Financial Plan 12/2001.	Under construction. Current completion date is 3/2017. Baseline completion = 1/2010.	Seismic retrofit of the replacement of the San Francisco-Oakland Bay Bridge East Span.	Total project cost remained constant at \$6.5 billion.	Caltrans.	Federal, State and local funds.	None.

FHWA Annual Summary of Major Projects

October 1, 2014

Project Name	Project Location	Total Cost (Billions)	Status	Project Description	Cost Trend in Fiscal Year '14	Project Sponsor	Funding Sources	Remarks
I-805 Managed Lanes North Project.	San Diego, CA.	\$0.55 Baseline = \$0.55 in Initial Financial Plan 3/2012.	Under construction. Current completion date is 10/2020. Baseline completion = 6/2020.	Construction of 4.4 miles of managed lanes on I-805 from SR 52 to Mira Mesa Blvd.	Total project cost remained constant at \$0.55 billion.	Caltrans.	Federal, State, and local funds.	None.
I-805 Managed Lanes South Project.	San Diego, CA.	\$1.5 (preliminary) Baseline = TBD during preparation of Initial Financial Plan.	Under construction. Current completion date is 11/2019 (preliminary).	Construction of 11 miles of the I-805/SR-15 interchange. Includes the addition of express lanes within the I-805 median.	New major project.	Caltrans, SANDAG.	TBD during preparation of Initial Financial Plan. At this time, Federal financial assistance is anticipated for construction.	None.
Marin-Sonoma Narrows.	Marin and Sonoma County, CA.	\$0.69 Baseline = \$0.67 in Initial Financial Plan 5/2012.	Under construction. Current completion date is 7/2022. Baseline completion = 7/2021.	Widening and realignment of Highway 101 (Marin-Sonoma Narrows) to add one HOV lane and replacing bridges.	Total project cost remained constant at \$0.69 billion.	Caltrans.	Federal, State and local funds.	None.

FHWA Annual Summary of Major Projects

October 1, 2014

Project Name	Project Location	Total Cost (Billions)	Status	Project Description	Cost Trend in Fiscal Year '14	Project Sponsor	Funding Sources	Remarks
Doyle Drive/Presidio Parkway Project.	San Francisco, CA.	\$0.85 Baseline = \$0.88 in Initial Financial Plan 5/2009.	Under construction. Current completion date is 9/2016. Baseline completion = 6/2013.	Reconstruction and widening of existing Doyle Drive on new alignment with two tunnels and several bridges.	Total project cost remained constant at \$0.85 billion.	Caltrans.	Federal (TIFIA), State, and local funds. ARRA project and TIGER Grant recipient.	None.
SR 52 Extension. PROJECT COMPLETED.	City of Santee in San Diego County, CA.	Completed cost = \$0.52 Baseline = \$0.6 in Initial Financial Plan 4/2008. Final cost was 13.3% under budget.	Project completed 11/2011. Baseline completion = 12/2010.	Construction of 4 miles of a four-lane freeway including interchanges.	Project completed.	San Diego Association of Governments.	22% Federal and 78% Non-Federal funding.	None.

FHWA Annual Summary of Major Projects

October 1, 2014

Project Name	Project Location	Total Cost (Billions)	Status	Project Description	Cost Trend in Fiscal Year '14	Project Sponsor	Funding Sources	Remarks
SR 210/Foothill Freeway. PROJECT COMPLETED.	Los Angeles, CA.	Completed cost = \$1.2 Baseline = \$1.2 At the beginning of construction in late 1997. Final cost on budget.	Project completed 7/2008.	28.2 miles of eight-lane freeway construction, including two HOV lanes, from Foothill Boulevard in LA County to I-215 in San Bernardino County.	Project completed.	Caltrans, SANBAG, and LA Metro.	Federal, State and local funds.	None.
SR 11 and Otay Mesa 'East' Port of Entry (OME-POE).	San Diego County, CA.	\$0.77 (preliminary) Baseline = TBD during preparation of Initial Financial Plan.	ROD issued 9/2012.	2.7 miles of new four-lane toll highway construction, from the future SR 905/SR 125 interchange east to the United States /Mexico Border in Otay Mesa.	Total project cost remained constant at \$0.77 billion.	Caltrans, SANBAG.	TBD during preparation of Initial Financial Plan. At this time, Federal financial assistance is anticipated for construction.	None.
SR 905, from I-805 to Otay Mesa Port of Entry (POE).	San Diego County, CA.	\$0.61 Baseline = \$0.62 in Initial Financial Plan 1/2008.	Under construction. Current completion date is 6/2020. Baseline completion = 7/2012.	Construction of the connection between I-805 and Otay Mesa POE.	Total project cost remained constant at \$0.61 billion.	SANDAG.	Federal, State and local funds.	None.

FHWA Annual Summary of Major Projects

October 1, 2014

Project Name	Project Location	Total Cost (Billions)	Status	Project Description	Cost Trend in Fiscal Year '14	Project Sponsor	Funding Sources	Remarks
SR-91 Corridor Improvement Project/HOT Lanes (Initial Project).	Riverside County, CA.	\$1.14 Baseline = \$1.14 in Initial Finance Plan 10/2013.	Under construction. Current completion date is 9/2017. Baseline completion = 9/2017.	Construction of managed lanes on SR 91 from SR 24 to Pierce Street and on I-15 from Hidden Valley Parkway to Cajalco Road.	The Initial Finance Plan has established a baseline cost of \$1.14 billion.	Caltrans, Riverside County Transportation Commission.	Federal (TIFIA), State, and local funds.	None.
SR-4 (East) Widening Project.	Contra Costa County, CA.	\$0.53 Baseline = \$0.60 in Initial Financial Plan 8/2009.	Under construction. Current completion date is 11/2015. Baseline completion = 7/2014.	Reconstruction and widening of SR 4 from Loveridge Road to SR 160.	Total project cost increased from \$0.52 billion based on Financial Plan Annual Update.	Caltrans, Contra Costa Transportation Authority.	Federal, State and local funds.	None.
I-25/I-225 Southeast Corridor. PROJECT COMPLETED.	Denver, CO.	Completed cost = \$1.8 Baseline = \$1.7 in Initial Financial Plan 5/2001. Final cost was 5.9% over budget.	Project completed 11/2006. Baseline completion = 11/2007.	Reconstruction of 18 miles of I-25 and I-225, construction of 19 miles of light-rail transit line with 13 new rail stations.	Project completed.	Colorado DOT and Denver Area Regional Transportation District. Also, local cities, counties, and associations.	53% Federal and 47% Non-Federal funding.	None.

FHWA Annual Summary of Major Projects

October 1, 2014

Project Name	Project Location	Total Cost (Billions)	Status	Project Description	Cost Trend in Fiscal Year '14	Project Sponsor	Funding Sources	Remarks
North I-25 Phase I ROD.	Denver and Fort Collins, CO.	\$1.3 (preliminary) Baseline = TBD during preparation of Initial Financial Plan.	ROD issued 12/2011.	Reconstruction and widening of I-25 between Colorado 14 and Colorado 392 including tolled express lanes and several interchanges. Project also includes express/commuter bus service.	Total project cost remained constant at \$1.3 billion.	Colorado DOT.	TBD during preparation of Initial Financial Plan. At this time, Federal financial assistance is anticipated for construction.	None.
I-95/New Haven Harbor Crossing.	New Haven, CT.	\$1.9 Baseline = \$0.8 in Initial Financial Plan 12/2000.	Under construction. Current completion date is 11/2016. Baseline completion = 5/2012.	Reconstruction of 7.2 miles of I-95, including a new 10-lane Pearl Harbor Memorial Bridge over New Haven Harbor, and Interchanges 46 through 54.	Total project decreased from \$2.0 billion based on Financial Plan Annual Update.	Connecticut DOT.	Federal and State funds.	None.

FHWA Annual Summary of Major Projects

October 1, 2014

Project Name	Project Location	Total Cost (Billions)	Status	Project Description	Cost Trend in Fiscal Year '14	Project Sponsor	Funding Sources	Remarks
US 301 Project DE/MD Line to SR 1.	Middletown, DE.	\$0.7 (preliminary) Baseline = TBD during preparation of Initial Financial Plan.	ROD issued 4/2008.	Realignment of 12.5 miles of US Route 301 and construction of a new spur road to Summit Bridge.	Total project cost remained constant at \$0.7 billion.	Delaware DOT.	TBD during preparation of Initial Financial Plan. At this time, Federal financial assistance is anticipated for construction.	None.
South Capitol Street Corridor Project	Washington, DC	\$1.1 (preliminary) Baseline = TBD during preparation of Initial Financial Plan.	Final EIS approved 2/2012.	Reconstruction of South Capitol Street Corridor and the Frederick Douglas Memorial Bridge.	New Major Project.	District of Columbia DOT.	TBD during preparation of Initial Financial Plan. At this time, Federal financial assistance is anticipated for construction.	None.

FHWA Annual Summary of Major Projects

October 1, 2014

Project Name	Project Location	Total Cost (Billions)	Status	Project Description	Cost Trend in Fiscal Year '14	Project Sponsor	Funding Sources	Remarks
(iROX75) I-75, from Golden Gate Parkway to SR 80, Design/Build/Finance. PROJECT COMPLETED.	Lee and Collier Counties, FL.	Completed Cost = \$0.5 Baseline = \$0.5 in Initial Financial Plan 4/2006. Final cost on budget.	Project completed 9/2010. Baseline completion = 8/2010.	Widening of I-75 from four to six lanes and reconstruction of one interchange from Colonial Boulevard to Golden Gate Parkway.	Project completed.	Florida DOT.	67% Federal and 33% Non-Federal funding.	None.
Connector - I-4 to Lee Roy Selmon Expressway.	Hillsborough County, FL.	\$0.66 Baseline = \$0.65 in Initial Financial Plan 10/2009.	Project opened to traffic on 1/2014. Baseline completion = 7/2013.	Construct a new north-south elevated toll road, which will connect I-4 with the Selmon Expressway.	Total project cost increased from \$0.65 billion based on Financial Plan Annual Update.	Florida DOT and Florida's Turnpike Enterprise.	Federal, State, and local funds.	Financial Plan to complete Major Project requirements expected shortly.
I-595 Corridor Improvements.	Ft. Lauderdale, FL.	\$1.4 Baseline = \$1.9 in Initial Financial Plan 4/2008.	Project opened to traffic on 4/2014. Baseline completion = 6/2012.	Widening, adding reversible lanes, and major interchange improvements between I-75 and I-95.	Total project cost remained constant at \$1.4 billion.	Florida DOT.	Federal (TIFIA), State, and private funds.	Financial Plan to complete Major Project requirements expected shortly.

FHWA Annual Summary of Major Projects

October 1, 2014

Project Name	Project Location	Total Cost (Billions)	Status	Project Description	Cost Trend in Fiscal Year '14	Project Sponsor	Funding Sources	Remarks
I-75/SR 826 Managed Lanes.	Broward and Miami Dade Counties, FL.	\$0.85 Baseline = \$0.85 in Initial Financial Plan 8/2013.	Under construction. Current completion date is 1/2018. Baseline Completion = 1/2018.	Widening, addition of two managed lanes in median of I-75 from SR 826 to I-595.	Total project cost remained constant at \$0.85 billion.	Florida DOT.	Federal and State funds.	None.
Miami Intermodal Center (MIC).	Miami, FL.	\$2.0 Baseline = \$1.3 in Initial Financial Plan 7/1999.	Under construction. Current completion date is 7/2016. Baseline completion = 7/2005.	Construction of multimodal center for MIA, including rental car garage, intermodal center, people mover, and roadways.	Total project cost remained constant at \$2.0 billion.	Florida DOT, Miami-Dade Aviation Dept. (MDAD). Also, Miami-Dade Expressway (MDX), Miami-Dade County, and Tri-County Commuter Rail Authority.	Federal (TIFIA) and State funds.	None.

FHWA Annual Summary of Major Projects

October 1, 2014

Project Name	Project Location	Total Cost (Billions)	Status	Project Description	Cost Trend in Fiscal Year '14	Project Sponsor	Funding Sources	Remarks
Port of Miami Tunnel & Access Improvement Project (POMT).	Miami, FL.	\$0.91 Baseline = \$0.92 in Initial Financial Plan 11/2010.	Project opened to traffic on 8/2014. Baseline completion = 5/2014.	Improves access to and from the Port of Miami including a dedicated roadway connector linking the Port of Miami with the MacArthur Causeway and I-395.	Total project cost remained constant at \$0.91 billion.	Florida DOT, Miami-Dade County, and the city of Miami.	Federal (TIFIA), State, and Local funds.	Financial Plan to complete Major Project requirements expected shortly.
SR 826/SR 836 Interchange Reconstruction (Palmetto 5).	Miami, FL.	\$0.82 Baseline = \$0.84 in Initial Financial Plan 9/2009.	Under construction. Current completion date is 8/2015. Baseline completion = 12/2016.	Interchange upgrade. Reconstruction and widening of SR 826 and SR 836.	Total project cost remained constant at \$0.82 billion.	Florida DOT and Miami-Dade Expressway Authority.	Federal, State, and local funds. ARRA project.	None.

FHWA Annual Summary of Major Projects

October 1, 2014

Project Name	Project Location	Total Cost (Billions)	Status	Project Description	Cost Trend in Fiscal Year '14	Project Sponsor	Funding Sources	Remarks
Tampa Interstate System (TIS).	Tampa, FL.	\$1.2 Baseline = \$1.0 in Initial Financial Plan 3/2003.	Under construction. Current completion date is 9/2016. Baseline completion = 12/2013.	Reconstruction and widening of approximately 13 miles of I-4 and I-275, and construction of the Crosstown Connector to improve operation, capacity, and safety.	Total project cost remained constant at \$1.2 billion.	Florida DOT.	Federal and State funds.	None.
I-4 Ultimate w/Managed (Tolled Lanes) (Moving-4 Ward).	Orlando, FL (Orange and Seminole Counties).	\$2.8 Baseline = \$2.8 in Initial Financial Plan 9/2013.	Initial ROD signed in 12/2002 and subsequent ROD signed 12/2005. Current completion date is 3/2021. Baseline completion = 3/2021.	Reconstruction of 18 miles of I-4 in Orange and Seminole Counties.	Total project cost remained constant at \$2.8 billion.	Florida DOT, and the Orlando-Orange County Expressway Authority.	Federal (TIFIA) and State funds.	None.

FHWA Annual Summary of Major Projects

October 1, 2014

Project Name	Project Location	Total Cost (Billions)	Status	Project Description	Cost Trend in Fiscal Year '14	Project Sponsor	Funding Sources	Remarks
Northwest Corridor Project (I-75/I-575).	Cherokee and Cobb Counties, GA.	\$0.83 Baseline = \$0.83 in Initial Financial Plan 4/2014.	Under construction. Current completion date is 11/2018. Baseline completion = 11/2018.	Construct 29 miles of reversible managed lanes on I-75 and I-575.	The Initial Finance Plan established the baseline cost at \$0.83 billion.	Georgia DOT and State Road and Tollway Authority.	Federal (TIFIA), State, and Local funds.	None.
Circle Interchange.	Chicago, IL.	\$0.54 Baseline = \$0.54 in Initial Financial Plan 9/2013.	Under construction. Current completion date is 6/2018. Baseline completion = 6/2018.	I-90/I-94 at I-290 Interchange Reconstruction.	New major project. The Initial Finance Plan established the baseline cost at \$0.54 billion.	Illinois DOT.	Federal, State and local funds.	None.
Elgin-O'Hare Western Access.	Chicago, IL.	\$3.4 Baseline = \$3.4 in Initial Financial Plan 9/2014.	Under construction. Current completion date is 11/2025. Baseline completion = 11/2025.	Converting existing controlled access to a tolled facility from US 20 to I-290 and constructing a new full access controlled tolled facility from I-90 to I-294.	New major project. The Initial Finance Plan established the baseline cost at \$3.4 billion.	Illinois State Toll Highway Authority and Illinois DOT.	Federal, State and local funds.	None.

FHWA Annual Summary of Major Projects

October 1, 2014

Project Name	Project Location	Total Cost (Billions)	Status	Project Description	Cost Trend in Fiscal Year '14	Project Sponsor	Funding Sources	Remarks
Illiana Corridor.	Wilmington, IL and Lowell, IN.	\$1.5 (preliminary) Baseline = TBD during preparation of Initial Financial Plan.	Tier 1 ROD issued 1/2013.	Construct new 50 mile east-west expressway extending from I-55 in Will County, Illinois to I-65 in Lake County, Indiana.	New major project.	Illinois DOT (lead) and Indiana DOT.	TBD during preparation of Initial Financial Plan. At this time, Federal financial assistance is anticipated for construction.	None.
O'Hare Con-RAC.	Chicago, IL.	\$0.82 Baseline = \$0.82 in Initial Financial Plan 7/2014.	Under construction. Current completion date is 12/2016. Baseline completion = 12/2016.	Construction of a parking structure, rental car service center and automated transit facilities in the Chicago O'Hare Airport.	New major project. The Initial Finance Plan established the baseline cost at \$0.82 billion.	Chicago Department of Aviation.	Federal (TIFIA) and local funds.	None.
I-465 West Leg Reconstruction (Accelerate 465).	Indianapolis, IN.	\$0.56 Baseline = \$0.74 in Initial Financial Plan 6/2008.	Project opened to traffic on 12/2013. Baseline completion = 12/2012.	Pavement replacement and widening from three to four lanes between SR 67 and 56 th Street. Also, seven interchanges will be reconstructed.	Total project cost remained constant at \$0.56 billion.	Indiana DOT.	Federal and State funds.	Financial Plan to complete Major Project requirements expected shortly.

FHWA Annual Summary of Major Projects

October 1, 2014

Project Name	Project Location	Total Cost (Billions)	Status	Project Description	Cost Trend in Fiscal Year '14	Project Sponsor	Funding Sources	Remarks
I-69 SIU 3 Section 4.	Greene and Monroe Counties, IN.	\$0.59 Baseline = \$0.6 in Initial Financial Plan 9/2011.	Under construction. Current completion date is 6/2015. Baseline completion = 11/2015.	Construction of 27 miles of new freeway.	Total project decreased from \$0.60 billion based on Financial Plan Annual Update.	Indiana DOT.	Federal and State funds.	None.
US 31 Hamilton County.	Indianapolis, IN.	\$0.58 Baseline = \$0.6 in Initial Financial Plan 12/2010.	Under construction. Current completion date is 6/2016. Baseline completion = 8/2017.	Reconstruction of 12.5 miles of divided signalized expressway from I-465 north to SR 38.	Total project cost increased from \$0.53 billion based on Financial Plan Annual Update.	Indiana DOT.	Federal and State funds.	None.
Council Bluffs Interstate System Improvements, Segments 1, 2, and 3.	Council Bluffs, IA.	\$0.99 Baseline = \$0.76 in Initial Financial Plan 1/2008.	Under construction. Current completion date is 6/2021. Baseline completion = 12/2018.	Reconstruction of 18 miles of Interstates 29, 80, and 480, including 16 interchanges.	Total project cost increased from \$0.92 billion based on Financial Plan Annual Update.	Iowa DOT (lead) and Nebraska Department of Roads.	Federal and State funds.	None.

FHWA Annual Summary of Major Projects

October 1, 2014

Project Name	Project Location	Total Cost (Billions)	Status	Project Description	Cost Trend in Fiscal Year '14	Project Sponsor	Funding Sources	Remarks
I-74 Quad Cities Corridor Study.	Davenport and Bettendorf, IA; and Moline, IL.	\$1.2 Baseline = \$1.2 in Initial Financial Plan 7/2014.	Under construction. Current completion date is 11/2023. Baseline completion = 11/2023.	Reconstruction of the I-74 corridor from the Avenue of the Cities Interchange in Moline, IL to 1 mile north of the 53 rd Street Interchange in Davenport, IA.	The Initial Finance Plan established the baseline cost at \$1.2 billion.	Iowa DOT (lead) and Illinois DOT.	Federal, State and Local funds.	None.
US 68/KY 80, Land Between the Lakes, West of Cadiz, KY.	Trigg and Marshall Counties, KY.	\$0.58 Baseline = \$0.58 in Initial Financial Plan 9/2012.	Under construction. Current completion date is 9/2017. Baseline completion = 4/2017.	Reconstruction of US 68/KY 80 from Cadiz to Aurora, including two new bridges over Kentucky Lake and Lake Barkley.	Total project cost remained constant at \$0.58 billion.	Kentucky Transportation Cabinet.	Federal and State funds.	None.
Louisville Southern Indiana Ohio River Bridges Project.	KY/IN (Louisville, KY).	\$2.3 Baseline = \$2.6 in Initial Financial Plan 8/2012.	Under construction. Current completion date is 4/2017. Baseline completion = 12/2018.	Construction of two new bridges crossing the Ohio River, and construction of the new Kennedy interchange in downtown Louisville.	Total project decreased from \$2.6 billion based on Financial Plan Annual Update.	Kentucky Transportation Cabinet (lead) and Indiana DOT.	Federal and State funds.	None.

FHWA Annual Summary of Major Projects

October 1, 2014

Project Name	Project Location	Total Cost (Billions)	Status	Project Description	Cost Trend in Fiscal Year '14	Project Sponsor	Funding Sources	Remarks
I-10 Twin Span Structures. PROJECT COMPLETED.	Slidell, LA.	Completed cost = \$0.73 Baseline = \$0.80 in Initial Financial Plan 3/2006. Final cost was 8.8% under budget.	Project completed 10/2012. Baseline completion = 3/2011.	Replacement of the I-10 Twin Span structures over Lake Pontchartrain east of New Orleans.	Project completed.	Louisiana Department of Transportation and Development.	100% Federal Funding (ER Program funding).	None.
Intercounty Connector.	Prince George's and Montgomery Counties, MD.	\$2.4 Baseline = \$2.4 in Initial Financial Plan 6/2006.	Under construction. Current completion date is 11/2014. Baseline completion = 12/2012.	Construction of an east-west limited access highway between the I-270 and I-95/US 1 corridors.	Total project cost remained constant at \$2.4 billion.	Maryland State Highway Administration and Maryland Transportation Authority.	Federal (TIFIA) and State funds.	None.

FHWA Annual Summary of Major Projects

October 1, 2014

Project Name	Project Location	Total Cost (Billions)	Status	Project Description	Cost Trend in Fiscal Year '14	Project Sponsor	Funding Sources	Remarks
Central Artery/Ted Williams Tunnel. PROJECT COMPLETED.	Boston, MA.	Completed cost=\$14.8 Year 2000 Baseline = \$13.5 in Financial Plan Update 6/2000. Final cost was 9.6% over budget.	Project completed 10/2007. Baseline completion = 12/2004.	Replacement of existing I-93 viaduct in downtown Boston with eight- to ten-lane tunnels and new cable-stayed bridge over the Charles River, and construction of I-90 extension with four-lane tunnel to Logan Airport.	Project completed.	Massachusetts Turnpike Authority.	58% Federal and 42% Non-Federal funding.	None.
I-75.	Oakland County, MI.	\$0.6 (preliminary) Baseline = TBD when Initial Financial Plan is prepared.	ROD was issued 1/2006.	Addition of capacity to I-75.	Total project cost remained constant at \$0.6 billion.	Michigan DOT.	TBD during preparation of Initial Financial Plan. At this time, Federal financial assistance is anticipated for construction.	None.

FHWA Annual Summary of Major Projects

October 1, 2014

Project Name	Project Location	Total Cost (Billions)	Status	Project Description	Cost Trend in Fiscal Year '14	Project Sponsor	Funding Sources	Remarks
I-94/Edsel Ford Freeway.	Detroit, MI.	\$2.9 Baseline = \$2.9 in Initial Financial Plan 2/2014.	Under construction. Current completion date is 9/2036. Baseline completion = 9/2036.	Reconstruction of 6.7 miles of I-94 from I-96 to Conner Avenue.	The Initial Finance Plan established the baseline cost at \$2.9 billion.	Michigan DOT.	Federal, State and Local funds.	None.
New International Trade Crossing formerly known as Detroit River International Crossing.	Detroit, MI.	\$1.8 (preliminary) Baseline = TBD during preparation of Initial Financial Plan.	ROD was issued 2/2009.	New international border crossing including a bridge, custom plaza, and interchange.	Total project cost remained constant at \$1.8 billion.	Michigan DOT and Transport Canada.	TBD during preparation of Initial Financial Plan. At this time, Federal financial assistance is anticipated for construction.	None.

FHWA Annual Summary of Major Projects

October 1, 2014

Project Name	Project Location	Total Cost (Billions)	Status	Project Description	Cost Trend in Fiscal Year '14	Project Sponsor	Funding Sources	Remarks
I-35W St. Anthony Falls Bridge. PROJECT COMPLETED.	Minneapolis, MN.	Completed cost = \$0.3 Baseline = \$0.3 in Initial Financial Plan 9/2007. Final cost on budget.	Project completed 11/2008. Baseline completion = 12/2008.	Rebuilding the I-35W bridge over the Mississippi River that collapsed on 8/1/2007.	Project completed.	Minnesota DOT.	98% Federal (ER Program funding) and 2% Non-Federal funding.	None.
St. Croix River Crossing.	Stillwater, MN and St. Joseph Township, WI.	\$0.68 Baseline = \$0.68 in Initial Financial Plan 9/2012.	Under construction. Current completion date is 11/2017. Baseline completion = 11/2017.	Construction of a new river crossing on Trunk Highway 36 over the St. Croix River.	Total project cost remained constant at \$0.68 billion.	Minnesota DOT (lead) and Wisconsin DOT.	Federal and state funding.	None.
I-269.	DeSoto and Marshall Counties, MS.	\$0.66 Baseline = \$0.67 in Initial Financial Plan 2/2011.	Under construction. Current completion date is 1/2018. Baseline completion = 6/2018.	Construction of 26 miles of a new four-lane facility.	Total project decreased from \$0.67 billion based on Financial Plan Annual Update.	Mississippi DOT.	Federal and State funds.	None.

FHWA Annual Summary of Major Projects

October 1, 2014

Project Name	Project Location	Total Cost (Billions)	Status	Project Description	Cost Trend in Fiscal Year '14	Project Sponsor	Funding Sources	Remarks
I-64, from Spoede Road to Sarah Street. PROJECT COMPLETED.	St. Louis County and St. Louis City, MO.	Completed cost = \$0.53 Baseline = \$0.53 in Initial Financial Plan 6/2006. Final cost on budget.	Project completed 12/2011. Baseline completion = 10/2010.	Reconstruction of 12 miles of I-64, including interchanges at I-170 and other locations.	Project completed.	Missouri DOT.	83% Federal and 17% Non-Federal funding.	None.
New Mississippi River Bridge.	Illinois/ Missouri (St. Louis, MO).	\$0.69 Baseline = \$0.66 in Initial Financial Plan 9/2009.	Project opened to traffic on 2/2014. Baseline completion = 1/2014.	Construction of new bridge crossing the Mississippi River, relocation of I-70 in Illinois, and associated interchange and local road improvements.	Total project cost remained constant at \$0.69 billion.	Missouri DOT (lead) and Illinois DOT.	Federal and State funds.	Financial Plan to complete Major Project requirements expected shortly.
Boulder City Bypass.	Boulder City, NV.	\$0.4 to \$0.9 (preliminary) Baseline = TBD during preparation of Initial Financial Plan.	ROD issued 12/2005.	Construction of 10 miles of four-lane freeway around the southern edge of Boulder City, from I-515 in Henderson to the Hoover Dam Bypass.	Total project cost remained between \$0.4 billion to \$0.9 billion.	Nevada DOT.	TBD during preparation of Initial Financial Plan. At this time, Federal financial assistance is anticipated for construction.	None.

FHWA Annual Summary of Major Projects

October 1, 2014

Project Name	Project Location	Total Cost (Billions)	Status	Project Description	Cost Trend in Fiscal Year '14	Project Sponsor	Funding Sources	Remarks
I-15 South.	Las Vegas, NV.	\$1.2 Baseline = \$1.4 in Initial Financial Plan 9/2009.	Under construction. Current completion date is 9/2030. Baseline completion = 12/2030.	Widening of 11.5 miles of US 95, including one general purpose lane and one HOV lane between Washington Avenue and Kyle Canyon Road.	Total project decreased from \$1.4 billion based on Financial Plan Annual Update.	Nevada DOT; Clark County; city of Henderson.	Federal, State, and local funds.	None.
I-15/Project NEON.	Las Vegas, NV.	\$1.5 (preliminary) Baseline = TBD during preparation of Initial Financial Plan.	ROD issued 10/2010.	Widening of I-15 from 6 to 14 lanes.	Total project cost remained constant at \$1.5 billion.	Nevada DOT, Regional Transportation Commission of Southern Nevada.	TBD during preparation of Initial Financial Plan. At this time, Federal financial assistance is anticipated for construction.	None.

FHWA Annual Summary of Major Projects

October 1, 2014

Project Name	Project Location	Total Cost (Billions)	Status	Project Description	Cost Trend in Fiscal Year '14	Project Sponsor	Funding Sources	Remarks
US 95 Northwest Corridor.	Las Vegas, NV.	\$0.55 Baseline = \$0.71 in Initial Financial Plan 5/2009.	Under construction. Current completion date is 3/2029. Baseline completion = 9/2028.	Widening of US 95 from six to eight lanes between Washington Avenue and Durango Road (including HOV lanes). Widening of US 95 from four to six lanes from Durango Road to Kyle Canyon Road. Completing the system interchange at US 95/CC 215 Northern Beltway. Adding a new interchange at US 95/ Horse Drive.	Total project cost increased from \$0.48 billion based on Financial Plan Annual Update.	Nevada DOT, Clark County Public Works, city of Las Vegas, and Regional Transportation Commission of Southern Nevada.	Federal, State, local and private funds.	None.
I-93 Reconstruction.	Salem to Manchester, NH.	\$0.75 Baseline = \$0.78 in Initial Financial Plan 7/2007.	Under construction. Current completion date is 9/2020. Baseline completion = 9/2017.	Construction of safety and transportation improvements along a 19-mile segment of I-93 between Salem and Manchester, NH.	Total project cost decreased from \$0.77 billion based on Financial Plan Annual Update.	New Hampshire DOT.	Federal and State funds.	None.

FHWA Annual Summary of Major Projects

October 1, 2014

Project Name	Project Location	Total Cost (Billions)	Status	Project Description	Cost Trend in Fiscal Year '14	Project Sponsor	Funding Sources	Remarks
Rt. I-295 & 42/ I-76 Direct Connection.	Camden County, New Jersey.	\$0.93 Baseline = \$0.87 in Initial Financial Plan 9/2012.	Under construction. Current completion date is 11/2021. Baseline completion = 11/2021.	Construction of a direct connection for I-295 traffic through the interchange with I-76 and Route 42.	Total project increased from \$0.87 billion based on Financial Plan Annual Update.	New Jersey DOT.	Federal and State funds.	None.
Brooklyn Bridge Contract 6.	New York and Kings Counties, NY.	\$0.62 Baseline = \$0.45 in Initial Financial Plan 11/2008.	Under construction. Current completion date is 4/2015. Baseline completion = 9/2013.	Rehabilitation of existing bridge structure, including painting of entire bridge and reconstruction of approach spans and ramps.	Total project cost remained constant at \$0.62 billion.	New York City DOT.	Federal, State, and local funds.	None.
Goethals Bridge Replacement.	Elizabeth City, NJ to Staten Island, NY, New York.	\$1.1 (preliminary) Baseline = TBD during preparation of Initial Financial Plan.	Under construction. Current completion date is 10/2018 (preliminary).	Replacement of the Goethals Bridge over the Arthur Kill Channel between Elizabeth City, NJ and Staten Island, NY.	Total project cost remained constant at \$1.1 billion.	Port Authority of New York and New Jersey.	TBD during preparation of Initial Financial Plan. At this time, Federal financial assistance is anticipated for construction.	None.

FHWA Annual Summary of Major Projects

October 1, 2014

Project Name	Project Location	Total Cost (Billions)	Status	Project Description	Cost Trend in Fiscal Year '14	Project Sponsor	Funding Sources	Remarks
Kozciusko Bridge Replacement, I-278 over Newtown Creek.	Brooklyn/Queens, NY, New York.	\$0.95 Baseline = \$0.97 in Initial Financial Plan 9/2012.	Under construction. Current completion date is 6/2020. Baseline completion = 6/2020.	Reconstruction of bridge to improve Interstate operations, eliminate substandard features, and improve safety.	Total project decreased from \$0.97 billion based on Financial Plan Annual Update.	New York State DOT.	Federal and State funds.	None.
Route 347.	Smithtown, Islip, Brookhaven, NY, New York.	\$0.93 Baseline = \$1.0 in Initial Finance Plan 4/2013.	Under construction. Current completion date is 11/2033. Baseline completion = 11/2033.	Improve safety and mobility for 15 miles between the Northern State Parkway and NY Rt. 25A.	Total project decreased from \$1.0 billion based on Financial Plan Annual Update.	New York State DOT.	Federal and State funds.	None.

FHWA Annual Summary of Major Projects

October 1, 2014

Project Name	Project Location	Total Cost (Billions)	Status	Project Description	Cost Trend in Fiscal Year '14	Project Sponsor	Funding Sources	Remarks
Tappan Zee Hudson River Crossing/New NY Bridge Project.	South Nyack, Rockland, Tarrytown and Westchester Counties, NY.	\$5.4 (preliminary) Baseline = TBD during preparation of Initial Financial Plan.	Under construction. Current completion date is 7/2018 (preliminary).	Bridge Replacement for existing Tappan Zee Toll Bridge carrying Interstates 87 and 287 over the Hudson River.	Total project cost remained constant at \$5.4 billion.	New York State Thruway Authority.	TBD during preparation of Initial Financial Plan. At this time, Federal financial assistance is anticipated for construction.	None.
Willis Avenue Bridge.	Manhattan and Bronx Counties, NY.	\$0.75 Baseline = \$0.50 in Initial Financial Plan 1/2007.	Under construction. Current completion date is 10/2015. Baseline completion = 11/2012.	Reconstruction of the Willis Avenue Bridge over the Harlem River.	Total project increased from \$0.74 billion based on Financial Plan Annual Update.	New York State DOT and New York City DOT.	Federal, State, and local funds.	None.

FHWA Annual Summary of Major Projects

October 1, 2014

Project Name	Project Location	Total Cost (Billions)	Status	Project Description	Cost Trend in Fiscal Year '14	Project Sponsor	Funding Sources	Remarks
I-77 HOT Lanes from Exit 11 (I-277 Brookshire Freeway) to Exit 36 (NC 150).	Mecklenburg and Iredell Counties, NC.	\$0.66 (preliminary) Baseline = TBD during preparation of Initial Financial Plan.	ROD issued 10/2013.	Improvements of 26 miles of I-77 from I-277 to NC 150, inclusion of High Occupancy Toll (HOT) managed lanes.	New major project.	North Carolina DOT.	TBD during preparation of Initial Financial Plan. At this time, Federal financial assistance is anticipated for construction.	None.
Monroe Connector-Bypass.	Mecklenburg and Union Counties, NC.	\$0.72 Baseline = \$0.72 in Initial Financial Plan 9/2011.	New ROD issued 5/15/2014. Current completion date is 11/2016. Baseline completion = 11/2016.	Construction of 19.7 miles of high-speed controlled access facility.	Total project cost remained constant at \$0.72 billion.	North Carolina DOT.	Federal and State funds.	None.

FHWA Annual Summary of Major Projects

October 1, 2014

Project Name	Project Location	Total Cost (Billions)	Status	Project Description	Cost Trend in Fiscal Year '14	Project Sponsor	Funding Sources	Remarks
Triangle Expressway, Western Wake Freeway. PROJECT COMPLETED.	Raleigh, NC.	Completed cost = \$0.98 Baseline = \$1.03 in Initial Financial Plan 9/2009. Final cost was 4.9% under budget.	Project completed 8/2013. Baseline completion = 12/2012.	Construction of a new 12.6 mile freeway from NC 55 at SR 1172 to NC 55 near SR 1630 on the west side of Raleigh.	Project completed.	North Carolina Turnpike Authority.	9% Federal and 91% Non-Federal funding (\$387 million TIFIA loan).	
Brent Spence Bridge Corridor Project.	Cincinnati, OH and Kenton, KY.	\$2.7 (preliminary) Baseline = TBD during preparation of Initial Financial Plan.	FONSI approved 8/2012.	Operational improvements of I-71, I-75, and Brent Spence Bridge by improving safety capacity and geometric deficiencies.	New major project.	Ohio DOT (lead) and Kentucky Transportation Cabinet.	TBD during preparation of Initial Financial Plan. At this time, Federal financial assistance is anticipated for construction.	None.

FHWA Annual Summary of Major Projects

October 1, 2014

Project Name	Project Location	Total Cost (Billions)	Status	Project Description	Cost Trend in Fiscal Year '14	Project Sponsor	Funding Sources	Remarks
Cleveland Innerbelt.	Cleveland, OH.	\$2.9 Baseline = \$3.2 in Initial Financial Plan 9/2010.	Under construction. Current completion date is 6/2033. Baseline completion = 11/2033.	Major reconstruction and reconfiguration of the Interstates 71, 77, and 90, and connecting radial freeways and local roadways, known as the Cleveland Innerbelt.	Total project cost decreased from \$3.0 billion based on the Financial Plan Annual Update.	Ohio DOT.	Federal and State funds.	None.
Hamilton IR 75 (Thru the Valley).	Cincinnati, OH.	\$0.62 (preliminary) Baseline = TBD during preparation of Initial Financial Plan.	FONSI approved 3/2011.	Reconstruction, widening, and modernization of 6.5 miles of I-75.	Total project cost remained constant at \$0.62 billion.	Ohio DOT.	TBD during preparation of Initial Financial Plan. At this time, Federal financial assistance is anticipated for construction.	None.

FHWA Annual Summary of Major Projects

October 1, 2014

Project Name	Project Location	Total Cost (Billions)	Status	Project Description	Cost Trend in Fiscal Year '14	Project Sponsor	Funding Sources	Remarks
I-70/71 Columbus Crossroads - Phases 1-5.	Columbus, OH.	\$1.1 Baseline = \$1.1 in Initial Financial Plan 3/2011.	Under construction. Current completion date is 10/2025. Baseline completion = 10/2018.	Reconstruction, widening, and modernization of I-70/71.	Total project cost remained constant at \$1.1 billion.	Ohio DOT.	Federal and State funds.	None.
I-75 (HAM-75-2.30), city of Cincinnati (Mill Creek Expressway).	Cincinnati, OH.	\$0.75 Baseline = \$.80 in Initial Financial Plan 12/2009.	Under construction. Current completion date is 8/2027. Baseline completion = 5/2020.	Reconstruction, widening, and modernization of 7.80 miles of I-75 (eight construction contracts).	Total project cost remained constant at \$0.75 billion.	Ohio DOT.	Federal and State funds.	None.
Portsmouth Bypass.	Portsmouth, OH.	\$0.58 Baseline = \$0.58 in Initial Financial Plan 1/2012.	ROD was issued in 6/2006. Current completion date is 5/2024. Baseline completion = 5/2024.	Construction of a new four-lane limited access bypass of Portsmouth.	Total project cost remained constant at \$0.58 billion.	Ohio DOT.	Federal and State Funds.	None.

FHWA Annual Summary of Major Projects

October 1, 2014

Project Name	Project Location	Total Cost (Billions)	Status	Project Description	Cost Trend in Fiscal Year '14	Project Sponsor	Funding Sources	Remarks
I-40 Crosstown.	Oklahoma City, OK.	\$0.69 Baseline = \$0.58 in Initial Financial Plan 8/2007.	Under construction. Current completion date is 2/2015. Baseline completion = 9/2015.	Realignment of 4.5 miles of I-40 from just east of I-44 to I-35/I-235 and reconstruction of existing I-40 to a boulevard access to downtown Oklahoma City.	Total project cost remained constant at \$0.69 billion.	Oklahoma DOT and Oklahoma City.	Federal and State Funds.	None.
Central Susquehanna Valley Transportation (CSVT).	Snyder, Union, and Northumberland Counties, PA.	\$0.60 (preliminary) Baseline = TBD during preparation of Initial Financial Plan.	Environmental evaluation approved in 2006. Design and right-of-way (ROW) acquisition are underway.	Construction of 12 miles of new limited access highway.	Total project cost remained constant at \$0.60 billion.	Pennsylvania DOT.	TBD during preparation of Initial Financial Plan. At this time, Federal financial assistance is anticipated for construction.	None.
Commonwealth of PA Rapid Bridge Replacement Project.	Statewide, PA.	\$0.87 (preliminary) Baseline = TBD during preparation of Initial Financial Plan.	Environmental document will be approved individually before bridge progresses through project development.	Replacement of 558 Bridges across the State of Pennsylvania.	New major project.	Pennsylvania DOT.	TBD during preparation of Initial Financial Plan. At this time, Federal financial assistance is anticipated for construction.	None.

FHWA Annual Summary of Major Projects

October 1, 2014

Project Name	Project Location	Total Cost (Billions)	Status	Project Description	Cost Trend in Fiscal Year '14	Project Sponsor	Funding Sources	Remarks
I-95 Betsy Ross Interchange and Bridge Street Ramps Reconstruction.	Philadelphia, PA.	\$1.4 Baseline = \$1.4 in Initial Financial Plan 8/2014.	Under construction. Current completion date is 9/2026. Baseline completion = 9/2026.	Reconstruction of the I-95/Betsy Ross Bridge Interchange and Bridge Street Ramps.	The Initial Finance Plan has established a baseline cost of \$1.4 billion.	Pennsylvania DOT.	Federal and State Funds.	None.
Central Texas Turnpike. PROJECT COMPLETED.	Austin, TX.	Completed cost = \$2.7 Baseline = \$2.9 in Initial Financial Plan 9/2002. Final cost was 6.9% under budget.	Project completed 4/2008. Baseline completion = 12/2007.	Construction of 120+ miles of toll facilities to ease congestion on I-35 in Central Texas. This project is the first of three phases.	Project completed.	Texas Turnpike Authority, a Division of Texas DOT. Also, local cities, counties, and associations.	19% Federal and 81% Non-Federal funding (\$900 million TIFIA loan).	None.
DFW Connector.	Grapevine, TX.	\$1.2 Baseline = \$1.1 in Initial Financial Plan 8/2011.	Under construction. Current completion date is 3/2017. Baseline completion = 5/2014.	Reconstruction of SH 121 and SH 114, including additional toll managed lanes on SH 114.	Total project increased from \$1.1 billion based on Financial Plan Annual Update.	Texas DOT.	Federal, State, and private funds.	None.

FHWA Annual Summary of Major Projects

October 1, 2014

Project Name	Project Location	Total Cost (Billions)	Status	Project Description	Cost Trend in Fiscal Year '14	Project Sponsor	Funding Sources	Remarks
Eastern Extension of the President George Bush Turnpike (SH 190). PROJECT COMPLETED.	Dallas County, TX.	Completed cost = \$0.80 Baseline = \$1.0 in Initial Financial Plan 7/2008. Final cost was 20% under budget.	Project completed 12/2013. Baseline completion = 6/2012.	Construction of a new six-lane toll road from SH 78 to IH-30, including frontage roads and an interchange at IH-30.	Project completed.	Texas DOT and the North Texas Tollway Authority.	20% Federal and 80% Non-Federal funding.	None.
I-10/Katy Freeway. PROJECT COMPLETED.	Houston, TX.	Completed cost = \$2.8 Year 2004 Baseline = \$2.5 Adjusted in Financial Plan Update 12/2004. Final cost was 12% over budget.	Project completed 11/2010. Baseline completion = 11/2008.	Reconstruction of 38 miles of I-10 from Houston to Katy. Also, reconstruction of 2.6 miles of I-610.	Project completed.	Texas DOT.	49% Federal and 51% Non-Federal funding.	None.

FHWA Annual Summary of Major Projects

October 1, 2014

Project Name	Project Location	Total Cost (Billions)	Status	Project Description	Cost Trend in Fiscal Year '14	Project Sponsor	Funding Sources	Remarks
IH-35E Managed Lanes (Dallas and Denton), Phase I.	Dallas and Denton, TX.	\$7.1 Baseline = \$7.1 in Initial Financial Plan 9/2013.	Under construction. Current completion date is 12/2034. Baseline completion = 12/2034.	Reconstruction and expansion of general purpose lanes and frontage road of IH-35E from IH-635 to US 380. Includes construction of tolled managed lanes.	Total project cost remained constant at \$7.1 billion.	Texas DOT.	Federal, State, and local funds.	None.
LBJ Freeway.	Dallas, TX.	\$2.2 Baseline = \$2.2 in Initial Financial Plan 12/2011.	Under construction. Current completion date is 3/2016. Baseline completion = 7/2016.	Reconstruction of IH-635 from IH-35E to US Route 75. Project includes free main lanes, toll managed lanes, and frontage roads.	Total project cost remained constant at \$2.2 billion.	Texas DOT.	Federal (TIFIA), State, and private funds.	None.
Loop 12/Interstate Highway 35E Corridor.	Dallas, TX.	\$0.99 Baseline = \$1.3 in Initial Financial Plan 2/2009.	Under construction. Current completion date is 12/2018. Baseline completion = 9/2015.	Reconstruction and widening of Loop 12 and IH-35E. Project includes free main lanes, reversible managed lanes, and frontage roads.	Total project cost increased from \$0.64 billion based on the Financial Plan Annual Update.	Texas DOT.	Federal and State funds.	None.

FHWA Annual Summary of Major Projects

October 1, 2014

Project Name	Project Location	Total Cost (Billions)	Status	Project Description	Cost Trend in Fiscal Year '14	Project Sponsor	Funding Sources	Remarks
North Tarrant Express.	Fort Worth, TX.	\$1.9 Baseline = \$1.9 in Initial Financial Plan 5/2012.	Under construction. Current completion date is 10/2014. Baseline completion = 9/2015.	Reconstruction of IH-820 and opportunity to develop and reconstruct SH 183 and IH-35W. Project includes free main lanes, interconnected toll managed lanes, and frontage roads.	Total project cost remained constant at \$1.9 billion.	Texas DOT.	Federal (TIFIA), State, and private funds.	None.
North Tarrant Express 3A & 3B (NTE 3A & 3B).	Fort Worth, TX.	\$4.2 Baseline = \$4.2 in Initial Financial Plan 12/2014.	Under construction. Current completion date is 12/2029. Baseline completion = 12/2029.	Reconstruction and addition of tolled managed lanes.	The Initial Finance Plan has established a baseline cost of \$4.2 billion.	Texas DOT.	Federal (TIFIA), State, and Local funds.	None.
Project Horseshoe IH-30/IH-35E.	Dallas, TX.	\$0.83 Baseline = \$0.84 in Initial Financial Plan 9/2013.	Under construction. Current completion date is 4/2017. Baseline completion = 3/2017.	Reconstruction of the IH-30/IH-35E Interchange over the Trinity River Floodway.	Total project decreased from \$0.84 billion based on Financial Plan Annual Update.	Texas DOT and city of Dallas.	Federal, State, and local funds.	None.

FHWA Annual Summary of Major Projects

October 1, 2014

Project Name	Project Location	Total Cost (Billions)	Status	Project Description	Cost Trend in Fiscal Year '14	Project Sponsor	Funding Sources	Remarks
SH 183 Managed Lanes Project.	Dallas, TX.	\$5.3 Baseline = \$5.3 in Initial Financial Plan 9/2014.	FONSI approved 2/2004. Current completion date is 12/2035. Baseline completion = 12/2035.	Improvements of 27.8 miles of managed lanes, general purpose lanes and construction of intersection and interchange connectivity.	New major project. The Initial Finance Plan has established a baseline cost of \$5.3 billion.	Texas DOT and the North Texas Tollway Authority.	Federal, State, and local funds.	None.
SH 161 – President George Bush Turnpike Western Extension. PROJECT COMPLETED.	Dallas County, TX.	Completed cost = \$1.1 Baseline = \$1.1 in Initial Financial Plan 3/2012. Final cost on budget.	Project completed 12/2012. Baseline completion = 10/2012.	Construction of a new four and six-lane toll road with frontage roads from IH-20 to SH 183.	Project completed.	Texas DOT, North Texas Tollway Authority, and the cities of Grand Prairie and Irving.	100% Non-Federal funding (\$418 million TIFIA loan). TIGER/TIFA Challenge Grant recipient.	None.

FHWA Annual Summary of Major Projects

October 1, 2014

Project Name	Project Location	Total Cost (Billions)	Status	Project Description	Cost Trend in Fiscal Year '14	Project Sponsor	Funding Sources	Remarks
SH 288.	Brazoria and Harris Counties, TX.	\$1.9 (preliminary) Baseline = TBD during preparation of Initial Financial Plan.	FONSI issued 5/2013.	Construction of 37 miles of toll and general purpose lanes between US 59 N and I-10E.	Total project cost remained constant at \$1.9 billion.	Texas DOT.	TBD during preparation of Initial Financial Plan. At this time, Federal financial assistance is anticipated for construction.	None.
Southwest Parkway (SH 121).	Fort Worth, TX.	\$1.2 Baseline = \$1.5 in Initial Financial Plan 2/2010.	Project open to traffic 9/2014. Baseline completion = 12/2012.	Construction of 15 miles of a controlled access divided toll facility from IH-30 near downtown Fort Worth to Farm to Market (FM) Road 1187 in Tarrant County.	Total project cost remained constant at \$1.2 billion.	Texas DOT, North Texas Tollway Authority, and the city of Fort Worth.	Federal, State, and Local funds.	Financial Plan to complete Major Project requirements expected shortly.

FHWA Annual Summary of Major Projects

October 1, 2014

Project Name	Project Location	Total Cost (Billions)	Status	Project Description	Cost Trend in Fiscal Year '14	Project Sponsor	Funding Sources	Remarks
SH 130 Segments 5 & 6. PROJECT COMPLETED.	Central Texas/Austin and San Antonio, TX.	Completed cost = \$1.1 Baseline = \$1.1 in Initial Financial Plan 3/2008. Final cost on budget.	Project completed 5/2013. Baseline completion = 11/2012.	Construction of a new 40-mile toll road connecting the completion portions of SH 130 (Central Texas Turnpike system) to Seguin, Texas, near San Antonio.	Project completed.	Texas DOT.	0.3% Federal and 99.7% Non-Federal funding (\$430 million TIFIA loan).	None.
SH 99, Grand Parkway (Segment H and I-1).	Montgomery, Harris, Liberty and Chambers Counties, TX.	\$1.2 (preliminary) Baseline = TBD during preparation of Initial Financial Plan.	Final EIS under review.	Construction of a new 37-mile four lane toll road from US 59 to IH-10E. This segment is one of 10 segments that make up the 188 miles of SH 99 project that encircles the Greater Houston region.	Total project cost remained constant at \$1.2 billion.	Texas DOT.	TBD during preparation of Initial Financial Plan. At this time, Federal financial assistance is anticipated for construction.	None.

FHWA Annual Summary of Major Projects

October 1, 2014

Project Name	Project Location	Total Cost (Billions)	Status	Project Description	Cost Trend in Fiscal Year '14	Project Sponsor	Funding Sources	Remarks
SH 99, The Grand Parkway (Segments F-1, F-2, and G).	Houston, TX.	\$1.2 (preliminary) Baseline = TBD during preparation of Initial Financial Plan.	RODs issued for each segment in 2009 and 2010.	Constructs segments F-1, F-2, and G of the Grand Parkway, a 180-mile limited access, tolled facility around the Houston metropolitan area.	Total project cost remained constant at \$1.2 billion.	Texas DOT.	TBD during preparation of Initial Financial Plan. At this time, Federal financial assistance is anticipated for construction.	None.
US 290.	Houston, TX.	\$2.5 Baseline = \$2.5 in Initial Financial Plan 6/2011.	Under construction. Current completion date is 8/2021. Baseline completion = 8/2021.	Improvements to 38 miles of the US 290 corridor from IH-610 to FM 2920.	Total project cost remained constant at \$2.5 billion.	Texas DOT and Harris County Toll Authority.	Federal, State and local funds.	None.
I-15 Corridor. PROJECT COMPLETED.	Salt Lake City, UT.	Completed cost = \$1.6 Baseline = \$1.4 in Initial Financial Plan 7/1996. Final cost was 14.3% over budget.	Project completed summer 2001.	Reconstruction of 17 miles of I-15, with auxiliary and HOV lanes added.	Project completed.	Utah DOT.	9% Federal and 91% Non-Federal funding.	None.

FHWA Annual Summary of Major Projects

October 1, 2014

Project Name	Project Location	Total Cost (Billions)	Status	Project Description	Cost Trend in Fiscal Year '14	Project Sponsor	Funding Sources	Remarks
Capital Beltway High Occupancy Toll (HOT) Lanes. PROJECT COMPLETED.	Fairfax County, VA.	Completed cost = \$1.7 Baseline = \$1.7 in Initial Financial Plan 4/2009. Final cost on budget.	Project completed 12/2012. Baseline completion = 12/2012.	Widening of 14 miles of I-495 (Capital Beltway) from the Springfield Interchange to the Dulles Toll Road to implement four new HOT Lanes and access points.	Project completed.	Virginia DOT.	16% Federal and 84% Non-Federal funding (\$589 million TIFIA loan).	None.
I-95 HOV/HOT Lanes, Northern Segment.	Fairfax, Prince William, and Stafford Counties, VA.	\$0.85 Baseline = \$0.86 in Initial Financial Plan 7/2012.	Under construction. Current completion date is 3/2015. Baseline completion = 3/2015.	Development of 29 miles of HOT lanes, including conversion of HOV lanes to HOT lanes.	Total project decreased from \$0.86 billion based on Financial Plan Annual Update.	Virginia DOT.	Federal (TIFIA), State and private funds.	None.
I-95/Woodrow Wilson Bridge. PROJECT COMPLETED.	VA/MD/DC.	Completed cost = \$2.5 Baseline = \$2.4 in Initial Financial Plan 9/2001. Final cost was 4.2% over budget.	Project completed 6/2013. Baseline completion = 5/2011.	Replacement of existing 6-lane bridge with new 12-lane double structure, including auxiliary and HOV lanes. Reconstruction of adjacent interchanges.	Project completed.	Maryland State Highway Administration, Virginia DOT, and District of Columbia DOT.	86% Federal and 14% Non-Federal funding.	None.

FHWA Annual Summary of Major Projects

October 1, 2014

Project Name	Project Location	Total Cost (Billions)	Status	Project Description	Cost Trend in Fiscal Year '14	Project Sponsor	Funding Sources	Remarks
I-95/I-395/I-495 Springfield Interchange. PROJECT COMPLETED.	Springfield, VA.	Completed cost = \$0.68 Baseline = \$0.68 in Initial Financial Plan 1/2003. Final cost on budget.	Project completed 7/2007. Baseline completion = 11/2007.	Reconstruction of I-95/I-495 and I-95/Route 644 interchanges, with separation of local, through, and HOV traffic and direct ramp access.	Project completed.	Virginia DOT.	93% Federal and 7% Non-Federal funding.	None.
Midtown Tunnel/ Downtown Tunnel/Martin Luther King Extension Project.	Hampton Roads, VA.	\$1.6 Baseline = \$1.6 in Initial Financial Plan 2/2013.	Under construction. Current completion date is 8/2018. Baseline completion = 8/2018.	Construction of new tunnel under the Elizabeth River parallel to existing Midtown Tunnel, improvements to existing Midtown and Downtown tunnels, and extension US 58 to I-264.	Total project cost remained constant at \$1.6 billion.	Virginia DOT.	Federal (TIFIA), State and private funds.	None.
Route 460 Corridor Improvement Project.	Between Petersburg and Suffolk, VA.	\$1.7 Baseline = \$1.7 in Initial Financial Plan 12/2012.	ROD issued in 2008. Current completion date is 12/2017. Baseline completion = 12/2017.	Construction of 55 miles of four-lane divided limited access tolled highway between Petersburg and Suffolk, VA.	Total project cost remained constant at \$1.7 billion.	Virginia DOT.	Federal, State, and private funds.	None.

FHWA Annual Summary of Major Projects

October 1, 2014

Project Name	Project Location	Total Cost (Billions)	Status	Project Description	Cost Trend in Fiscal Year '14	Project Sponsor	Funding Sources	Remarks
North Spokane Freeway.	Spokane, WA.	\$3.3 (preliminary) Baseline = TBD during preparation of Initial Financial Plan.	Re-evaluation completed 6/2012.	Construction of a limited access highway from I-90 in Spokane to the intersection of US Route 2 and US Route 395.	Total project cost remained constant at \$3.3 billion.	Washington State DOT.	TBD during preparation of Initial Financial Plan. At this time, Federal financial assistance is anticipated for construction.	None.
SR 520 – Pontoon Construction Project.	Grays Harbor, WA.	\$0.57 Baseline = \$0.61 in Initial Financial Plan 1/2011.	Under construction. Current completion date is 6/2015. Baseline completion = 11/2014.	Construction of casting basin and pontoons that will be used to reconstruct the SR 520 Floating Bridge in Seattle.	Total project cost remained constant at \$0.57 billion.	Washington State DOT.	Federal and State funds.	None.
SR 520, I-5 to Medina: Bridge Replacement and HOV Project – Floating Bridge and Landings Stage.	Seattle, WA.	\$1.3 Baseline = \$1.1 in Initial Financial Plan 8/2011.	Under construction. Current completion date is 6/2017. Baseline completion = 7/2016.	Replacement of the existing SR 520 Evergreen Floating Bridge and east approach with 6-lane facility that includes 2 HOV lanes.	Total project cost remained constant at \$1.3 billion.	Washington State DOT.	Federal (TIFIA) and State funds.	None.

FHWA Annual Summary of Major Projects

October 1, 2014

Project Name	Project Location	Total Cost (Billions)	Status	Project Description	Cost Trend in Fiscal Year '14	Project Sponsor	Funding Sources	Remarks
SR 520, Medina to SR 202: Eastside Transit and HOV Project.	Seattle, WA.	\$0.51 Baseline = \$0.53 in Initial Financial Plan 10/2011.	Under construction. Current completion date is 12/2015. Baseline completion = 6/2017.	Construction of SR 520 from Medina (East side of Lake Washington) to SR 202 to enhance travel time reliability, mobility, access, safety for transit, public, and HOV traffic.	Total project cost remained constant at \$0.51 billion.	Washington State DOT.	Federal and State funds.	None.
SR 99: Alaskan Way Viaduct Replacement Project.	Seattle, WA.	\$2.2 Baseline = \$2.2 in Initial Financial Plan 8/2011.	Under construction. Current completion date is 6/2017. Baseline completion = 12/2018.	Replacement of SR 99 from South Royal Brougham Way to Roy Street with a tolled-single bore tunnel. The facility will have 2-lanes in each direction.	Total project cost remained constant at \$2.2 billion.	Washington State DOT.	Federal, State, and local funds.	None.

FHWA Annual Summary of Major Projects

October 1, 2014

Project Name	Project Location	Total Cost (Billions)	Status	Project Description	Cost Trend in Fiscal Year '14	Project Sponsor	Funding Sources	Remarks
I-43/I-94/I-794 Marquette Interchange. PROJECT COMPLETED.	Milwaukee, WI.	Completed cost = \$0.8 Baseline = \$0.8 in Initial Financial Plan 12/2003. Final cost on budget.	Project completed 12/2008. Baseline completion = 12/2008.	Reconstruction of the Marquette Interchange and approaches in downtown Milwaukee.	Project completed.	Wisconsin DOT.	58% Federal and 42% Non-Federal funding.	None.
I-39/90.	Rock and Dane Counties, WI.	\$1.5 (preliminary) Baseline = TBD during preparation of Initial Financial Plan.	FONSI issued in 10/2010.	Reconstruction of 45.5 miles of I-39/90 from the Illinois State line to Madison.	Total project cost remained constant at \$1.5 billion.	Wisconsin DOT.	TBD during preparation of Initial Financial Plan. At this time, Federal financial assistance is anticipated for construction.	None.

FHWA Annual Summary of Major Projects

October 1, 2014

Project Name	Project Location	Total Cost (Billions)	Status	Project Description	Cost Trend in Fiscal Year '14	Project Sponsor	Funding Sources	Remarks
I-94 North-South.	Milwaukee, Racine, and Kenosha Counties, WI.	\$1.6 Baseline = \$1.9 in Initial Financial Plan 3/2009.	Under construction. Current completion date is 12/2021. Baseline completion = 12/2016.	Reconstruction of 35 miles of I-94, including interchanges and capacity expansion from six to eight lanes.	Total project cost decreased from \$1.7 billion based on the Financial Plan Annual Update.	Wisconsin DOT.	Federal and State funds.	None.
Tri-County Freeway, USH 10/441.	Appleton, WI.	\$0.55 Baseline = \$0.55 in Initial Financial Plan 7/2014.	Under construction. Current completion date is 11/2019. Baseline completion = 11/2019.	Reconstruction and widening of 5 miles of Tri-County Freeway.	The Initial Finance Plan has established a baseline cost of \$0.55 billion.	Wisconsin DOT.	Federal and State funds.	None.
US-41 Reconstruction.	Winnebago and Brown Counties, WI.	\$1.52 Baseline = \$1.52 in Initial Financial Plan 1/2010.	Under construction. Current completion date is 1/2018. Baseline completion = 1/2018.	Reconstruction of US 41 including all interchanges and capacity expansion of one lane in each direction.	Total project cost remained constant at \$1.52 billion.	Wisconsin DOT.	Federal and State funds.	None.

FHWA Annual Summary of Major Projects

October 1, 2014

Project Name	Project Location	Total Cost (Billions)	Status	Project Description	Cost Trend in Fiscal Year '14	Project Sponsor	Funding Sources	Remarks
Zoo Interchange (I-94/I-894/US-45).	Milwaukee, WI.	\$1.7 Baseline = \$1.7 in Initial Financial Plan 10/2012.	Under construction. Current completion date is 11/2018. Baseline completion = 10/2018.	Reconstruction of I-94/I-894/US-45 Interchange with safety and operational improvements.	Total project cost remained constant at \$1.7 billion.	Wisconsin DOT.	Federal and State funds.	None.