

PRESENTATION HANDOUTS:

COURSE 1 SIBC OVERVIEW FOR DESIGNERS






Photo courtesy of Horrocks Engineers


Slide in Bridge Construction

Design Engineers

Name of Presenter _____ Meeting Name _____
Title _____ Location _____ Date _____




1



Introduction

U.S. bridges



Category	Percentage
Good	75%
In need of rehabilitation, repair, or replacement	25%

In need of rehabilitation, repair, or replacement

Background


Deploy underutilized innovations to

- Shorten delivery of highway projects
- Enhance roadway safety
- Reduce congestion
- Improve environmental sustainability






EDC-2 Initiative

EDC-2 launched in 2012 to shorten delivery time using new technologies




```
graph TD; PBES((PBES)) --> ABC((Accelerated Bridge Construction)); GRS-IBS((GRS-IBS)) --> ABC; SIBC((SIBC)) --> ABC;
```







What is SIBC?


- ABC method also known as known as lateral sliding or skidding
- New bridge (normally) built parallel to existing bridge on temporary supports
- New bridge slid into place after
 - New substructure constructed
 - Old bridge demolished
 - Moved laterally using hydraulics or a winch. Some minor vertical jacking is typically needed.






What is SIBC?


- Reduced disruption if substructure can be constructed below the existing bridge
- Minimal disruption likely requires innovative foundation systems
 - Drilled shafts outside footprint of existing bridge
 - Micro or mini piles
 - Integrating cap beams
 - Spread footings
- Prefabricated substructure units






What is SIBC?

- Can be used for temporary bypass bridges
 - Temporary substructure must be designed for live and other transient loads






Benefits

- What is driving the use of SIBC?
 - Increased traffic demands
 - Increasing congestion
 - Public demand for rapid delivery of projects
 - Safety
 - Societal costs
 - Mobility
 - Environmental impact
 - Lower cost and less risk when compared to other structure placement methods (e.g., SPMT)

MassDOT Fast 14 Construction Method Preference



Method Preference	Percentage
Strongly Prefer ABC	~85
Prefer ABC	~10
No Preference	~2
Strongly Prefer...	~1
Prefer Conventional	~1
Don't Know	~1



Benefits

- Offers non-traditional site options
- Eliminates crossovers, shoo-flies, staged construction, and long term detours
 - Can result in lower construction costs/bid price
- Reduces mobility impacts





Benefits

- Promotes user and worker safety
- Better contractor “buy-in” when compared to other ABC methods
- Could reduce environmental impact





Benefits

- Removes bridge construction from critical path
 - May lead to better quality end product
- Involves public in reducing societal costs
 - Results in greater “buy-in” in the overall project
- Road closures better managed
 - Dates and duration are more predictable





Project Highlight

I-84 at Dingle Ridge Road – New York

- Cost savings
 - Over \$1.2 M in user delay cost savings by using ABC (Source: NYSDOT)
 - \$2 M cost savings from elimination of cross-overs, temporary bridge (Source: NYSDOT)
 - Savings in work-zone accidents costs






Potential Challenges


- Internal resistance in the DOT
- Finding experienced contractors or heavy lift engineer
 - Mitigated through education
 - Becoming less of a challenge as more projects are bid nationwide
- Public interest
 - Spectators on the job site







Potential Challenges

- Curved bridges; high skews
- Vertical profile changes
- Lack of space adjacent to bridge
- Traffic management plans
 - A need to be fluid and/or a have a contingency plan in place



 **Potential Challenges**

- Possible contractor limitations
 - Forethought, significant temporary shoring, and unconventional schedules are required
- Time commitment
 - Requires 24 hour commitment of the contractor/design/owner team during slide operations
- Worker fatigue
 - Extended time for contractor, owner, and designer



 **Potential Challenges**

- Difficult foundations/substructures
- Equipment breakdowns
- Speed of approach work completion
- Surveying mistakes
- Public spectators





Project Highlight

Elk Creek – Oregon


- Site concerns
 - Mountainous terrain surrounding bridge construction site
 - Slides can be effective even in very confined locations






Factors of Interest


- ADT/ADTT
- Facility crossed
 - Railroad/roadway
 - Navigable waterway
 - Evacuation route
- Detour length
 - Duration and viability
- Environmental
 - Limits on when
 - Limits on how





Factors of Interest

- On critical path of entire project
- Available right of way for bridge construction
- Traffic analysis
- Contractor's work area and ingress/egress ability






Knowledge Check

In SIBC, the new bridge is constructed parallel to the existing bridge on temporary supports.






Knowledge Check

What types of innovative foundations systems are commonly used to minimize disruption?


- Drilled shafts outside footprint of existing bridge
- Micro or mini piles
- Integrating cap beams
- Spread footings
- All of the above



Knowledge Check


True or false: SIBC can eliminate crossovers, shoo-flies, staged construction, and long term detours resulting in lower construction costs/bid price?

TRUE




Design and Detailing

- In general, loads from sliding operations are similar to normal service life loads though jacking force loads should be addressed in design
 - Special attention is required for the design and detailing of the push and jacking locations
 - The use of concrete integral diaphragms are useful in dealing with this issue
- Typically a bridge designer can relate slide operations to other maintenance operations
 - Lifting from slide bearings to final position is similar to replacing a bearing



Design and Detailing

- Details are dependent on the slide system used
- Detailing of slide shoes and bearings required
- Jacking locations needed for bearing change-out




12 - 1/2" ϕ x 5" STUDS
EACH SOLE PLATE

304


2'-11" ϕ BTC 120


5'-1" GRIN BENC RADI



Design and Detailing


- Owner should be open to contractor suggestions for modifications of the design to accommodate specific construction processes
 - Include notes in contract to allow for contractor submitted alternate slide shoes and jacking locations
- Semi-integral abutments can be used to facilitate detail; substructure needs to be designed appropriately










Design and Detailing

- Detail adjustability on the bearings to provide uniform loading on all bearings
- Need for slide displacement monitoring and controls
- Temporary works structure should be attached to substructure








 **Knowledge Check**

Which is a better method for constructing temporary works?



The diagram illustrates two methods for constructing temporary works. On the left, a permanent 'Substructure' is shown with a 'Jack' on top. On the right, 'Attached temporary works' are shown supported by a 'Temporary Works' structure, with a 'Superstructure' on top.

 **Project Highlight**

Massena – Iowa

- Semi-integral abutment acts as jacking location
- Temporary works attached to permanent substructure




The photograph shows a construction site at night. A semi-integral abutment is visible, and temporary works are attached to the permanent substructure. A worker in a high-visibility vest is visible on the right side of the image.



Approach Slab


Attention to approach slab design and construction should be a priority and not an afterthought





Approach Slab Options

- Approach slabs slid with bridge (Utah method)
 - Fast, but expensive
- Precast approach slabs placed after the slide
 - Some states have problems setting slabs
 - Consider the use of flowable fill under the ends of the slab
- CIP approach slabs
 - Can be built in 2 days
 - Need time to cure
- Buried approach slabs (European method)



Specifications

- Requirements for an assembly plan should be included
- Consider prequalification of high early strength grout
- Review field welding specifications
- Reasonable tolerances should be included
 - Consider thermal expansion and contraction

SP-10800
(Rev. 2)

Iowa Department of Transportation

SPECIAL PROVISIONS
FOR
PRECAST/CAST-IN-PLACE SUPERSTRUCTURE BRIDGE

Case County
SP-400-0200-04-10

Effective Date
April 10, 2010

THE STANDARD SPECIFICATIONS, SEVEN EDITION, ARE AMENDED BY THE FOLLOWING MODIFICATIONS AND ADDITIONS. THESE ARE SPECIAL PROVISIONS AND THEY SHALL PREVAIL OVER THOSE PUBLISHED IN THE STANDARD SPECIFICATIONS.

SECTION 10800.01 DESCRIPTION

A. Precast/cast-in-place superstructure

Plan, level and erect a precast/cast-in-place superstructure from system including temporary work. Refer to precast/cast-in-place superstructure construction of the existing alignment file for the project.

Bridge Design News (BDN) – a supplement (10% off of the existing agreement and within the Highways) to the precast/cast-in-place superstructure to be used in the project.


Temporary works (drawings) for supporting and moving the precast/cast-in-place superstructure shall be designed in accordance with the AASHTO Precast Concrete Specifications, the EB09-2010 by a Professional Engineer licensed in the State of Iowa.

Precast/cast-in-place superstructure from system shall be designed by a Professional Engineer licensed in the State of Iowa.

The specification is written assuming the contractor will use a system to move the precast/cast-in-place superstructure into its final along the bridge superstructure bearing (placement of position) in the field of transporting the precast/cast-in-place superstructure into its final position.

SECTION 10800.02 MATERIALS

Apply the requirements of the Standard Specifications and Project Plans.



Specifications

- Pay special attention to contractual specifications (incentives/disincentives, liquidated damages, etc.)
- Requirements for timing of plan submissions and reviews should be included
- Prequalify slide contractor and slide system

SP-10800
(Rev. 2)

Iowa Department of Transportation

SPECIAL PROVISIONS
FOR
PRECAST/CAST-IN-PLACE SUPERSTRUCTURE BRIDGE

Case County
SP-400-0200-04-10

Effective Date
April 10, 2010

THE STANDARD SPECIFICATIONS, SEVEN EDITION, ARE AMENDED BY THE FOLLOWING MODIFICATIONS AND ADDITIONS. THESE ARE SPECIAL PROVISIONS AND THEY SHALL PREVAIL OVER THOSE PUBLISHED IN THE STANDARD SPECIFICATIONS.

SECTION 10800.01 DESCRIPTION

A. Precast/cast-in-place superstructure

Plan, level and erect a precast/cast-in-place superstructure from system including temporary work. Refer to precast/cast-in-place superstructure construction of the existing alignment file for the project.

Bridge Design News (BDN) – a supplement (10% off of the existing agreement and within the Highways) to the precast/cast-in-place superstructure to be used in the project.

Temporary works (drawings) for supporting and moving the precast/cast-in-place superstructure shall be designed in accordance with the AASHTO Precast Concrete Specifications, the EB09-2010 by a Professional Engineer licensed in the State of Iowa.

Precast/cast-in-place superstructure from system shall be designed by a Professional Engineer licensed in the State of Iowa.

The specification is written assuming the contractor will use a system to move the precast/cast-in-place superstructure into its final along the bridge superstructure bearing (placement of position) in the field of transporting the precast/cast-in-place superstructure into its final position.

SECTION 10800.02 MATERIALS

Apply the requirements of the Standard Specifications and Project Plans.


Specifications

- Need for rehearsal slide prior to final slide
- Contingency plan during slide-in
- Detailed CPM schedule for slide-in
- Submittal of slide system working drawings

Activity	Day								
	1	2	3	4	5	6	7	8	9
Start Critical Closure	9/27/2013								
Bridge Removal and Grading									
Pile Driving									
Revetment									
Abutment Footing									
Bridge slide									
Precast wings									
Granular Backfill									
Bridge Barrier Rail									
Approach paving									
Barrier End Sections									
Steel Guardrail									
Longitudinal Grooving									
Pavement Marking									
Finish Critical Closure	10/6/2013								


Design of Temporary Works

- Temporary works usually lies within the contractor’s responsibilities, including foundation design. Possibly different if live load on temporary works is intended
- Must be completed by a competent, registered professional engineer
- Geotechnical investigation should be the responsibility of the engineer of record
 - Reports should consider both deep and shallow foundations
 - Design parameters should be included in the contract documents




Design of Temporary Works

- Additional geotechnical borings at falsework locations may be required to ensure that the temporary foundation system operates as desired/needed
 - The contractor should be required to hire a geotechnical engineer if the proposed foundations are different than what is described in the geotechnical report
- Codified resources
 - Guide Design Specifications for Bridge Temporary Works
 - Temporary substructure according to AASHTO for temporary bridges
 - Design for full seismic, wind or other probability based design loads may not be needed
- Engineer of record for the temporary works will be responsible for the acceptance of that portion of the project




Design of Temporary Works

- Engineer of record should have ways of verifying certification of materials used for temporary works
- It is recommended to hold a pre-bid meeting
 - Sample temporary works drawings should be provided to contractors new to SIBC
- The construction of the superstructure on the falsework is nearly identical to that of conventional construction




Design of Temporary Works

- Accurate estimation of jacking forces is critical
- Where the jacking forces will be applied is equally critical. Design engineer must consider localized effects during design
- Engineer must recognize that lateral slides rarely go perfectly lateral. Racking or binding increases concentrated loads at the jacking points. Connections must be appropriately designed
- Temporary works frame needs to be attached to permanent substructure
- Provide jacking locations for vertical adjustment of superstructure



Design of Temporary Works

- Minimize differential settlements
- All loads are transient and changing. Therefore analysis must be completed at each state and stage
- Differential displacement must be minimized to the extent possible
- P-delta forces might need to be considered. When critical, additional bracing should be provided
- Some critical loading cases will be for horizontally and vertically applied jacking loads




Design of Temporary Works

The engineer must make a very good estimation of the coefficient of friction (static and kinetic) expected during the slide. Verify during rehearsal slide.


Slide Mechanism	Estimated Lateral Force Required*
PTFE coated neoprene bearing pads	10% of vertical load
Heavy duty rollers	5% of vertical load**


* Recommended 5% minimum design load in any case
 ** Possibility of roller binding occurring increasing lateral force required



Design of Temporary Works

Transition from temporary support to permanent structure must be designed to accommodate the transient load and possible differential deflection.






Knowledge Check

Who is typically responsible for the design of temporary works for slide in bridge construction?

Contractor



Knowledge Check

What percentage of vertical load can be considered a good estimate for the forces required to slide a bridge superstructure on PTFE coated neoprene bearing pads?

- 5%
- 10%
- 15%
- 20%
- 25%


 **SIBC Slide Methods**




 **SIBC Hardware**


- Rollers
- Skids
- PTFE pads
- Hydraulic rams
- Hydraulic threaded bars
- Vertical jacking hardware



 **Power Systems**

- Hydraulic jack
- Hydraulic push/pull jack
- Winches
- Cranes
- Other equipment




 **Case Study: Massena, IA**


Iowa Department of Transportation



Location


- IA 92 over small stream, 1.0 miles west of IA 148





Why ABC?


- 13 mile detour – 7 mile out-of-distance travel
- AADT (2012) – 1,460 with 16% trucks
- User costs for 180-day detour
 - Indirect = \$437,000
 - Direct = \$15,000
 - County road maintenance
 - Detour signage






Delivery Method and Cost

- Design-bid-build
 - Design completed by DOT with external peer review
 - Peer exchange of information from Utah DOT was critical
 - Let April 16, 2013
- Cost
 - Winning bid - \$1,300,000
 - Unit cost - \$112/SF
 - Historic bridge unit cost - \$85/SF



Existing Structure



- 40' x 30' steel I-beam
- Constructed – 1930
- Reconstructed – 1949
- Overlay – 1968
- Retrofit rail – 1992
- Overlay – 1998
- Structurally deficient – sufficiency rating=38.2



Proposed Replacement

- Pretensioned, prestressed concrete beam bridge




Plan Design and Details

- Semi-integral abutment details
- Abutment diaphragm
 - Jacking pockets for lifting
 - Block for pushing/pulling the prefabricated superstructure
- Precast abutment footing
 - H-Pile connections
- Precast wingwalls
 - H-Pile connections



Semi-Integral Abutment



DIAPHRAGM REINFORCING SECTION B-B
END KEPPER BLOCK NOT SHOWN FOR CLARITY

FIELD BEND
BOTTOM S&I
FOR CLEARANCE

STEEL BEARING	
BEAM LINE	STEEL BEARING THICKNESS (T) (IN.)
C, D	4.5
D, E	2.5
A, F	0.5

STEEL BEARING - 3 x 2'-4" x T
WEIGHT OF THE STEEL BEARING INCLUDED IN THE BID ITEM "STRUCTURAL STEEL".

* OPTIONAL CONSTRUCTION JOINT ON EAST AND WEST ENDS AND SOUTH SIDE OF PRECAST ABUTMENT FOOTING. INTENTIONALLY ROUGHEN OPTIONAL CONSTRUCTION JOINT SURFACE TO 1" AMPLITUDE. SEE KEPPER BLOCK DETAIL ON DESIGN SHEET 10 FOR ADDITIONAL INFORMATION.

SEE DESIGN SHEET 14 FOR BEARING PAD DETAILS.
SEE DESIGN SHEET 18 FOR COIL TIE LOCATION.

DESIGN FOR CP SHOW

**120'-0" x 44'-0" PRETENSIONED
PRESTRESSED CONCRETE BEAM BRIDGE**

20'-0" SINGLE SPAN

ABUTMENT DIAPHRAGM DETAILS


STA. 1134+61.00 (1A 92) FEBRUARY, 2012

CASS COUNTY

IOWA DEPARTMENT OF TRANSPORTATION - HIGHWAY DIVISION


DESIGN SHEET NO. 13 OF 25 FILE NO. 30884 DESIGN NO. 112


CASS COUNTY
PROJECT NUMBER BRP-092-2013-38-15
SHEET NUMBER 14




Sliding Pad


- Engineer's sliding concept
- Contractor elected to use commercially available rollers






Sliding Shoe





 **Critical Closure Schedule**

Activity	Day								
	1	2	3	4	5	6	7	8	9
Start Critical Closure	9/27/2013								
Bridge Removal and Grading									
Pile Driving									
Revetment									
Abutment Footing									
Bridge slide									
Precast wings									
Granular Backfill									
Bridge Barrier Rail									
Approach paving									
Barrier End Sections									
Steel Guardrail									
Longitudinal Grooving									
Pavement Marking									
Finish Critical Closure	10/6/2013								

 **Lessons Learned**


- Let ABC projects similar to steel bridges, in the fall with time for the contractor to gather resources
- Offer precast/CIP options for substructure
- Be prepared to fully evaluate impact of contractor method changes
- Do not allow reuse of laminated neoprene bearings
- Add a specification requiring falsework design engineer to inspect and accept falsework construction






Lessons Learned

- More design and review time required for first SIBC project than anticipated
- First time design team time
 - Design Engineer – 97 hours
 - Detailer – 338 hours
 - Check Engineer – 168 hours
 - Total – 603 hours
- First time submittal review engineer – 137 hours
 - Structural steel
 - Falsework
 - Precast wingwalls
 - Move plans and calculations
 - Move procedures
- It is anticipated the time required will be greatly reduced with subsequent projects




Lessons Learned

Live webcam (full-motion video)




[View full screen video](#)














“FHWA Slide”

www.fhwa.dot.gov/construction/sibc/



Thank you!



PRESENTATION HANDOUTS:

COURSE 2 SIBC OVERVIEW FOR CONTRACTORS






Photo courtesy of Hornsby Engineers


Slide in Bridge Construction

Construction Contractors

Name of Presenter _____ Meeting Name _____
Title _____ Location _____ Date _____




1



Introduction

U.S. bridges



Category	Percentage
Good	75%
In need of rehabilitation, repair, or replacement	25%

In need of rehabilitation, repair, or replacement

Background


Deploy underutilized innovations to

- Shorten delivery of highway projects
- Enhance roadway safety
- Reduce congestion
- Improve environmental sustainability





EDC-2 Initiative


EDC-2 Launched in 2012 to shorten delivery time using new technologies



```


graph TD
    PBES((PBES)) --> ABC((Accelerated Bridge Construction))
    GRS-IBS((GRS-IBS)) --> ABC
    SIBC((SIBC)) --> ABC
  
```






What is SIBC?


- ABC method also known as known as lateral sliding or skidding
- New bridge (normally) built parallel to existing bridge on temporary supports
- New bridge slid into place after
 - New substructure constructed
 - Old bridge demolished
 - Moved laterally using hydraulics or a winch. Some minor vertical jacking is typically needed.





What is SIBC?

- Reduced disruption if substructure can be constructed below the existing bridge
- Minimal disruption likely requires innovative foundation systems
 - Drilled shafts outside footprint of existing bridge
 - Micro or mini piles
 - Integrating cap beams
 - Spread footings
- Prefabricated substructure units






What is SIBC?

- Can be used for temporary bypass bridges
 - Temporary substructure must be designed for live and other transient loads






Benefits

- What is driving the use of SIBC?
 - Increased traffic demands
 - Increasing congestion
 - Public demand for rapid delivery of projects
 - Safety
 - Societal costs
 - Mobility
 - Environmental impact
 - Lower cost and less risk when compared to other structure placement methods (e.g., SPMT)

MassDOT Fast 14 Construction Method Preference



Method Preference	Percentage
Strongly Prefer ABC	~85
Prefer ABC	~10
No Preference	~2
Strongly Prefer...	~1
Prefer Conventional	~1
Don't Know	~1



Benefits

- Offers non-traditional site options
- Eliminates crossovers, shoo-flies, staged construction, and long term detours
 - Can result in lower construction costs/bid price
- Reduces mobility impacts





Benefits

- Promotes user and worker safety
- Better contractor “buy-in” when compared to other ABC methods
- Could reduce environmental impact





Benefits

- Removes bridge construction from critical path
 - May lead to better quality end product
- Involves public in reducing societal costs
 - Results in greater “buy-in” in the overall project
- Road closures better managed
 - Dates and duration are more predictable





Project Highlight

I-84 at Dingle Ridge Road – New York

- Cost savings
 - Over \$1.2 M in user delay cost savings by using ABC (Source: NYSDOT)
 - \$2 M cost savings from elimination of cross-overs, temporary bridge (Source: NYSDOT)
 - Savings in work-zone accidents costs






Potential Challenges


- Internal resistance in the DOT
- Finding experienced contractors or heavy lift engineer
 - Mitigated through education
 - Becoming less of a challenge as more projects are bid nationwide
- Public interest
 - Spectators on the job site






Potential Challenges

- Curved bridges; High skews
- Vertical profile changes
- Lack of space adjacent to bridge
- Traffic management plans
 - A need to be fluid and/or a have a contingency plan in place



 **Potential Challenges**

- Possible contractor limitations
 - Forethought, significant temporary shoring, and unconventional schedules are required
- Time commitment
 - Requires 24 hour commitment of the contractor/design/owner team during slide operations
- Worker fatigue
 - Extended time for contractor, owner, and designer



 **Potential Challenges**

- Difficult foundations/substructures
- Equipment breakdowns
- Speed of approach work completion
- Surveying mistakes
- Public spectators






Project Highlight

Elk Creek – Oregon


- Site concerns
 - Mountainous terrain surrounding bridge construction site
 - Slides can be effective even in very confined locations






Factors of Interest


- ADT/ADTT
- Facility crossed
 - Railroad/roadway
 - Navigable waterway
 - Evacuation route
- Detour length
 - Duration and viability
- Environmental
 - Limits on when
 - Limits on how







Factors of Interest

- On critical path of entire project
- Available right of way for bridge construction
- Traffic analysis
- Contractor's work area and ingress/egress ability






Costs




- Direct vs. indirect
 - Account for agency and other indirect cost savings during decision making (CEI labor, flagging, field office, etc.)
- Avoided costs (detours)
- Reduced inflation costs (i.e., decreased construction time)



Project Highlight

Mesquite Interchange - Nevada

- Project costs
 - Total interchange reconstruction = \$15 million
 - Original estimate without ABC = \$25 million






Knowledge Check

In SIBC, the new bridge is constructed parallel to the existing bridge on temporary supports.






Knowledge Check

What types of innovative foundations systems are commonly used to minimize disruption?

- Drilled shafts outside footprint of existing bridge
- Micro or mini piles
- Integrating cap beams
- Spread footings
- All of the above




Knowledge Check

True or false: SIBC can eliminate crossovers, shoo-flies, staged construction, and long term detours resulting in lower construction costs/bid price?


TRUE

When to Use SIBC

- Ideal conditions for SIBC
 - Wide, flat area(s) adjacent to original structure
- Factors to be considered
 - Limited ROW
 - Terrain around existing bridge is rugged
 - Geotechnical conditions cannot adequately support temporary works
 - Alignment restrictions
 - Utilities



SIBC Flowchart Method



```

    graph TD
      Start([Decision has been made to use SIBC]) --> D1{Is there a wide, flat area adjacent to the bridge for application of the new superstructure?}
      D1 -- No --> C1[SIBC not recommended. Consider other SIBC methods (if applicable).]
      D1 -- Yes --> D2{Is there a limited ROW?}
      D2 -- No --> C1
      D2 -- Yes --> D3{Is the bridge span in the roadway?}
      D3 -- No --> D4{Is there a utility within the bridge?}
      D4 -- No --> D5{Is there a utility within 100 feet of the bridge?}
      D4 -- Yes --> D6{Can utilities be relocated?}
      D5 -- No --> D6
      D5 -- Yes --> D7{Is there a utility within 100 feet of the bridge?}
      D6 -- No --> C1
      D6 -- Yes --> D8{Can utilities be relocated?}
      D7 -- No --> D8
      D7 -- Yes --> C1
      D8 -- No --> C1
      D8 -- Yes --> C2[SIBC not recommended. Consider other SIBC methods (if applicable).]
      D3 -- Yes --> D9{Is there a utility within 100 feet of the bridge?}
      D9 -- No --> D8
      D9 -- Yes --> C1
      D10{Is there a utility within 100 feet of the bridge?} --> C3[SIBC can be supported in 1-3 years, depending on substitution date.]
      D11{Can utilities be relocated?} --> C4[SIBC can be completed in 1-2 days.]
      D12{SIBC is recommended} --> C5[SIBC can be supported in 1-3 years, depending on substitution date.]
      D13{SIBC can be supported in 1-3 years, depending on substitution date.} --> C6[SIBC can be supported in 1-3 years, depending on substitution date.]
  
```

Legend


- Decision
- Conclusion
- Not Recommended

Shelby County Sites Suitable for SIBC

```
graph TD; A[Decision has been made to use ABC] --> B{Is there room adjacent to the bridge for construction of the new superstructure?}; B -- No --> C[Ca]; B -- Yes --> D{Is there available ROW?}; D -- No --> C; D -- Yes --> E[ ];
```

Shelby County Sites Suitable for SIBC

```
graph TD; A{Is the bridge over a transportation facility (Road or RR)?} -- Yes --> B{Is there low traffic volume on the facility under the bridge?}; A -- No --> E[ ]; B -- Yes --> E; B -- No --> C{Is the bridge over a river or wetland?}; C -- Yes --> D{Can permits be obtained for temporary shoring?}; C -- No --> E; D -- Yes --> E; D -- No --> F[ ];
```



 **Sites Suitable for SIBC**


Flowchart:

```

graph TD
    Q1{Is the bridge over a river or wetland?} -- No --> Q2{Is a short-term detour feasible?}
    Q1 -- Yes --> Q3{Can permits be obtained for temporary shoring?}
    Q3 -- Yes --> Q2
    Q2 -- Yes --> R1[SIBC is Appropriate]
  
```


Images:

- 
- 

 **Delivery Methods/Contracting**


- Not all options are available in all locations – some governments prohibit certain contracting methods
- Design-bid-build
- Design-build
- Construction manager/general contractor (CM/GC)
- A+B contracting
- And value engineering should always be an option






Design-Bid-Build

- Separate contracts for design and build
- Selection based on lowest total construction cost
- A complete design must be developed prior to bid
 - Temporary shoring design is still undertaken by the contractor




Design-Bid-Build

- Advantages
 - Widely applicable and well understood
 - Clearly defined roles for parties involved
 - Competitive bidding process
- Disadvantages
 - Lack of input from contractor
 - Delay claims and disputes are common
 - Change orders are common
 - SIBC is new to most designers



Design-Build

- Brings the design and construction under one contract for one team
- Owner gives up much of the control over the design and construction processes. Owner must communicate expectations very clearly
- Owner typically does some up-front design work prior to bidding
- Owner must then define fundamentals of what is expected in terms of performance, etc.




Design-Build

- Advantages
 - Faster project delivery in many cases
 - Design can be tailored to contractors experience
 - May promote innovative design thinking
 - Can benefit from contractor SIBC experience
 - Change orders are minimized
- Disadvantages
 - Outcomes must be clearly communicated
 - Owner relinquishes control; designer is working for the contractor and not the owner. DB team takes on more risk
 - Team must complete some design “at their expense” in order to bid
 - Cost savings, if any, can vary




CM/GC

- Similar to design-build in that the contractor and designer work together
- However, each has their own contract with owner; and, the owner is an integral part of the team
- Both designer and contractor are independently selected by the owner
- Risks are identified and managed




CM/GC

- Advantages
 - Fast project delivery
 - No significant up-front design needed
 - Design can be tailored to contractor capabilities
 - Lower construction costs possible
 - Change orders are minimized
- Disadvantages
 - Question as to how to select contractor without a design
 - Must be a checks-and-balances system to verify bid costs
 - Cost negotiations



A+B

- Combines base bid price and a value to a time component.
- Winning bid is the combination considered to be of best overall value
 - A = dollar bid for the contract work items
 - B = usually road user costs associated with user delays
- Contractor is only paid the A component



A+B

- Advantages
 - Contractor's schedule must minimize construction time and delays
- Disadvantages
 - Contract changes are magnified
 - More resources may be required for contract administration




Project Highlight

Design-Build

- Mesquite Interchange
 - Team proposed slide
 - Saved 6 mo. and \$10 M
- Elk Creek
 - Team proposed slide
 - Saved 22 mo. and \$3M







Knowledge Check

Can any delivery method option be used in all locations?


No

Some governments prohibit certain contracting methods.




Planning for SIBC

- The owner must ensure that there is sufficient right-of-way at the site for likely SIBC equipment
- Great care must be given to determining acceptable length of closures
 - Incentives and disincentives must be appropriately defined. Too high or too low can have undesired consequences
- Expectations with respect to “traffic impact” must be defined
 - On bridge
 - Below bridge
- The owner and contractor should involve the public from very early on
- Naming or branding the project or program (i.e., “Accelerated Bridge Program”) early on should be considered because it is likely to be named by the media or public regardless



Planning for SIBC

- The programming of costs should recognize that higher costs may be realized
- Owner must define needed submittals and provide project specifications that define the desired design criteria
- It is likely that a great level of attention to creating and reviewing specifications will be required of the owner especially on the first project. The same is also true for contractor submittals
- The owner needs to devise a reasonable project timeline where the SIBC period is conducive to submission, review, weather, and closure timing


 **Planning for SIBC**

- Once construction begins the owner must be willing to dedicate additional resources to construction inspection
 - Inspectors must have a clear understanding of what is desired, what is acceptable and what isn't
 - Must be prepared for inspectors to work long hours
- The contractor must be willing and able to commit more resources than normal during the slide or other critical operations
- The contractor should be required to effectively communicate means and methods with an assembly plan so that the owner, designer, and others understand and can verify
- The contractor must have a fluid and efficient communication plan both before and during construction

 **Planning for SIBC**


- The contractor must have a contingency plan
 - Emergency response
 - Equipment failure
 - Extended detour time
 - Accident on detour
 - Severe weather






Design and Detailing

- In general, loads from sliding operations are similar to normal service life loads though jacking force loads should be addressed in design
 - Special attention is required for the design and detailing of the push and jacking locations
 - The use of concrete integral diaphragms are useful in dealing with this issue
- Typically a bridge designer can relate slide operations to other maintenance operations
 - Lifting from slide bearings to final position is similar to replacing a bearing



Design and Detailing

- Details are dependent on the slide system used
- Detailing of slide shoes and bearings required
- Jacking locations needed for bearing change-out




12 - 1/2" ϕ x 5" STUDS
EACH SOLE PLATE

304


2'-11" ϕ BTC 120


5'-1" 4 1/2" 3" GRIN BENC RADI



Design and Detailing


- Owner should be open to contractor suggestions for modifications of the design to accommodate specific construction processes
 - Include notes in contract to allow for contractor submitted alternate slide shoes and jacking locations
- Semi-integral abutments can be used to facilitate detail; substructure needs to be designed appropriately










Design and Detailing

- Detail adjustability on the bearings to provide uniform loading on all bearings
- Need for slide displacement monitoring and controls
- Temporary works structure should be attached to substructure








 **Knowledge Check**

Which is a better method for constructing temporary works?



 **Project Highlight**


Massena – Iowa

- Semi-integral abutment acts as jacking location
- Temporary works attached to permanent substructure




Approach Slab

Attention to approach slab design and construction should be a priority and not an afterthought




Design of Temporary Works

- Temporary works usually lies within the contractor's responsibilities, including foundation design. Possibly different if live load on temporary works is intended
- Must be completed by a competent, registered professional engineer
- Geotechnical investigation should be the responsibility of the engineer of record
 - Reports should consider both deep and shallow foundations
 - Design parameters should be included in the contract documents




Design of Temporary Works

- Additional geotechnical borings at falsework locations may be required to ensure that the temporary foundation system operates as desired/needed
 - The contractor should be required to hire a geotechnical engineer if the proposed foundations are different than what is described in the geotechnical report
- Codified resources
 - Guide Design Specifications for Bridge Temporary Works
 - Temporary substructure according to AASHTO for temporary bridges
 - Design for full seismic, wind or other probability based design loads may not be needed
- Engineer of record for the temporary works will be responsible for the acceptance of that portion of the project




Design of Temporary Works

- Engineer of record should have ways of verifying certification of materials used for temporary works
- It is recommended to hold a pre-bid meeting
 - Sample temporary works drawings should be provided to contractors new to SIBC
- The construction of the superstructure on the falsework is nearly identical to that of conventional construction




Design of Temporary Works

- Accurate estimation of jacking forces is critical.
- Where the jacking forces will be applied is equally critical. Design engineer must consider localized effects during design.
- Engineer must recognize that lateral slides rarely go perfectly lateral. Racking or binding increases concentrated loads at the jacking points. Connections must be appropriately designed.
- Temporary works frame needs to be attached to permanent substructure.
- Provide jacking locations for vertical adjustment of superstructure.



Design of Temporary Works

- Minimize differential settlements.
- All loads are transient and changing. Therefore analysis must be completed at each state and stage.
- Differential displacement must be minimized to the extent possible.
- P-delta forces might need to be considered. When critical, additional bracing should be provided.
- Some critical loading cases will be for horizontally and vertically applied jacking loads.




Design of Temporary Works

The engineer must make a very good estimation of the coefficient of friction (static and kinetic) expected during the slide. Verify during rehearsal slide


Slide Mechanism	Estimated Lateral Force Required*
PTFE coated neoprene bearing pads	10% of vertical load
Heavy duty rollers	5% of vertical load**


* Recommended 5% minimum design load in any case
 ** Possibility of roller binding occurring increasing lateral force required




Design of Temporary Works

Transition from temporary support to permanent structure must be designed to accommodate the transient load and possible differential deflection







 **Knowledge Check**

Who is typically responsible for the design of temporary works for slide in bridge construction?

Contractor



 **Knowledge Check**

What percentage of vertical load can be considered a good estimate for the forces required to slide a bridge superstructure on PTFE coated neoprene bearing pads?

- 5%
- 10%
- 15%
- 20%
- 25%


 **SIBC Slide Methods**



 **SIBC Hardware**


- Rollers
- Skids
- PTFE pads
- Hydraulic rams
- Hydraulic threaded bars
- Vertical jacking hardware






Power Systems


- Hydraulic jack
- Hydraulic push/pull jack
- Winches
- Cranes
- Other Equipment







Submittals



- Slide system
- Slide plan
 - Hour by hour schedule
 - Communication plan
 - Contingency plan
- Contractor's ingress/egress plan
- Temporary works
 - Separate temporary supports and actual slide



 **Case Study: Elk Creek**

Oregon Department of Transportation

 **Location**






Project Overview

- Design Build, Best Value Selection
- Winning team proposed 2 slide-ins to eliminate expensive detours and flagging
- Winning bid: approximately \$50,000,000
- Engineers estimate: approximately \$53,000,000
- Actual project duration: 32 months
- Estimated project duration: 54 months







Why SIBC?

Crossing No. 3

- 2-lane detour very expensive and high risk
 - Long detour bridge with high bents or shorter detour with potentially unstable rock cut presenting high risk of unknown resultant solution
 - High risk due to temporary bents within narrow stream channel
 - Very little working room left on East end
- Rapid replacement would score higher and guaranteed full incentive
- Reduced risk of unknowns by avoiding cut slopes and potential geologic instabilities






Why SIBC?

Crossing No. 4

- Single-lane detour problematic
 - A two-lane detour was impossible
 - Staging at tunnel portal would have required temporary signal or constant flagging
 - Analysis demonstrated temporary traffic signal would back traffic up across Crossing No. 3 – negative in proposal
 - 180 calendar days to complete new bridge
- Rapid replacement, which was not envisioned in the procurement documents for these sites, would score higher and guaranteed full incentive







Crossing 3




- Three-span continuous steel plate girder
- Translation accomplished by support at two interior points with end spans cantilevered


 **Crossing 4**



- Two-span prestressed concrete deck girder bridge
- Translation supported at four points


 **Crossing 4**






Keys to success


- Reduction in construction time offsetting additional SIBC costs
- Reduction In MOT time resulting in schedule savings and good public relations
- Elimination of flagging, 180 days one way traffic and traffic shifts – cost savings
- Elimination of a significant temporary bridge carrying public traffic – risk reduction
- Coordination and cooperation with the owner and local communities



Keys to success


- Performance based procurement specifications allowing for innovation and an engineered solution
- Maintained traffic on alignment throughout, greatly enhancing traveler safety and reducing risk






Community Outreach

- Instrumental in providing information to traveling public
- Initiative with local schools
- Student pylon designs
 - \$500 scholarship
- Time capsule





Picture Courtesy of Structural Engineer Magazine



Contractor Obstacles on DBB

- Contract issues
 - Design modifications to complete the slide (Will the owner accept the changes?)
 - Contract documents may preclude a complete closure. Will an owner accept a complete overnight closure in place of months of lane restrictions?
 - Are additional environmental clearances or permits required?
- ATC process provides a viable method to bid
- Site concerns
- Reduction in quality
- Design concerns
- Cost concerns
- Increase in risk
- Contract issues

 Time Lapse Video



“FHWA Slide”
www.fhwa.dot.gov/construction/sibc/



Thank you!



U.S. Department of Transportation
Federal Highway Administration

PRESENTATION HANDOUTS:

COURSE 3 SIBC OVERVIEW FOR OWNERS






Photo courtesy of Hornsby Engineers


Slide in Bridge Construction

Bridge Owners

Name of Presenter _____ Meeting Name _____
Title _____ Location _____ Date _____




1



Introduction

U.S. bridges



In need of rehabilitation, repair, or replacement

Background


Deploy underutilized innovations to:

- Shorten delivery of highway projects
- Enhance roadway safety
- Reduce congestion
- Improve environmental sustainability





EDC-2 Initiative


EDC-2 launched in 2012 to shorten delivery time using new technologies



```


graph TD
    PBES((PBES)) --> ABC((Accelerated Bridge Construction))
    GRS-IBS((GRS-IBS)) --> ABC
    SIBC((SIBC)) --> ABC
  
```







What is SIBC?


- ABC method also known as known as lateral sliding or skidding
- New bridge (normally) built parallel to existing bridge on temporary supports
- New bridge slid into place after
 - New substructure constructed
 - Old bridge demolished
 - Moved laterally using hydraulics or a winch. Some minor vertical jacking is typically needed.






What is SIBC?


- Reduced disruption if substructure can be constructed below the existing bridge
- Minimal disruption likely requires innovative foundation systems
 - Drilled shafts outside footprint of existing bridge
 - Micro or mini piles
 - Integrating cap beams
 - Spread footings
- Prefabricated substructure units





What is SIBC?

- Can be used for temporary bypass bridges
 - Temporary substructure must be designed for live and other transient loads



Benefits

- What is driving the use of SIBC?
 - Increased traffic demands
 - Increasing congestion
 - Public demand for rapid delivery of projects
 - Safety
 - Societal costs
 - Mobility
 - Environmental impact
 - Lower cost and less risk when compared to other structure placement methods (e.g., SPMT)

MassDOT Fast 14 Construction Method Preference

Method Preference	Percentage
Strongly Prefer ABC	~85
Prefer ABC	~10
No Preference	~2
Strongly Prefer...	~1
Prefer Conventional	~1
Don't Know	~1

 **Benefits**

- Offers non-traditional site options
- Eliminates crossovers, shoo-flies, staged construction, and long term detours
 - Can result in lower construction costs/bid price
- Reduces mobility impacts



 **Benefits**

- Promotes user and worker safety
- Better contractor “buy-in” when compared to other ABC methods
- Could reduce environmental impact





Benefits

- Removes bridge construction from critical path
 - May lead to better quality end product
- Involves public in reducing societal costs
 - Results in greater “buy-in” in the overall project
- Road closures better managed
 - Dates and duration are more predictable





Project Highlight

I-84 at Dingle Ridge Road – New York


- Cost savings
 - Over \$1.2 M in user delay cost savings by using ABC (Source: NYSDOT)
 - \$2 M cost savings from elimination of cross-overs, temporary bridge (Source: NYSDOT)
 - Savings in work-zone accidents costs




 **Potential Challenges**


- Internal resistance in the DOT
- Finding experienced contractors or heavy lift engineer
 - Mitigated through education
 - Becoming less of a challenge as more projects are bid nationwide
- Public interest
 - Spectators on the job site




 **Potential Challenges**

- Curved bridges; high skews
- Vertical profile changes
- Lack of space adjacent to bridge
- Traffic management plans
 - A need to be fluid and/or a have a contingency plan in place



 **Potential Challenges**

- Possible contractor limitations
 - Forethought, significant temporary shoring, and unconventional schedules are required
- Time commitment
 - Requires 24 hour commitment of the contractor/design/owner team during slide operations
- Worker fatigue
 - Extended time for contractor, owner, and designer



 **Potential Challenges**

- Difficult foundations/substructures
- Equipment breakdowns
- Speed of approach work completion
- Surveying mistakes
- Public spectators






Project Highlight

Elk Creek – Oregon

- Site concerns
 - Mountainous terrain surrounding bridge construction site
 - Slides can be effective even in very confined locations






Factors of Interest


- ADT/ADTT
- Facility crossed
 - Railroad/roadway
 - Navigable waterway
 - Evacuation route
- Detour length
 - Duration and viability
- Environmental
 - Limits on when
 - Limits on how







Factors of Interest

- On critical path of entire project
- Available right of way for bridge construction
- Traffic analysis
- Contractor's work area and ingress/egress ability






Costs




- Direct vs. indirect
 - Account for agency and other indirect cost savings during decision making (CEI labor, flagging, field office, etc.)
- Avoided costs (detours)
- Reduced inflation costs (i.e., decreased construction time)

 **Project Highlight**

Mesquite Interchange - Nevada


- Project costs
 - Total interchange reconstruction = \$15 million
 - Original estimate without ABC = \$25 million



 **Knowledge Check**

In SIBC, the new bridge is constructed parallel to the existing bridge on temporary supports.






Knowledge Check

What types of innovative foundations systems are commonly used to minimize disruption?

- Drilled shafts outside footprint of existing bridge
- Micro or mini piles
- Integrating cap beams
- Spread footings
- All of the above




Knowledge Check


True or false: SIBC can eliminate crossovers, shoo-flies, staged construction, and long term detours resulting in lower construction costs/bid price?

TRUE


Decision Making

- Tools exist to help owners decide when and where to use ABC and what type of ABC to use
- Tools come in five primary forms
 - Flowcharts
 - Weighted Scoring Method
 - Matrix
 - Narratives to describe the situation
 - Analytical Hierarchy Process (AHP)





Flowchart Method



Weighted Scoring Method

Utah Department of Transportation
4001 South 2700 Street
Salt Lake City, UT 84114

Project: Hypothetical Bridge Project
City: _____ | District: _____ | CCL: _____
Date: 8/30/2015 | Date: 8/30/2015
Sheet No. 2 of 2 | June 2010

ABC Rating Procedure

Enter values for each aspect of the project. Attach applicable supporting data.

Average Daily Traffic: 0 No traffic impacts
 1 Less than 5000
 2 5000 to 10000
 3 10000 to 15000
 4 15000 to 20000
 5 More than 20000

Delay/Outset Time: 0 No delays
 1 Less than 5 minutes
 2 5-15 minutes
 3 15-30 minutes
 4 30-45 minutes
 5 More than 45 minutes

Bridge Classification: 1 Normal Bridge
 2 Essential Bridge
 3 Critical Bridge

User Costs: 0 No user costs
 1 Less than \$10,000
 2 \$10,000 to \$50,000
 3 \$50,000 to \$75,000
 4 \$75,000 to \$100,000
 5 More than \$100,000

Economy of Scale (total number of spans): 0 1 span
 1 2 to 3 spans
 2 4 to 5 spans
 3 More than 5 spans

Use of Typical Details: 1 Complex geometry or unfavorable site conditions
 2 Some complexity, but favorable site conditions
 3 Simple geometry and favorable site conditions

Safety: 1 Short duration impact with simple MCT scheme
 2 Short duration impact with multiple traffic shifts
 3 Normal duration impact with multiple traffic shifts
 4 Extended duration impact with multiple traffic shifts
 5 Extended duration impact with complex MCT scheme

Railroad Impacts: 0 No railroad or minor railroad spur
 1 One mainline railroad track
 2 Multiple mainline railroad tracks

Utah Department of Transportation
4001 South 2700 Street
Salt Lake City, UT 84114

Project: Hypothetical Bridge Project
City: _____ | District: _____ | CCL: _____
Date: 8/30/2015 | Date: 8/30/2015
Sheet No. 2 of 2 | June 2010

ABC Rating Procedure

Note: Do not adjust weight factors without prior consultation with UDOT Structures Division Project Manager

ABC RATING SCORE FACTORS AND WEIGHTS				
Factor	Score	Weight	Adjusted Score	Maximum Adjusted Score
Average Daily Traffic	5	10	50	50
Delay/Outset Time	2	10	20	50
Bridge Classification	1	5	5	25
User Costs	4	10	40	50
Economy of Scale	2	3	6	9
Use of Typical Details	1	3	3	15
Safety	5	10	50	50
Railroad Impacts	0	5	0	25
Total Score		71%	354	71%

ABC Rating Score: 68

The ABC Rating Score is driven by the four most heavily weighted factors: Average Daily Traffic, Delay/Outset Time, User Costs and Safety. For a detailed explanation, review the narrative on page 4 of the ABC Decision Making Process.


Cost Considerations:

TOTAL PROJECT COST EVALUATION		
Item	Alternative 1	Alternative 2
Construction Costs	\$1,500,000	\$1,500,000
User Costs	\$1,000,000	\$750,000
Total Project Cost	\$2,500,000	\$2,250,000

Matrix Method


Question	Yes	Maybe	No
Does the bridge have high average daily traffic (ADT) or average daily truck traffic (ADTT), or is it over an existing high-traffic-volume highway?			
Is this project an emergency bridge replacement?			
Is the bridge on an emergency evacuation route or over a railroad or navigable waterway?			
Will the bridge construction impact traffic in terms of requiring lane closures or detours?			
Will the bridge construction impact the critical path of the total project?			
Can the bridge be closed during off-peak traffic periods, e.g., nights and weekends?			
Is rapid recovery from natural/manmade hazards or rapid completion of future planned repair/replacement needed for this bridge?			
Is the bridge location subject to construction time restrictions due to adverse economic impact?			
Does the local weather limit the time of year when cast-in-place construction is practical?			
Do worker safety concerns at the site limit conventional methods, e.g., adjacent power lines or over water?			
Is the site in an environmentally sensitive area requiring minimum disruption (e.g., wetlands, air quality, and noise)?			
Are there natural or endangered species at the bridge site that necessitate short construction time windows or suspension of work for a significant time period, e.g., fish passage or peregrine falcon nesting?			
If the bridge is on or eligible for the National Register of Historic Places, is prefabrication feasible for replacement/rehabilitation per the Memorandum of Agreement?			
Can this bridge be designed with multiple similar spans?			
Does the location of the bridge site create problems for delivery of ready-mix concrete?			
Will the traffic control plan change significantly through the course of the project due to development, local expansion, or other projects in the area?			
Are delay-related user costs a concern to the agency?			
Can innovative contracting strategies to achieve accelerated construction be included in the contract documents?			
Can the owner agency provide the necessary staffing to effectively administer the project?			
Can the bridge be grouped with other bridges for economy of scale?			
Will the design be used on a broader scale in a geographic area?			
Totals:			

* Example taken from PBES Framework for Decision Making. Intended for illustrative purposes only.



Narrative Method

- Through a series of short descriptive narratives, an owner can be guided to a more plausible method of construction.
- The method is composed of five unique components:
 - The problem
 - Defining the solutions
 - Deciding the solution
 - Product realization
 - Final product



AHP Decision Making Tool

- Designed to select the best option from a set of alternatives
 - Compares ABC vs. conventional
 - Compares ABC alternatives
- Performs pairwise comparisons to rank alternatives
- Inputs and outputs are both qualitative and quantitative
- The tool is best used when completed independently by several people then combined for final collaboration
 - Creates excellent dialog
 - Qualitative input by different staff can lead to varied results. A consistent approach and same staff for each decision process is suggested



Knowledge Check

Which decision making tool assigns a value or score to what would otherwise only be a subjective decision?



Weighted Scoring Method







When to Use SIBC


- Ideal conditions for SIBC
 - Wide, flat area(s) adjacent to original structure
- Factors to be considered
 - Limited ROW
 - Terrain around existing bridge is rugged
 - Geotechnical conditions cannot adequately support temporary works
 - Alignment restrictions
 - Utilities









 **Sites Suitable for SIBC**





 **Sites Suitable for SIBC**




 **Delivery Methods/Contracting**

- Not all options are available in all locations – some governments prohibit certain contracting methods
- Design-bid-build
- Design-build
- Construction manager/general contractor (CM/GC)
- A+B contracting
- And value engineering should always be an option




 **Design-Bid-Build**

- Separate contracts for design and build
- Selection based on lowest total construction cost
- A complete design must be developed prior to bid
 - Temporary shoring design is still undertaken by the contractor




Design-Bid-Build

- Advantages
 - Widely applicable and well understood
 - Clearly defined roles for parties involved
 - Competitive bidding process
- Disadvantages
 - Lack of input from contractor
 - Delay claims and disputes are common
 - Change orders are common
 - SIBC is new to most designers




Design-Build

- Brings the design and construction under one contract for one team
- Owner gives up much of the control over the design and construction processes. Owner must communicate expectations very clearly
- Owner typically does some up-front design work prior to bidding
- Owner must then define fundamentals of what is expected in terms of performance, etc.




Design-Build

- Advantages
 - Faster project delivery in many cases
 - Design can be tailored to contractors experience
 - May promote innovative design thinking
 - Can benefit from contractor SIBC experience
 - Change orders are minimized
- Disadvantages
 - Outcomes must be clearly communicated
 - Owner relinquishes control; designer is working for the contractor and not the owner. DB team takes on more risk
 - Team must complete some design “at their expense” in order to bid
 - Cost savings, if any, can vary




CM/GC

- Similar to design-build in that the contractor and designer work together
- However, each has their own contract with owner, and the owner is an integral part of the team
- Both designer and contractor are independently selected by the owner
- Risks are identified and managed




CM/GC

- Advantages
 - Fast project delivery
 - No significant up-front design needed
 - Design can be tailored to contractor capabilities
 - Lower construction costs possible
 - Change orders are minimized
- Disadvantages
 - Question as to how to select contractor without a design
 - Must be a checks-and-balances system to verify bid costs
 - Cost negotiations



A+B

- Combines base bid price and a value to a time component
- Winning bid is the combination considered to be of best overall value
 - A = dollar bid for the contract work items
 - B = usually road user costs associated with user delays
- Contractor is only paid the A component



A+B

- Advantages
 - Contractor's schedule must minimize construction time and delays
- Disadvantages
 - Contract changes are magnified
 - More resources may be required for contract administration




Project Highlight

Design-Build

- Mesquite Interchange
 - Team proposed slide
 - Saved 6 mo. and \$10 M
- Elk Creek
 - Team proposed slide
 - Saved 22 mo. And \$3M







Knowledge Check

Can any delivery method option be used in all locations?


No

Some governments prohibit certain contracting methods.




Planning for SIBC

- The owner must ensure that there is sufficient right-of-way at the site for likely SIBC equipment
- Great care must be given to determining acceptable length of closures
 - Incentives and disincentives must be appropriately defined. Too high or too low can have undesired consequences
- Expectations with respect to “traffic impact” must be defined
 - On bridge
 - Below bridge
- The owner and contractor should involve the public from very early on
- Naming or branding the project or program (i.e., “Accelerated Bridge Program”) early on should be considered because it is likely to be named by the media or public regardless



Planning for SIBC

- The programming of costs should recognize that higher costs may be realized
- Owner must define needed submittals and provide project specifications that define the desired design criteria
- It is likely that a great level of attention to creating and reviewing specifications will be required of the owner especially on the first project. The same is also true for contractor submittals
- The owner needs to devise a reasonable project timeline where the SIBC period is conducive to submission, review, weather, and closure timing



Planning for SIBC

- Once construction begins the owner must be willing to dedicate additional resources to construction inspection
 - Inspectors must have a clear understanding of what is desired, what is acceptable and what isn't
 - Must be prepared for inspectors to work long hours
- The contractor must be willing and able to commit more resources than normal during the slide or other critical operations
- The contractor should be required to effectively communicate means and methods with an assembly plan so that the owner, designer, and others understand and can verify
- The contractor must have a fluid and efficient communication plan both before and during construction



Planning for SIBC

- The contractor must have a contingency plan
 - Emergency response
 - Equipment failure
 - Extended detour time
 - Accident on detour
 - Severe weather






Media/Public Relations


- Develop a media plan
- Communicate that additional costs will replace months of inconvenience
- Allow adequate time for the public to make alternative plans during the most inconvenient times
- Communicate with the community prior to setting the schedule
- If traffic is variable, do extensive traffic counts to find the least amount of traffic, then select closure period appropriately
- Reach out through local news, websites, mailings, PR, meetings, Twitter, Facebook, etc.





Media/Public Relations

- Pay special attention to businesses and others directly adjacent to the site
- Use VMS in advance of the project to convey the plans
- If safely accomplished, invite and encourage the public to attend the slide
- Provide engineers and communications specialists to answer questions during construction
- Conduct feedback surveys from users after the slide-in






Project Highlight

Jamaica Ave – New York

- Substantial public outreach campaign began 3-4 weeks in advance of construction
- Communicated project details via letters, meetings, radio
- Posted construction details on State and City websites
- Broadcast of press release/travel advisory to media outlets and coordination of area-wide VMS signs






Knowledge Check

What methods of communication effectively convey the message to the general public regarding road closure times and durations for a slide in bridge project?


- Local news
- Websites
- Mailings
- Meetings
- Social media
- VMS
- All of the above




Case Study: Dingle Ridge Road

New York Department of Transportation

Project Location





- I-84 about 50 miles north of New York City
- 1 mile from CT border



Why ABC?


- Over 75,000 ADT
- One construction season for each bridge
- Traffic impact up to 2 years
- Seven acres of temporary impact
- Dozens of other bridges on NY I-84 corridor could benefit from ABC/slide-in construction






Why SIBC?


- Traditional methods would have required
 - Temporary bridge in the median
 - Substantial cross-over roadways
- Existing bridges are too narrow for cross-overs with two-way traffic
- Elevation differences between EB & WB roadways makes cross-overs more difficult
- Additional cost of approximately \$2.0 M




Delivery Method


- Design-Bid-Build
 - Bridge design: HNTB
 - Highway design: NYSDOT Region8
 - Contractor: Yonkers Contracting, NY
 - Precaster: Dailey Precast, Vermont
 - Slide Contractor: Barnhart / Marino
 - Temp Structures: Siefert Associates, NY
 - Design funding: SHRP 2
 - Construction funding: NYSDOT and Highways for Life







Cost Savings with ABC

- Over \$1.2 M in user delay cost savings by using ABC (Source: NYSDOT)
- \$2 m cost savings from elimination of cross-overs, temporary bridge (Source: NYSDOT)
- Savings in work-zone accidents costs
- Cost for temporary supports and lateral slide: \$1.06 M for both bridges





BID / ABC Schedule

- Low bid: Yonkers Contracting, New York
- Contract award January 2013
- \$10.2 M (total cost); (bridge cost \$6.1 M)
- Bid for temp. supports & lateral slide: \$1.06 M
- Replaced westbound bridge: 9/21/13
- Replaced eastbound bridge: 10/19/13
- ABC window: 5 PM Saturday to 1 PM Sunday (20 hours)

 **Bridge Slide**



 **Slide-In Construction**



- Traffic disruption on I-84 reduced from two years to two weekend nights
- Dingle Ridge Road (low volume local road) was closed for 5 days






Traffic Control


- Not an interchange – ramp detours not available
- Route 6/202, parallel to I-84, used as the detour (3 miles)





Bridge Design

- Structure design guided by Innovative Bridge Designs for Rapid Renewal
- SHRP2 ABC Toolkit concepts used for:
 - Concrete NEXT beams (Double Tee)
 - Precast approach slabs
 - UHPC connections
- Toolkit is being extended to cover slide-in bridge construction concepts



Design - New Bridges

- Single span 80'; three lanes at 12' with shoulders
 - Original bridge was 3 spans
- Bridge width increased from 33'-4" to 57'-0"
- Use 3" asphalt wearing surface eliminates grinding
- Dingle Ridge Road passing beneath new bridges on 15.7% grade
- New bridges will be about two feet higher to maintain under-clearance
- Need to minimize new structure depth

Design Challenges

- Complete slide in one weekend night
- Need to raise I-84 approaches as much as 2 feet during ABC window to satisfy under-bridge-clearance



Superstructure Sections

- 80 ft span
- Wider new bridge
- NEXT beam (double T beam) superstructure
- UHPC closure pours
- Precast approach slabs

73

Superstructure Sections

- NEXT deck beams
- 36 inch deep sections
- 9'-8" flange; 8" thick
- f'c = 10 ksi
- 1.8 klf


 **UHPC Connections**




6" width



Compressive strength:
20,000 to 30,000 psi



 **Deck Waterproofing**

- Spray-applied waterproofing membrane placed before the slide
- 3" asphalt overlay





Three Construction Stages

Stage 1: Pre slide period


- Complete substructures to slide elevation
- Construct new superstructure and approach slabs on temporary supports adjacent to existing bridge


Stage 3: Post slide period


- Place flowable fill under approach slabs
- Remove temporary supports
- Complete approach roadway work

Stage 2: Slide period (20 hrs)

- Two weekends – Sept & Oct 2013
- Demolish bridge
- Slide in new bridge & approach slabs
- Raise approach roadways by over 2 ft









 **Foundation Construction**

Drilled shafts outside existing footprint



 **Temporary Support**

- Temporary bents on H piles
- Slide system



- Contractor designed
- Always connect temporary bents to the abutment

End Diaphragms & Slide Shoes


Slide Shoe

New Bridges


 **Abutment Slide Surface**


Stainless steel on 16 gage PTFE bonded to elastomeric bearing pad





 **Approach Slab Slide Surface**

Stainless steel on PTFE pads





 **Inverted T Sleeper Slabs**





 **Push/Pull Jacks at Abutments**


100-ton Cylinders



Gripper




 **Rapid Demolition – 4 Hours**




- Chop and drop
- Local road below closed

 **Lateral Slide – Oct 21, 2013**



 **Raising of Approach Roadways**




- Done within slide period
- Slow compared to demo and slide







Both bridge slides completed 10 months after NTP!




Lessons Learned


- Focus on roadway approaches as much as structure slide-in
- Need for displacement control during slide
- Importance of camber control in P/S beams
- With full depth precast P/S sections its recommended to use asphalt overlay




 **ABC Benefits**

- Cost savings
- Minimizes road closure (2 weekend nights)
- Improved work zone safety
- Reduced impact to NYC watershed



 **Time Lapse Video**






“FHWA Slide”

www.fhwa.dot.gov/construction/sibc/



Thank you!



PRESENTATION HANDOUTS:

COURSE 4 SIBC OVERVIEW FOR ALL AUDIENCES






Photo courtesy of Hornsby Engineers


Slide in Bridge Construction

Overview

Name of Presenter _____ Meeting Name _____
Title _____ Location _____ Date _____




1



Introduction

U.S. bridges




In need of rehabilitation, repair, or replacement

 **Background**


Deploy underutilized innovations to

- Shorten delivery of highway projects
- Enhance roadway safety
- Reduce congestion
- Improve environmental sustainability





 **EDC-2 Initiative**


EDC-2 launched in 2012 to shorten delivery time using new technologies



```


graph TD
    PBES((PBES)) --> ABC((Accelerated Bridge Construction))
    GRS-IBS((GRS-IBS)) --> ABC
    SIBC((SIBC)) --> ABC
  
```






What is SIBC?


- ABC method also known as known as lateral sliding or skidding
- New bridge (normally) built parallel to existing bridge on temporary supports
- New bridge slid into place after
 - New substructure constructed
 - Old bridge demolished
 - Moved laterally using hydraulics or a winch. Some minor vertical jacking is typically needed





What is SIBC?


- Reduced disruption if substructure can be constructed below the existing bridge
- Minimal disruption likely requires innovative foundation systems
 - Drilled shafts outside footprint of existing bridge
 - Micro or mini piles
 - Integrating cap beams
 - Spread footings
- Prefabricated substructure units






What is SIBC?

- Can be used for temporary bypass bridges
 - Temporary substructure must be designed for live and other transient loads







Benefits

- What is driving the use of SIBC?
 - Increased traffic demands
 - Increasing congestion
 - Public demand for rapid delivery of projects
 - Safety
 - Societal costs
 - Mobility
 - Environmental impact
 - Lower cost and less risk when compared to other structure placement methods (e.g., SPMT)

MassDOT Fast 14 Construction Method Preference



Method Preference	Percentage
Strongly Prefer ABC	~85
Prefer ABC	~10
No Preference	~2
Strongly Prefer...	~1
Prefer Conventional	~1
Don't Know	~1



Benefits

- Offers non-traditional site options
- Eliminates crossovers, shoo-flies, staged construction, and long term detours
 - Can result in lower construction costs/bid price
- Reduces mobility impacts



Benefits

- Promotes user and worker safety
- Better contractor “buy-in” when compared to other ABC methods
- Could reduce environmental impact





Benefits

- Removes bridge construction from critical path
 - May lead to better quality end product
- Involves public in reducing societal costs
 - Results in greater “buy-in” in the overall project
- Road closures better managed
 - Dates and duration are more predictable






Project Highlight

I-84 at Dingle Ridge Road – New York


- Cost savings
 - Over \$1.2 M in user delay cost savings by using ABC (Source: NYSDOT)
 - \$2 M cost savings from elimination of cross-overs, temporary bridge (Source: NYSDOT)
 - Savings in work-zone accidents costs



 **Potential Challenges**

- Internal resistance in the DOT
- Finding experienced contractors or heavy lift engineer
 - Mitigated through education
 - Becoming less of a challenge as more projects are bid nationwide
- Public interest
 - Spectators on the job site



 **Potential Challenges**


- Curved bridges; high skews
- Vertical profile changes
- Lack of space adjacent to bridge
- Traffic management plans
 - A need to be fluid and/or a have a contingency plan in place



 **Potential Challenges**

- Possible contractor limitations
 - Forethought, significant temporary shoring, and unconventional schedules are required
- Time commitment
 - Requires 24 hour commitment of the contractor/design/owner team during slide operations
- Worker fatigue
 - Extended time for contractor, owner, and designer



 **Potential Challenges**

- Difficult foundations/substructures
- Equipment breakdowns
- Speed of approach work completion
- Surveying mistakes
- Public spectators






Project Highlight

Elk Creek – Oregon


- Site concerns
 - Mountainous terrain surrounding bridge construction site
 - Slides can be effective even in very confined locations






Factors of Interest


- ADT/ADTT
- Facility crossed
 - Railroad/roadway
 - Navigable waterway
 - Evacuation route
- Detour length
 - Duration and viability
- Environmental
 - Limits on when
 - Limits on how







Factors of Interest

- On critical path of entire project
- Available right of way for bridge construction
- Traffic analysis
- Contractor's work area and ingress/egress ability






Costs




- Direct vs. indirect
 - Account for agency and other indirect cost savings during decision making (CEI labor, flagging, field office, etc.)
- Avoided costs (detours)
- Reduced inflation costs (i.e., decreased construction time)

 **Project Highlight**


Mesquite Interchange - Nevada


- Project costs
 - Total interchange reconstruction = \$15 million
 - Original estimate without ABC = \$25 million



 **Knowledge Check**

In SIBC, the new bridge is constructed parallel to the existing bridge on temporary supports.






Knowledge Check

What types of innovative foundations systems are commonly used to minimize disruption?

- Drilled shafts outside footprint of existing bridge
- Micro or mini piles
- Integrating cap beams
- Spread footings
- All of the above






Knowledge Check

True or false: SIBC can eliminate crossovers, shoo-flies, staged construction, and long term detours resulting in lower construction costs/bid price?

TRUE


Decision Making


- Tools exist to help owners decide when and where to use ABC and what type of ABC to use
- Tools come in five primary forms
 - Flowcharts
 - Weighted Scoring Method
 - Matrix
 - Narratives to describe the situation
 - Analytical Hierarchy Process (AHP)

When to Use SIBC


- Ideal conditions for SIBC
 - Wide, flat area(s) adjacent to original structure
- Factors to be considered
 - Limited ROW
 - Terrain around existing bridge is rugged
 - Geotechnical conditions cannot adequately support temporary works
 - Alignment restrictions
 - Utilities





Delivery Methods/Contracting

- Not all options are available in all locations – some governments prohibit certain contracting methods
- Design-bid-build
- Design-build
- Construction manager/general contractor (CM/GC)
- A+B contracting
- And, value engineering should always be an option





Project Highlight


Design-Build

- Mesquite Interchange
 - Team proposed slide
 - Saved 6 mo. and \$10 M
- Elk Creek
 - Team proposed slide
 - Saved 22 mo. And \$3M



WEST MESQUITE INTERCHANGE, #120 AT INTERSTATE 15






Knowledge Check

Can any delivery method option be used in all locations?


No

Some governments prohibit certain contracting methods.




Planning for SIBC

- The owner must ensure that there is sufficient right-of-way at the site for likely SIBC equipment
- Great care must be given to determining acceptable length of closures
 - Incentives and disincentives must be appropriately defined. Too high or too low can have undesired consequences
- Expectations with respect to “traffic impact” must be defined
 - On bridge
 - Below bridge
- The owner and contractor should involve the public from very early on
- Naming or branding the project or program (i.e., “Accelerated Bridge Program”) early on should be considered because it is likely to be named by the media or public regardless



Planning for SIBC

- The programming of costs should recognize that higher costs may be realized
- Owner must define needed submittals and provide project specifications that define the desired design criteria
- It is likely that a great level of attention to creating and reviewing specifications will be required of the owner especially on the first project. The same is also true for contractor submittals
- The owner needs to devise a reasonable project timeline where the SIBC period is conducive to submission, review, weather, and closure timing



Planning for SIBC


- Once construction begins the owner must be willing to dedicate additional resources to construction inspection
 - Inspectors must have a clear understanding of what is desired, what is acceptable and what isn't
 - Must be prepared for inspectors to work long hours
- The contractor must be willing and able to commit more resources than normal during the slide or other critical operations
- The contractor should be required to effectively communicate means and methods with an assembly plan so that the owner, designer, and others understand and can verify
- The contractor must have a fluid and efficient communication plan both before and during construction



Planning for SIBC


- The contractor must have a contingency plan
 - Emergency response
 - Equipment failure
 - Extended detour time
 - Accident on detour
 - Severe weather






Design and Detailing


- In general, loads from sliding operations are similar to normal service life loads though jacking force loads should be addressed in design
 - Special attention is required for the design and detailing of the push and jacking locations
 - The use of concrete integral diaphragms are useful in dealing with this issue
- Typically a bridge designer can relate slide operations to other maintenance operations
 - Lifting from slide bearings to final position is similar to replacing a bearing



Design and Detailing


- Details are dependent on the slide system used
- Detailing of slide shoes and bearings required
- Jacking locations needed for bearing change-out.






Design and Detailing

- Owner should be open to contractor suggestions for modifications of the design to accommodate specific construction processes
 - Include notes in contract to allow for contractor submitted alternate slide shoes and jacking locations
- Semi-integral abutments can be used to facilitate detail; substructure needs to be designed appropriately



Design and Detailing

- Detail adjustability on the bearings to provide uniform loading on all bearings
- Need for slide displacement monitoring and controls
- Temporary works structure should be attached to substructure





Project Highlight

Massena – Iowa

- Semi-integral abutment acts as jacking location
- Temporary works attached to permanent substructure






Approach Slab


Attention to approach slab design and construction should be a priority and not an afterthought





Approach Slab Options

- Approach slabs slid with bridge (Utah method)
 - Fast, but expensive
- Precast approach slabs placed after the slide
 - Some states have problems setting slabs
 - Consider the use of flowable fill under the ends of the slab
- CIP approach slabs
 - Can be built in 2 days
 - Need time to cure
- Buried approach slabs (European method)



Specifications

- Requirements for an assembly plan should be included
- Consider prequalification of high early strength grout
- Review field welding specifications
- Reasonable tolerances should be included
 - Consider thermal expansion and contraction


Illinois Department of Transportation
 SPECIAL PROVISIONS
 FOR
 PRECAST/CAST-IN-PLACE CONCRETE BRIDGE SUPERSTRUCTURE WORK

Case County
 BPP 400-0200-04-10

Effective Date
 April 10, 2010

THE STANDARD SPECIFICATIONS, SEVEN EDITION, ARE AMENDED BY THE FOLLOWING MODIFICATIONS AND ADDITIONS. THESE ARE SPECIAL PROVISIONS AND THEY SHALL PRECEDE OVER THOSE PUBLISHED IN THE STANDARD SPECIFICATIONS.

SECTION 5-02.00
 A. Precast/cast-in-place concrete bridge superstructure
 Furnish, install and finish a precast/cast-in-place concrete bridge superstructure in accordance with the following specifications and within the time specified in the project contract documents. The contractor shall be responsible for obtaining all necessary permits and approvals for the construction of the bridge superstructure. The contractor shall be responsible for obtaining all necessary permits and approvals for the construction of the bridge superstructure. The contractor shall be responsible for obtaining all necessary permits and approvals for the construction of the bridge superstructure.



Specifications

- Pay special attention to contractual specifications (incentives/disincentives, liquidated damages, etc.)
- Requirements for timing of plan submissions and reviews should be included
- Prequalify slide contractor and slide system


Illinois Department of Transportation
 SPECIAL PROVISIONS
 FOR
 PRECAST/CAST-IN-PLACE CONCRETE BRIDGE SUPERSTRUCTURE WORK

Case County
 BPP 400-0200-04-10

Effective Date
 April 10, 2010

THE STANDARD SPECIFICATIONS, SEVEN EDITION, ARE AMENDED BY THE FOLLOWING MODIFICATIONS AND ADDITIONS. THESE ARE SPECIAL PROVISIONS AND THEY SHALL PRECEDE OVER THOSE PUBLISHED IN THE STANDARD SPECIFICATIONS.


SECTION 5-02.00
 A. Precast/cast-in-place concrete bridge superstructure
 Furnish, install and finish a precast/cast-in-place concrete bridge superstructure in accordance with the following specifications and within the time specified in the project contract documents. The contractor shall be responsible for obtaining all necessary permits and approvals for the construction of the bridge superstructure. The contractor shall be responsible for obtaining all necessary permits and approvals for the construction of the bridge superstructure. The contractor shall be responsible for obtaining all necessary permits and approvals for the construction of the bridge superstructure.



Specifications


- Need for rehearsal slide prior to final slide
- Contingency plan during slide-in
- Detailed CPM schedule for slide-in
- Submittal of slide system working drawings

Activity	Day								
	1	2	3	4	5	6	7	8	9
Start Critical Closure	9/27/2013								
Bridge Removal and Grading									
Pile Driving									
Revetment									
Abutment Footing									
Bridge slide									
Precast wings									
Granular Backfill									
Bridge Barrier Rail									
Approach paving									
Barrier End Sections									
Steel Guardrail									
Longitudinal Grooving									
Pavement Marking									
Finish Critical Closure	10/6/2013								




Design of Temporary Works

- Temporary works usually lies within the contractor’s responsibilities, including foundation design. Possibly different if live load on temporary works is intended
- Must be completed by a competent, registered professional engineer
- Geotechnical investigation should be the responsibility of the engineer of record.
 - Reports should consider both deep and shallow foundations.
 - Design parameters should be included in the contract documents




Design of Temporary Works

- Additional geotechnical borings at falsework locations may be required to ensure that the temporary foundation system operates as desired/needed
 - The contractor should be required to hire a geotechnical engineer if the proposed foundations are different than what is described in the geotechnical report
- Codified resources
 - Guide Design Specifications for Bridge Temporary Works
 - Temporary substructure according to AASHTO for temporary bridges
 - Design for full seismic, wind or other probability based design loads may not be needed
- Engineer of record for the temporary works will be responsible for the acceptance of that portion of the project




Design of Temporary Works

- Engineer of record should have ways of verifying certification of materials used for temporary works
- It is recommended to hold a pre-bid meeting
 - Sample temporary works drawings should be provided to contractors new to SIBC
- The construction of the superstructure on the falsework is nearly identical to that of conventional construction




Design of Temporary Works

- Accurate estimation of jacking forces is critical
- Where the jacking forces will be applied is equally critical. Design engineer must consider localized effects during design
- Engineer must recognize that lateral slides rarely go perfectly lateral. Racking or binding increases concentrated loads at the jacking points. Connections must be appropriately designed
- Temporary works frame needs to be attached to permanent substructure
- Provide jacking locations for vertical adjustment of superstructure



Design of Temporary Works

- Minimize differential settlements
- All loads are transient and changing. Therefore analysis must be completed at each state and stage
- Differential displacement must be minimized to the extent possible
- P-delta forces might need to be considered. When critical, additional bracing should be provided
- Some critical loading cases will be for horizontally and vertically applied jacking loads




Design of Temporary Works

The engineer must make a very good estimation of the coefficient of friction (static and kinetic) expected during the slide. Verify during rehearsal slide.


Slide Mechanism	Estimated Lateral Force Required*
PTFE coated neoprene bearing pads	10% of vertical load
Heavy duty rollers	5% of vertical load**


* Recommended 5% minimum design load in any case
 ** Possibility of roller binding occurring increasing lateral force required



Design of Temporary Works

Transition from temporary support to permanent structure must be designed to accommodate the transient load and possible differential deflection






Knowledge Check

Who is typically responsible for the design of temporary works for slide in bridge construction?

Contractor



Knowledge Check

What percentage of vertical load can be considered a good estimate for the forces required to slide a bridge superstructure on PTFE coated neoprene bearing pads?

- 5%
- 10%
- 15%
- 20%
- 25%


 **SIBC Slide Methods**



 **SIBC Hardware**


- Rollers
- Skids
- PTFE pads
- Hydraulic rams
- Hydraulic threaded bars
- Vertical jacking hardware





Power Systems

- Hydraulic jack
- Hydraulic push/pull jack
- Winches
- Cranes
- Other equipment





Submittals


- Slide system
- Slide plan
 - Hour by hour schedule
 - Communication plan
 - Contingency plan
- Contractor's ingress/egress plan
- Temporary works
 - Separate temporary supports and actual slide






Media/Public Relations

- Develop a media plan
- Communicate that additional costs will replace months of inconvenience
- Allow adequate time for the public to make alternative plans during the most inconvenient times
- Communicate with the community prior to setting the schedule
- If traffic is variable, do extensive traffic counts to find the least amount of traffic, then select closure period appropriately
- Reach out through local news, websites, mailings, PR, meetings, Twitter, Facebook, etc.

Media/Public Relations

- Pay special attention to businesses and others directly adjacent to the site
- Use VMS in advance of the project to convey the plans.
- If safely accomplished, invite and encourage the public to attend the slide
- Provide engineers and communications specialists to answer questions during construction
- Conduct feedback surveys from users after the slide-in






Project Highlight

Jamaica Ave – New York

- Substantial public outreach campaign began 3-4 weeks in advance of construction
- Communicated project details via letters, meetings, radio
- Posted construction details on State and City websites
- Broadcast of press release/travel advisory to media outlets and coordination of area-wide VMS signs







Knowledge Check

What methods of communication effectively convey the message to the general public regarding road closure times and durations for a slide in bridge project?


- Local news
- Websites
- Mailings
- Meetings
- Social media
- VMS
- All of the above

 **Case Study: Massena, IA**

Iowa Department of Transportation


 **Location**

- IA 92 over small stream, 1.0 miles west of IA 148





Why ABC?

- 13 mile detour – 7 mile out-of-distance travel
- AADT (2012) – 1,460 with 16% trucks
- User costs for 180-day detour
 - Indirect = \$437,000
 - Direct = \$15,000
 - County road maintenance
 - Detour signage




Why SIBC?








Delivery Method and Cost

- Design-bid-build
 - Design completed by DOT with external peer review
 - Peer exchange of information from Utah DOT was critical
 - Let April 16, 2013
- Cost
 - Winning bid - \$1,300,000
 - Unit cost - \$112/SF
 - Historic bridge unit cost - \$85/SF





Existing Structure

- 40' x 30' steel I-beam
- Constructed – 1930
- Reconstructed – 1949
- Overlay – 1968
- Retrofit rail – 1992
- Overlay – 1998
- Structurally deficient – sufficiency rating=38.2



Proposed Replacement

- Pretensioned, prestressed concrete beam bridge








Plan Design and Details

- Semi-integral abutment details
- Abutment diaphragm
 - Jacking pockets for lifting
 - Block for pushing/pulling the prefabricated superstructure
- Precast abutment footing
 - H-Pile connections
- Precast wingwalls
 - H-Pile connections








Critical Closure Schedule


Activity	Day								
	1	2	3	4	5	6	7	8	9
Start Critical Closure	9/27/2013								
Bridge Removal and Grading	█								
Pile Driving	█	█	█	█					
Revetment		█	█	█					
Abutment Footing			█	█	█				
Bridge slide				█	█	█			
Precast wings					█	█			
Granular Backfill						█	█		
Bridge Barrier Rail							█	█	
Approach paving								█	█
Barrier End Sections									█
Steel Guardrail									█
Longitudinal Grooving									█
Pavement Marking									█
Finish Critical Closure	10/6/2013								



Lessons Learned


- Let ABC projects similar to steel bridges, in the fall with time for the contractor to gather resources
- Offer precast/CIP options for substructure
- Be prepared to fully evaluate impact of contractor method changes
- Do not allow reuse of laminated neoprene bearings
- Add a specification requiring falsework design engineer to inspect and accept falsework construction





Lessons Learned


- More design and review time required for first SIBC project than anticipated
- First time design team time
 - Design engineer – 97 hours
 - Detailer – 338 hours
 - Check engineer – 168 hours
 - Total – 603 hours
- First time submittal review engineer – 137 hours
 - Structural steel
 - Falsework
 - Precast wingwalls
 - Move plans and calculations
 - Move procedures
- It is anticipated the time required will be greatly reduced with subsequent projects











 **Time Lapse Video**




© 2015, 13, 11101752AN

© 2015, 13, 11101752AN


 **Case Study: Dingle Ridge Road**

New York Department of Transportation

Project Location





- I-84 about 50 miles north of New York City
- 1 mile from CT border



Why ABC?

- Over 75,000 ADT
- One construction season for each bridge
- Traffic impact up to 2 years
- Seven acres of temporary impact
- Dozens of other bridges on NY I-84 corridor could benefit from ABC/slide-in construction





Why SIBC?


- Traditional methods would have required
 - Temporary bridge in the median
 - Substantial cross-over roadways
- Existing bridges are too narrow for cross-overs with two-way traffic
- Elevation differences between EB & WB roadways makes cross-overs more difficult
- Additional cost of approximately \$2.0 M




Delivery Method



- Design-bid-build
 - Bridge design: HNTB
 - Highway design: NYSDOT Region8
 - Contractor: Yonkers Contracting, NY
 - Precaster: Dailey Precast, Vermont
 - Slide contractor: Barnhart / Marino
 - Temp structures: Siefert Associates, NY
 - Design funding: SHRP 2
 - Construction funding: NYSDOT and Highways for Life



Cost Savings with ABC

- Over \$1.2 M in user delay cost savings by using ABC (Source: NYSDOT)
- \$2 m cost savings from elimination of cross-overs, temporary bridge (Source: NYSDOT)
- Savings in work-zone accidents costs
- Cost for temporary supports and lateral slide: \$1.06 M for both bridges



BID / ABC Schedule

- Low bid: Yonkers Contracting, New York
- Contract award January 2013
- \$10.2 M (total cost); (bridge cost \$6.1 M)
- Bid for temp. supports & lateral slide: \$1.06 M
- Replaced westbound bridge: 9/21/13
- Replaced eastbound bridge: 10/19/13
- ABC window: 5 PM Saturday to 1 PM Sunday (20 hours)

 **Bridge Slide**



An aerial rendering of a highway bridge slide construction project. The image shows a multi-lane highway with several vehicles, including a white semi-truck and a yellow car. The bridge is supported by concrete piers, and the surrounding area is green with trees and grass.

 **Slide-In Construction**



- Traffic disruption on I-84 reduced from two years to two weekend nights
- Dingle Ridge Road (low volume local road) was closed for 5 days

The slide-in construction section features two images. On the left is an aerial rendering showing two large, rectangular concrete bridge sections being moved into place over a highway. On the right is a photograph of the same construction site, showing the concrete bridge sections in place, with construction equipment and workers visible on the ground.



Traffic Control

- Not an interchange – ramp detours not available
- Route 6/202, parallel to I-84, used as the detour (3 miles)

Bridge Design

- Structure design guided by Innovative Bridge Designs for Rapid Renewal
- SHRP2 ABC Toolkit concepts used for:
 - Concrete NEXT beams (Double Tee)
 - Precast approach slabs
 - UHPC connections
- Toolkit is being extended to cover slide-in bridge construction concepts

Design - New Bridges

- Single span 80'; three lanes at 12' with shoulders
 - Original bridge was 3 spans
- Bridge width increased from 33'-4" to 57'-0"
- Use 3" asphalt wearing surface eliminates grinding
- Dingle Ridge Road passing beneath new bridges on 15.7% grade
- New bridges will be about two feet higher to maintain under-clearance
- Need to minimize new structure depth

Design Challenges

- Complete slide in one weekend night
- Need to raise I-84 approaches as much as 2 feet during ABC window to satisfy under-bridge-clearance



Superstructure Sections

- 80 ft span
- Wider new bridge
- NEXT beam (double T beam) superstructure
- UHPC closure pours
- Precast approach slabs

101

Superstructure Sections

- NEXT deck beams
- 36 inch deep sections
- 9'-8" flange; 8" thick
- f'c = 10 ksi
- 1.8 klf


 **UHPC Connections**




6" width



Compressive strength:
20,000 to 30,000 psi



 **Deck Waterproofing**

- Spray-applied waterproofing membrane placed before the slide
- 3" asphalt overlay





Three Construction Stages

Stage 1: Pre slide period


- Complete substructures to slide elevation
- Construct new superstructure and approach slabs on temporary supports adjacent to existing bridge


Stage 3: Post slide period


- Place flowable fill under approach slabs
- Remove temporary supports
- Complete approach roadway work

Stage 2: Slide period (20 hrs)

- Two weekends – Sept & Oct 2013
- Demolish bridge
- Slide in new bridge & approach slabs
- Raise approach roadways by over 2 ft








 **Foundation Construction**

Drilled shafts outside existing footprint



 **Temporary Support**

- Temporary bents on H piles
- Slide system



- Contractor designed
- Always connect temporary bents to the abutment

End Diaphragms & Slide Shoes


Slide Shoe

New Bridges


 **Abutment Slide Surface**



Stainless steel on 16 gage PTFE bonded to elastomeric bearing pad





 **Approach Slab Slide Surface**

Stainless steel on PTFE pads






 **Rapid Demolition – 4 Hours**




- Chop and drop
- Local road below closed

 **Lateral Slide – Oct 21, 2013**



 **Raising of Approach Roadways**




- Done within slide period
- Slow compared to demo and slide






Both bridge slides completed 10 months after NTP!




View from Dingle Ridge Road




Lessons Learned


- Focus on roadway approaches as much as structure slide-in
- Need for displacement control during slide
- Importance of camber control in P/S beams
- With full depth precast P/S sections its recommended to use asphalt overlay




The slide features a blue header with the 'Every Day Counts' logo and the title 'Lessons Learned'. Below the title is a bulleted list of four key points regarding roadway approaches, displacement control, camber control, and asphalt overlay. To the right of the list is a photograph of a young girl with blonde hair, wearing a pink shirt, sitting at a wooden table and resting her chin on her hand, looking thoughtfully at the camera.


 **ABC Benefits**

- Cost savings
- Minimizes road closure (2 weekend nights)
- Improved work zone safety
- Reduced impact to NYC watershed




The image shows the cover of the October 7, 2013 issue of ENR New York, a supplement to ENR. The cover features a photograph of a bridge under construction at night, with bright lights illuminating the scene. The headline reads "NEW YORK STATE PROGRAMS FAST-TRACK BRIDGE REPAIRS".


 **Time Lapse Video**





The video player area is currently black, indicating that the video content is not visible or has not been loaded.

 **Case Study: Elk Creek**

Oregon Department of Transportation

 **Location**






Project Overview

- Design Build, Best Value Selection
- Winning team proposed 2 slide-ins to eliminate expensive detours and flagging
- Winning bid: approximately \$50,000,000
- Engineers estimate: approximately \$53,000,000
- Actual project duration: 32 months
- Estimated project duration: 54 months







Why SIBC?

Crossing No. 3

- 2-lane detour very expensive and high risk
 - Long detour bridge with high bents or shorter detour with potentially unstable rock cut presenting high risk of unknown resultant solution
 - High risk due to temporary bents within narrow stream channel
 - Very little working room left on East end
- Rapid replacement would score higher and guaranteed full incentive
- Reduced risk of unknowns by avoiding cut slopes and potential geologic instabilities






Why SIBC?

Crossing No. 4

- Single-lane detour problematic
 - A two-lane detour was impossible
 - Staging at tunnel portal would have required temporary signal or constant flagging
 - Analysis demonstrated temporary traffic signal would back traffic up across Crossing No. 3 – negative in proposal
 - 180 calendar days to complete new bridge
- Rapid Replacement, which was not envisioned in the procurement documents for these sites, would score higher and guaranteed full incentive







Crossing 3




- Three-span continuous steel plate girder
- Translation accomplished by support at two interior points with end spans cantilevered


 **Crossing 4**



- Two-span prestressed concrete deck girder bridge
- Translation supported at four points


 **Crossing 4**






Keys to success


- Reduction in construction time offsetting additional SIBC costs
- Reduction In MOT time resulting in schedule savings and good public relations
- Elimination of flagging, 180 days one way traffic and traffic shifts – cost savings
- Elimination of a significant temporary bridge carrying public traffic – risk reduction
- Coordination and cooperation with the owner and local communities



Keys to success


- Performance based procurement specifications allowing for innovation and an engineered solution
- Maintained traffic on alignment throughout, greatly enhancing traveler safety and reducing risk






Community Outreach

- Instrumental in providing information to traveling public
- Initiative with local schools
- Student pylon designs
 - \$500 scholarship
- Time capsule





Picture Courtesy of Structural Engineer Magazine



Contractor Obstacles on DBB

- Contract issues
 - Design modifications to complete the slide (Will the owner accept the changes?)
 - Contract documents may preclude a complete closure. Will an owner accept a complete overnight closure in place of months of lane restrictions?
 - Are additional environmental clearances or permits required?
- ATC process provides a viable method to bid
- Site concerns
- Reduction in quality
- Design concerns
- Cost concerns
- Increase in risk
- Contract issues

 Time Lapse Video



“FHWA Slide”
www.fhwa.dot.gov/construction/sibc/



Thank you!



U.S. Department of Transportation
Federal Highway Administration

PRESENTATION HANDOUTS:

COURSE 5 SIBC CASE STUDIES






Photo courtesy of Hornsby Engineers


Slide in Bridge Construction

Case Studies

Name of Presenter _____ Meeting Name _____
Title _____ Location _____ Date _____




1



Introduction

U.S. bridges



Category	Percentage
Good	75%
In need of rehabilitation, repair, or replacement	25%

In need of rehabilitation, repair, or replacement

Background


Deploy underutilized innovations to:

- Shorten delivery of highway projects
- Enhance roadway safety
- Reduce congestion
- Improve environmental sustainability




EDC-2 Initiative

EDC-2 launched in 2012 to shorten delivery time using new technologies




```

graph TD
    PBES((PBES)) --> ABC((Accelerated Bridge Construction))
    GRS-IBS((GRS-IBS)) --> ABC
    SIBC((SIBC)) --> ABC
  
```





-
- The slide, titled "Agenda", features a blue header with a circular logo on the left containing the text "Every Day Counts". The main content area is white and contains a bulleted list of two items:
- Definition and benefits of SIBC
 - Case studies



What is SIBC?


- ABC method also known as known as lateral sliding or skidding
- New bridge (normally) built parallel to existing bridge on temporary supports
- New bridge slid into place after
 - New substructure constructed
 - Old bridge demolished
 - Moved laterally using hydraulics or a winch. Some minor vertical jacking is typically needed.





What is SIBC?


- Reduced disruption if substructure can be constructed below the existing bridge
- Minimal disruption likely requires innovative foundation systems
 - Drilled shafts outside footprint of existing bridge
 - Micro or mini piles
 - Integrating cap beams
 - Spread footings
- Prefabricated substructure units






What is SIBC?

- Can be used for temporary bypass bridges
 - Temporary substructure must be designed for live and other transient loads







Benefits

- What is driving the use of SIBC?
 - Increased traffic demands
 - Increasing congestion
 - Public demand for rapid delivery of projects
 - Safety
 - Societal costs
 - Mobility
 - Environmental impact
 - Lower cost and less risk when compared to other structure placement methods (e.g., SPMT)

MassDOT Fast 14 Construction Method Preference



Method Preference	Percentage
Strongly Prefer ABC	~85
Prefer ABC	~10
No Preference	~2
Strongly Prefer...	~1
Prefer Conventional	~1
Don't Know	~1

 **Benefits**

- Offers non-traditional site options
- Eliminates crossovers, shoo-flies, staged construction, and long term detours
 - Can result in lower construction costs/bid price
- Reduces mobility impacts



 **Benefits**


- Promotes user and worker safety
- Better contractor “buy-in” when compared to other ABC methods
- Could reduce environmental impact





Benefits

- Removes bridge construction from critical path
 - May lead to better quality end product
- Involves public in reducing societal costs
 - Results in greater “buy-in” in the overall project
- Road closures better managed
 - Dates and duration are more predictable





Case Study: Massena, IA


Iowa Department of Transportation



Location


- IA 92 over small stream, 1.0 miles west of IA 148





Why ABC?

- 13 mile detour – 7 mile out-of-distance travel
- AADT (2012) – 1,460 with 16% trucks
- User costs for 180-day detour
 - Indirect = \$437,000
 - Direct = \$15,000
 - County road maintenance
 - Detour signage





Delivery Method and Cost

- Design-bid-build
 - Design completed by DOT with external peer review
 - Peer exchange of information from Utah DOT was critical
 - Let April 16, 2013
- Cost
 - Winning bid - \$1,300,000
 - Unit cost - \$112/SF
 - Historic bridge unit cost - \$85/SF



Existing Structure



- 40' x 30' steel I-beam
- Constructed – 1930
- Reconstructed – 1949
- Overlay – 1968
- Retrofit rail – 1992
- Overlay – 1998
- Structurally deficient – sufficiency rating=38.2



Proposed Replacement

- Pretensioned, prestressed concrete beam bridge




Plan Design and Details

- Semi-integral abutment details
- Abutment diaphragm
 - Jacking pockets for lifting
 - Block for pushing/pulling the prefabricated superstructure
- Precast abutment footing
 - H-Pile connections
- Precast wingwalls
 - H-Pile connections



Semi-Integral Abutment



DIAPHRAGM REINFORCING SECTION B-B
END KEPPER BLOCK NOT SHOWN FOR CLARITY

FIELD BEND
BOTTOM SGL
FOR CLEARANCE

STEEL BEARING	
BEAM LINE	STEEL BEARING THICKNESS (T) (IN.)
C, D	4.5
D, E	2.5
A, F	0.5

STEEL BEARING - 3 x 2'-4" x T
WEIGHT OF THE STEEL BEARING INCLUDED IN THE BID ITEM "STRUCTURAL STEEL".

* OPTIONAL CONSTRUCTION JOINT ON EAST AND WEST ENDS AND SOUTH SIDE OF PRECAST ABUTMENT FOOTING. INTENTIONALLY ROUGHEN OPTIONAL CONSTRUCTION JOINT SURFACE TO 1" AMPLITUDE. SEE KEPPER BLOCK DETAIL ON DESIGN SHEET 10 FOR ADDITIONAL INFORMATION.

SEE DESIGN SHEET 14 FOR BEARING PAD DETAILS.
SEE DESIGN SHEET 18 FOR COIL TIE LOCATION.

DESIGN FOR CP SHOW

**120'-0" x 44'-0" PRETENSIONED
PRESTRESSED CONCRETE BEAM BRIDGE**

ABUTMENT DIAPHRAGM DETAILS

STA. 1134+61.00 (1A 92) FEBRUARY, 2012

CASS COUNTY

IOWA DEPARTMENT OF TRANSPORTATION - HIGHWAY DIVISION
DESIGN SHEET NO. 13 OF 25 FILE NO. 30884 DESIGN NO. 112

CASS COUNTY PROJECT NUMBER BRP-092-20363-38-15 SHEET NUMBER 14

Sliding Pad

- Engineer's sliding concept
- Contractor elected to use commercially available rollers

SECTION NEAR ABUTMENT


Sliding Shoe

SOLE PLATE TOP VIEW


STAINLESS STEEL SOLE PLATE (SLIDING SHOE)
(6 EACH ABUTMENT)

EST
STRUCT
REINFOR
PRETEN
PRESTR
CONCRE
STRUCT
DIAP
1


CASS COUNTY PROJECT NUMBER BRP-05


 **Critical Closure Schedule**

Activity	Day								
	1	2	3	4	5	6	7	8	9
Start Critical Closure	9/27/2013								
Bridge Removal and Grading	■								
Pile Driving	■	■	■	■					
Revetment		■	■	■	■				
Abutment Footing			■	■	■				
Bridge slide				■	■	■			
Precast wings					■	■			
Granular Backfill						■	■		
Bridge Barrier Rail							■	■	
Approach paving								■	■
Barrier End Sections									■
Steel Guardrail									■
Longitudinal Grooving									■
Pavement Marking									■
Finish Critical Closure	10/6/2013								

 **Lessons Learned**


- Let ABC projects similar to steel bridges, in the fall with time for the contractor to gather resources
- Offer precast/CIP options for substructure
- Be prepared to fully evaluate impact of contractor method changes
- Do not allow reuse of laminated neoprene bearings
- Add a specification requiring falsework design engineer to inspect and accept falsework construction






Lessons Learned

- More design and review time required for first SIBC project than anticipated
- First time design team time
 - Design engineer – 97 hours
 - Detailer – 338 hours
 - Check engineer – 168 hours
 - Total – 603 hours
- First time submittal review engineer – 137 hours
 - Structural steel
 - Falsework
 - Precast wingwalls
 - Move plans and calculations
 - Move procedures
- It is anticipated the time required will be greatly reduced with subsequent projects




Lessons Learned

Live webcam (full-motion video)




[View full screen video](#)















 **Case Study: Dingle Ridge Road**


New York Department of Transportation

 **Project Location**



- I-84 about 50 miles north of New York City
- 1 mile from CT border






Why ABC?

- Over 75,000 ADT
- One construction season for each bridge
- Traffic impact up to 2 years
- Seven acres of temporary impact
- Dozens of other bridges on NY I-84 corridor could benefit from ABC/slide-in construction





Why SIBC?

- Traditional methods would have required
 - Temporary bridge in the median
 - Substantial cross-over roadways
- Existing bridges are too narrow for cross-overs with two-way traffic
- Elevation differences between EB & WB roadways makes cross-overs more difficult
- Additional cost of approximately \$2.0 M






Delivery Method


- Design-bid-build
 - Bridge design: HNTB
 - Highway design: NYSDOT Region8
 - Contractor: Yonkers Contracting, NY
 - Precaster: Dailey Precast, Vermont
 - Slide contractor: Barnhart / Marino
 - Temp structures: Siefert Associates, NY
 - Design funding: SHRP 2
 - Construction funding: NYSDOT and Highways for Life






Cost Savings with ABC

- Over \$1.2 M in user delay cost savings by using ABC (Source: NYSDOT)
- \$2 m cost savings from elimination of cross-overs, temporary bridge (Source: NYSDOT)
- Savings in work-zone accidents costs
- Cost for temporary supports and lateral slide: \$1.06 M for both bridges



 **BID / ABC Schedule**

- Low bid: Yonkers Contracting, New York
- Contract award January 2013
- \$10.2 M (Total Cost); (Bridge cost \$6.1 M)
- Bid for temp. supports & lateral slide: \$1.06 M
- Replaced westbound bridge: 9/21/13
- Replaced eastbound bridge: 10/19/13
- ABC window: 5 PM Saturday to 1 PM Sunday (20 hours)

 **Bridge Slide**



 **Slide-In Construction**



- Traffic disruption on I-84 reduced from two years to two weekend nights
- Dingle Ridge Road (low volume local road) was closed for 5 days

 **Pre Slide**




New Abutment



The slide features a blue header with the 'Every Day Counts' logo on the left and the title 'Traffic Control' in white text. Below the header is a bulleted list:


- Not an interchange – Ramp detours not available
- Route 6/202, parallel to I-84, used as the detour (3 miles)


Below the list is a satellite map from Google Earth. A yellow arrow points to a road labeled 'ROUTE 6 / 202' in yellow text. The map shows a highway interchange with a detour route. The Google logo and copyright information are visible at the bottom of the map.



Bridge Design

- Structure design guided by Innovative Bridge Designs for Rapid Renewal
- SHRP2 ABC Toolkit concepts used for
 - Concrete NEXT beams (Double Tee)
 - Precast approach slabs
 - UHPC connections
- Toolkit is being extended to cover slide-in bridge construction concepts





Design - New Bridges

- Single span 80'; three lanes at 12' with shoulders
 - Original bridge was 3 spans
- Bridge width increased from 33'-4" to 57'-0"
- Use 3" asphalt wearing surface eliminates grinding
- Dingle Ridge Road passing beneath new bridges on 15.7% grade
- New bridges will be about two feet higher to maintain under-clearance.
- Need to minimize new structure depth



Design Challenges

- Complete slide in one weekend night
- Need to raise I-84 approaches as much as 2 feet during ABC window to satisfy under-bridge-clearance




Superstructure Sections


- 80 ft span
- Wider new bridge
- NEXT beam (double T beam) superstructure
- UHPC closure pours
- Precast approach slabs

Superstructure Sections

- NEXT deck beams
- 36 inch deep sections
- 9'-8" Flange; 8" thick
- $f'c = 10$ ksi
- 1.8 klf





UHPC Connections





6" width

Compressive strength:
20,000 to 30,000 psi




Deck Waterproofing


- Spray-applied waterproofing membrane placed before the slide
- 3" asphalt overlay



Elevation



During Slide



Final (after reopening)

Precast Approach Slabs

The technical drawing shows the 'APPROACH SLAB UNIT ELEVATION' with a total length of 33'-1" and a height of 1'-0". It features reinforcement including 33-SSAEKX #12 (TOP) and 33-SSAXX #12 (BOT) bars, 8" diameter steel bars, and SSAXX #12 stirrups. A 3" concrete cover (CONV.) is specified. The drawing also shows a 'TYPICAL SLEEPER SLAB SECTION' with dimensions and labels for components like 'APPROACH SLAB', 'SLEEPER SLAB', and 'PRECAST SLAB'. A photograph shows a physical precast slab resting on an inverted T-shaped sleeper slab.

APPROACH SLAB UNIT ELEVATION
3/8" = 1'-0"

TYPICAL SLEEPER SLAB SECTION

Slides on inverted T sleeper slab

Three Construction Stages

Stage 1: Pre slide period



- Complete substructures to slide elevation
- Construct new superstructure and approach slabs on temporary supports adjacent to existing bridge

Stage 3: Post slide period

- Place flowable fill under approach slabs
- Remove temporary supports
- Complete approach roadway work

Stage 2: Slide period (20 hrs)

- Two weekends – Sept & Oct 2013
- Demolish bridge
- Slide in new bridge & approach slabs
- Raise approach roadways by over 2 ft






Temporary Support




- Contractor designed
- Always connect temporary bents to the abutment

- Temporary bents on H piles
- Slide system





End Diaphragms & Slide Shoes




Slide Shoe


Slide Shoe





 **Approach Slab Slide Surface**

Stainless steel on PTFE pads




 **Inverted T Sleeper Slabs**





 **Push/Pull Jacks at Abutments**



100 Ton Cylinders



Gripper




 **Rapid Demolition – 4 Hours**





- Chop and drop
- Local road below closed


 **Lateral Slide – Oct 21, 2013**




 **Raising of Approach Roadways**




- Done within slide period
- Slow compared to demo and slide






Lessons Learned


- Focus on roadway approaches as much as structure slide-in
- Need for displacement control during slide
- Importance of camber control in P/S beams
- With full depth precast P/S sections its recommended to use asphalt overlay








ABC Benefits

- Cost savings
- Minimizes road closure (2 weekend nights)
- Improved work zone safety
- Reduced impact to NYC watershed







Time Lapse Video



Case Study: Wanship

Utah Department of Transportation

 **Project Location**




Salt Lake City Wanship


 **Why ABC and SIBC?**


- Traffic limitations
 - Mainline interstate
 - High truck traffic
 - Recreation traffic
- Available staging areas
- CRAVE study recommended




 **Project Overview**


- Replacement of EB & WB I-80 at Wanship
- Replaced 3 span with single span structure
- Full retaining abutment in center with full height wingwalls
 - Constructed while existing bridge in service
- Built superstructures to the side of existing and slid to final location




 **Project Overview**


- All thread jacking/sliding system
- Ramps used as detour
- Spread footings




 **Design Aspects**


- Vertical clearance
 - Raise I-80 or lower SR-32



 **Design Aspects**



- Reinforcing
 - Stainless steel






Design Aspects


- Relationship to existing structure
 - Sleeper slab location
 - Earth work
 - Approach slab








Submittals


- Contractor submittals
- Designed with specific slide system in mind
- Tracks not required with contractor's proposed system
- Modified design required changes to end diaphragms and center retaining wall
- All changes subject to review and approval




 **Jacking System**



 **Jacking System**












 **Alignment Control**

- Tracked alignment along the abutment
- Measured gap between the sleeper and the approach slab




 **Alignment Control**






Closure Times



- Closed 16 hours for westbound
- Partial slide the day before the closure
 - One lane remained open on I-80






Closure Times


- Closed 18 hours for eastbound
- Completed move in one night
- Limited to one night due to the condition of the existing structure




Lessons Learned

- Sleeper slab placement
- Full longer closure is preferred to two partial closures
- Wider shorter shoe can be used if track system is not used
- Embed plate in top of abutment
- Choose form liners that are easy to match up in closure pour areas
- Very detailed and tight schedules
- Engineers and contractors closely teamed with same project goals
- Focus on roadway approaches as much as structure move-in
- Proactive detour planning with the DOT
- Phased first move if overnight full closure





Case Study: Elk Creek

Oregon Department of Transportation



Location








Project Overview

- Design Build, Best Value Selection
- Winning team proposed 2 slide-ins to eliminate expensive detours and flagging
- Winning bid: approximately \$50,000,000
- Engineers estimate: approximately \$53,000,000
- Actual project duration: 32 Months
- Estimated project duration: 54 Months







Why SIBC?

Crossing No. 3

- 2-lane detour very expensive and high risk
 - Long detour bridge with high bents or shorter detour with potentially unstable rock cut presenting high risk of unknown resultant solution
 - High risk due to temporary bents within narrow stream channel
 - Very little working room left on east end
- Rapid replacement would score higher and guaranteed full incentive




- Reduced risk of unknowns by avoiding cut slopes and potential geologic instabilities





Why SIBC?

Crossing No. 4


- Single-lane detour problematic
 - A two-lane detour was impossible
 - Staging at tunnel portal would have required temporary signal or constant flagging
 - Analysis demonstrated temporary traffic signal would back traffic up across Crossing No. 3 – negative in proposal
 - 180 calendar days to complete new bridge
- Rapid replacement, which was not envisioned in the procurement documents for these sites, would score higher and guaranteed full incentive





 **Crossing 3**



- Three-span continuous steel plate girder
- Translation accomplished by support at two interior points with end spans cantilevered

 **Crossing 4**




- Two-span prestressed concrete deck girder bridge
- Translation supported at four points




Keys to success


- Reduction in construction time offsetting additional SIBC costs
- Reduction In MOT time resulting in schedule savings and good public relations
- Elimination of flagging, 180 days one way traffic and traffic shifts – cost savings
- Elimination of a significant temporary bridge carrying public traffic – risk reduction
- Coordination and cooperation with the owner and local communities



Keys to success


- Performance based procurement specifications allowing for innovation and an engineered solution
- Maintained traffic on alignment throughout, greatly enhancing traveler safety and reducing risk






Community Outreach

- Instrumental in providing information to traveling public
- Initiative with local schools
- Student pylon designs
 - \$500 scholarship
- Time capsule




Picture Courtesy of Structural Engineer Magazine





Contractor Obstacles on DBB

- Contract issues
 - Design modifications to complete the slide (Will the owner accept the changes?)
 - Contract documents may preclude a complete closure. Will an owner accept a complete overnight closure in place of months of lane restrictions?
 - Are additional environmental clearances or permits required?
- ATC process provides a viable method to bid
- Site concerns
- Reduction in quality
- Design concerns
- Cost concerns
- Increase in risk
- Contract issues



Time Lapse Video




 **Case Study: Mesquite**

Nevada Department of Transportation


 **Location**




I-15 over Falcon Ridge Parkway in Mesquite, NV


 **Why ABC?**


- High traffic volume that justified paying more for faster construction
 - Freight = 25% of vehicles
- Lack of viable alternate routes
- No need for crossovers and detours
- Precast materials could be used
- Cost savings



 **Why SIBC?**


- Plentiful existing right-of-way adjacent to final location
- Added safety building the bridge out of live traffic






Delivery Method and Cost

- Design-build
 - Contractor: W.W. Clyde
 - Engineer: Horrocks Engineers
 - Owner: Nevada DOT
- Construction began 1 month after NEPA approval
- Completed 6 months ahead of engineer's estimated schedule
- Total interchange reconstruction = \$15 million
 - Original estimate without ABC = \$25 million






Project Elements

- Falcon Ridge widening and extension to Leavitt
- Lighting, signing, landscaping, and shared use path
- Construct two roundabouts
- Ramp improvements
- Drainage facilities
- Demolish existing bridges
- Construct two new bridges





WEST MESQUITE INTERCHANGE, #120 AT INTERSTATE 15








Precast Concrete I-Girders


- Construction and assembly of new structures adjacent to each existing bridge
- UDOT bulb tee
- Fabricated concurrently with other construction activities



Precast Concrete Deck Panels

- Fabricated concurrently with other construction activities
- Eliminated the need for deck forming system



 **Bridge Slide Process**




Steel wide flange beam with pads




 **Bridge Slide Process**

Hydraulic jacks - one on each abutment



 **Bridge Slide Process**

Operating jacks



 **Bridge Slide Process**

Fill and pave the approaches




 **Aerials of Bridge Progress**



December 16, 2011

 **Aerials of Bridge Progress**



January 10, 2012

 **Aerial of Bridge Progress**




January 11, 2012

 **Aerials of Bridge Progress**




January 24, 2012




Lessons Learned

- Design-build offered a solution that was not otherwise considered
- ABC provided a means for saving considerable time and money
- Building off-line increased the safety for workers and the traveling public
- Contingency measures pay off




Project Video




 **Case Study: Jamaica Ave**

New York Department of Transportation

 **Location**

Project Location







The image is an aerial photograph of an urban area. Two main roads are highlighted with yellow text labels: 'Hillside Avenue' and 'Jamaica Avenue'. The roads intersect and run through a dense residential and commercial area. There are several blue arrows pointing to specific locations along the roads. The image is framed by a blue border with a logo in the top left corner that says 'Every Day Counts'.


Why ABC and SIBC?

- High local volumes – more than 1,100 VPH (peak)
- High expressway volumes (160,000 on VWE)
- Difficult to detour over extended period
- Problematic to stage due to highly congested area
- Must maintain access to Jamaica Hospital


 **Existing Structure**



- Two span
- 110 feet long


 **Proposed Replacement**

- Remove and relocate abutments
- Remove and replace center pier stem
- Slide old bridge out of the way
- Slide new two-span continuous bridge (138 feet long) into place




Lateral Slide Benefits

- Potential to reduce overall construction time
- Substructure and superstructure can progress concurrently
- Improved quality of new structure
- Mitigated the impacts on the community and traffic




Design Challenges

- Interagency coordination
- Subway tracks – vibration monitoring, no loads transferred to subway at any time.
- Verizon phone lines – could not relocate
- Utility relocation – utility bridge
- Substructure design – spatial constraints
- Camber adjustments due to temporary support locations
- First LRFD superstructure
- Limited window for rolling
- Rolling scheme was fully designed – slid on fixed rollers
- Special specifications




Construction Challenges

- Unconventional for roadway bridges – unknowns
- Demolition while maintaining traffic
- Erection and demo over traffic
- Asbestos abatement
- Utilities
- Proximity to JFK Airport
- Hours of closure – roll-in had to be completed in one weekend




Public Outreach

- Substantial public outreach campaign began 3-4 weeks in advance of construction
- Communicated project details via letters, meetings, etc. to:
 - Area elected officials
 - Service agencies (PANYNJ, NYPD, FDNY, MTA)
 - Hospitals
 - JFK Airport interests (Taxi and Limousine Commission, airlines, airport employees, private bus companies, trucking companies)
- Broadcast of press release/travel advisory to Tri-State media outlets and coordination of area-wide VMS signs (NY, NJ, CT)





Public Outreach



- Posted construction details on State and City websites
- Notifications to area residents, community boards and businesses on Jamaica Avenue
- Produced extensive radio advertisements
- Special efforts
 - Established 24/7 “Command Center” at Jamaica Hospital staffed by NYSDOT, NYCDOT, NYPD, FDNY, and hospital Emergency Services. The center remained activated for four days to monitor and report on the status of the work and address any critical situations



Construction Photos



10/11/2005



 **Construction Photos**



The first photo shows a close-up of a green hydraulic cylinder mounted on a rusted steel beam. The second photo shows a large spool of steel cable on a construction site at night, with orange safety lights visible in the background.

 **New Bridge with Traffic**



The aerial view shows a multi-lane highway with traffic flowing. A bridge is under construction, with a concrete deck and steel girders visible. A date stamp 'NOV 23 2005' is visible in the bottom right corner of the photo.


“FHWA Slide”



www.fhwa.dot.gov/construction/sibc/



Thank you!



PRESENTATION HANDOUTS:

COURSE 6 SIBC EXTENDED (HALF-DAY)

OVERVIEW FOR ALL AUDIENCES






Photo courtesy of Hornsby Engineers


Slide in Bridge Construction

Extended Overview

Name of Presenter _____ Meeting Name _____
Title _____ Location _____ Date _____




1



Introduction

U.S. bridges



Category	Percentage
In need of rehabilitation, repair, or replacement	~25%
Not in need of rehabilitation, repair, or replacement	~75%


In need of rehabilitation, repair, or replacement

 **Background**


Deploy underutilized innovations to

- Shorten delivery of highway projects
- Enhance roadway safety
- Reduce congestion
- Improve environmental sustainability





 **EDC-2 Initiative**


EDC-2 Launched in 2012 to shorten delivery time using new technologies



```


graph TD
    PBES((PBES)) --> ABC((Accelerated Bridge Construction))
    GRS-IBS((GRS-IBS)) --> ABC
    SIBC((SIBC)) --> ABC
  
```







What is SIBC?


- ABC method also known as known as lateral sliding or skidding
- New bridge (normally) built parallel to existing bridge on temporary supports
- New bridge slid into place after
 - New substructure constructed
 - Old bridge demolished
 - Moved laterally using hydraulics or a winch. Some minor vertical jacking is typically needed






What is SIBC?


- Reduced disruption if substructure can be constructed below the existing bridge
- Minimal disruption likely requires innovative foundation systems
 - Drilled shafts outside footprint of existing bridge
 - Micro or mini piles
 - Integrating cap beams
 - Spread footings
- Prefabricated substructure units






What is SIBC?

- Can be used for temporary bypass bridges
 - Temporary substructure must be designed for live and other transient loads






Benefits

- What is driving the use of SIBC?
 - Increased traffic demands
 - Increasing congestion
 - Public demand for rapid delivery of projects
 - Safety
 - Societal costs
 - Mobility
 - Environmental impact
 - Lower cost and less risk when compared to other structure placement methods (e.g., SPMT)

MassDOT Fast 14 Construction Method Preference



Method Preference	Percentage
Strongly Prefer ABC	~85
Prefer ABC	~10
No Preference	~2
Strongly Prefer...	~1
Prefer Conventional	~1
Don't Know	~1

 **Benefits**

- Offers non-traditional site options
- Eliminates crossovers, shoo-flies, staged construction, and long term detours
 - Can result in lower construction costs/bid price
- Reduces mobility impacts



 **Benefits**

- Promotes user and worker safety
- Better contractor “buy-in” when compared to other ABC methods
- Could reduce environmental impact





Benefits

- Removes bridge construction from critical path
 - May lead to better quality end product
- Involves public in reducing societal costs
 - Results in greater “buy-in” in the overall project
- Road closures better managed
 - Dates and duration are more predictable





Project Highlight

I-84 at Dingle Ridge Road – New York

- Cost savings
 - Over \$1.2 M in user delay cost savings by using ABC (Source: NYSDOT)
 - \$2 M cost savings from elimination of cross-overs, temporary bridge (Source: NYSDOT)
 - Savings in work-zone accidents costs






Potential Challenges


- Internal resistance in the DOT
- Finding experienced contractors or heavy lift engineer
 - Mitigated through education
 - Becoming less of a challenge as more projects are bid nationwide
- Public interest
 - Spectators on the job site






Potential Challenges


- Curved bridges; high skews
- Vertical profile changes
- Lack of space adjacent to bridge
- Traffic management plans
 - A need to be fluid and/or a have a contingency plan in place





Potential Challenges

- Possible contractor limitations
 - Forethought, significant temporary shoring, and unconventional schedules are required
- Time commitment
 - Requires 24 hour commitment of the contractor/design/owner team during slide operations
- Worker fatigue
 - Extended time for contractor, owner, and designer





Potential Challenges

- Difficult foundations/substructures
- Equipment breakdowns
- Speed of approach work completion
- Surveying mistakes
- Public spectators






Project Highlight

Elk Creek – Oregon


- Site concerns
 - Mountainous terrain surrounding bridge construction site
 - Slides can be effective even in very confined locations






Factors of Interest



- ADT/ADTT
- Facility crossed
 - Railroad/roadway
 - Navigable waterway
 - Evacuation route
- Detour length
 - Duration and viability
- Environmental
 - Limits on when
 - Limits on how






Factors of Interest


- On critical path of entire project
- Available right of way for bridge construction
- Traffic analysis
- Contractor's work area and ingress/egress ability

Costs




- Direct vs. indirect
 - Account for agency and other indirect cost savings during decision making (CEI labor, flagging, field office, etc.)
- Avoided costs (detours)
- Reduced inflation costs (i.e., decreased construction time)




Project Highlight

Mesquite Interchange - Nevada

- Project costs
 - Total interchange reconstruction = \$15 million
 - Original estimate without ABC = \$25 million






Knowledge Check

In SIBC, the new bridge is constructed parallel to the existing bridge on temporary supports.






Knowledge Check

What types of innovative foundations systems are commonly used to minimize disruption?

- Drilled shafts outside footprint of existing bridge
- Micro or mini piles
- Integrating cap beams
- Spread footings
- All of the above




Knowledge Check


True or false: SIBC can eliminate crossovers, shoo-flies, staged construction, and long term detours resulting in lower construction costs/bid price?

TRUE


Decision Making


- Tools exist to help owners decide when and where to use ABC and what type of ABC to use
- Tools come in five primary forms
 - Flowcharts
 - Weighted Scoring Method
 - Matrix
 - Narratives to describe the situation
 - Analytical Hierarchy Process (AHP)





Flowchart Method





Weighted Scoring Method

Utah Department of Transportation
4001 South 2700 West
Salt Lake City, UT 84114

Project: Hypothetical Bridge Project
City: _____ | District: _____ | CELS: _____
Date: 8/30/2015 | Date: 8/30/2015
Sheet No. 1 of 1 | June 2010

ABC Rating Procedure

Enter values for each aspect of the project. Attach applicable supporting data.

Average Daily Traffic: 0 No traffic impacts
 1 Less than 5000
 2 5000 to 10000
 3 10000 to 15000
 4 15000 to 20000
 5 More than 20000

Delay/Outset Time: 0 No delays
 1 Less than 5 minutes
 2 5-15 minutes
 3 15-30 minutes
 4 30-45 minutes
 5 More than 45 minutes

Bridge Classification: 1 Normal Bridge
 2 Essential Bridge
 3 Critical Bridge

User Costs: 0 No user costs
 1 Less than \$10,000
 2 \$10,000 to \$50,000
 3 \$50,000 to \$75,000
 4 \$75,000 to \$100,000
 5 More than \$100,000

Economy of Scale (total number of spans): 0 1 span
 1 2 to 3 spans
 2 4 to 5 spans
 3 More than 5 spans

Use of Typical Details: 1 Complex geometry or unfavorable site conditions
 2 Some complexity, but favorable site conditions
 3 Simple geometry and favorable site conditions

Safety: 1 Short duration impact with simple MCT scheme
 2 Short duration impact with multiple traffic shifts
 3 Normal duration impact with multiple traffic shifts
 4 Extended duration impact with multiple traffic shifts
 5 Extended duration impact with complex MCT scheme

Railroad Impacts: 0 No railroad or minor railroad spur
 1 One mainline railroad track
 2 Multiple mainline railroad tracks

Utah Department of Transportation
4001 South 2700 West
Salt Lake City, UT 84114

Project: Hypothetical Bridge Project
City: _____ | District: _____ | CELS: _____
Date: 8/30/2015 | Date: 8/30/2015
Sheet No. 2 of 2 | June 2010

ABC Rating Procedure

Note: Do not adjust weight factors without prior consultation with UDOT Structures Division Project Manager


ABC RATING SCORE FACTORS AND WEIGHTS				
Factor	Score	Weight	Adjusted Score	Maximum Adjusted Score
Average Daily Traffic	5	10	50	5
Delay/Outset Time	2	10	20	5
Bridge Classification	1	5	5	25
User Costs	4	10	40	5
Economy of Scale	2	3	6	9
Use of Typical Details	1	3	3	15
Safety	5	10	50	5
Railroad Impacts	0	5	0	25
Total Score			174	212

ABC Rating Score: 68

The ABC Rating Score is driven by the four most heavily weighted factors: Average Daily Traffic, Delay/Outset Time, User Costs and Safety. For a detailed explanation, review the narrative on page 4 of the ABC Decision Making Process.

Cost Considerations:
Calculate the following costs for use in determining the lowest total project cost.


TOTAL PROJECT COST EVALUATION		
Item	Alternative 1	Alternative 2
Construction Costs	\$1,500,000	\$1,500,000
User Costs	\$1,000,000	\$200,000
Total Project Cost	\$2,500,000	\$1,700,000



Matrix Method


Question	Yes	Maybe	No
Does the bridge have high average daily traffic (ADT) or average daily truck traffic (ADTT), or is it over an existing high-traffic-volume highway?			
Is this project an emergency bridge replacement?			
Is the bridge on an emergency evacuation route or over a railroad or navigable waterway?			
Will the bridge construction impact traffic in terms of requiring lane closures or detours?			
Will the bridge construction impact the critical path of the total project?			
Can the bridge be closed during off-peak traffic periods, e.g., nights and weekends?			
Is rapid recovery from natural/manmade hazards or rapid completion of future planned repair/replacement needed for this bridge?			
Is the bridge location subject to construction time restrictions due to adverse economic impact?			
Does the local weather limit the time of year when cast-in-place construction is practical?			
Do worker safety concerns at the site limit conventional methods, e.g., adjacent power lines or over water?			
Is the site in an environmentally sensitive area requiring minimum disruption (e.g., wetlands, air quality, and noise)?			
Are there natural or endangered species at the bridge site that necessitate short construction time windows or suspension of work for a significant time period, e.g., fish passage or peregrine falcon nesting?			
If the bridge is on or eligible for the National Register of Historic Places, is prefabrication feasible for replacement/rehabilitation per the Memorandum of Agreement?			
Can this bridge be designed with multiple similar spans?			
Does the location of the bridge site create problems for delivery of ready-mix concrete?			
Will the traffic control plan change significantly through the course of the project due to development, local expansion, or other projects in the area?			
Are delay-related user costs a concern to the agency?			
Can innovative contracting strategies to achieve accelerated construction be included in the contract documents?			
Can the owner agency provide the necessary staffing to effectively administer the project?			
Can the bridge be grouped with other bridges for economy of scale?			
Will the design be used on a broader scale in a geographic area?			
Totals:			

* Example taken from PBES Framework for Decision Making. Intended for illustrative purposes only.



Narrative Method

- Through a series of short descriptive narratives, an owner can be guided to a more plausible method of construction
- The method is composed of five unique components:
 - The problem
 - Defining the solutions
 - Deciding the solution
 - Product realization
 - Final product



AHP Decision Making Tool

- Designed to select the best option from a set of alternatives
 - Compares ABC vs. conventional
 - Compares ABC alternatives
- Performs pairwise comparisons to rank alternatives
- Inputs and outputs are both qualitative and quantitative
- The tool is best used when completed independently by several people then combined for final collaboration
 - Creates excellent dialog
 - Qualitative input by different staff can lead to varied results. A consistent approach and same staff for each decision process is suggested



Knowledge Check

Which decision making tool assigns a value or score to what would otherwise only be a subjective decision?



Weighted Scoring Method







When to Use SIBC


- Ideal conditions for SIBC
 - Wide, flat area(s) adjacent to original structure
- Factors to be considered
 - Limited ROW
 - Terrain around existing bridge is rugged
 - Geotechnical conditions cannot adequately support temporary works
 - Alignment restrictions
 - Utilities









 **Sites Suitable for SIBC**





 **Sites Suitable for SIBC**




 **Delivery Methods/Contracting**

- Not all options are available in all locations – some governments prohibit certain contracting methods
- Design-bid-build
- Design-build
- Construction manager/general contractor (CM/GC)
- A+B contracting
- And value engineering should always be an option




 **Design-Bid-Build**

- Separate contracts for design and build
- Selection based on lowest total construction cost
- A complete design must be developed prior to bid
 - Temporary shoring design is still undertaken by the contractor




Design-Bid-Build

- Advantages
 - Widely applicable and well understood
 - Clearly defined roles for parties involved
 - Competitive bidding process
- Disadvantages
 - Lack of input from contractor
 - Delay claims and disputes are common
 - Change orders are common
 - SIBC is new to most designers




Design-Build

- Brings the design and construction under one contract for one team
- Owner gives up much of the control over the design and construction processes. Owner must communicate expectations very clearly
- Owner typically does some up-front design work prior to bidding
- Owner must then define fundamentals of what is expected in terms of performance, etc.




Design-Build

- Advantages
 - Faster project delivery in many cases
 - Design can be tailored to contractors experience
 - May promote innovative design thinking
 - Can benefit from contractor SIBC experience
 - Change orders are minimized
- Disadvantages
 - Outcomes must be clearly communicated
 - Owner relinquishes control; designer is working for the contractor and not the owner. DB team takes on more risk
 - Team must complete some design “at their expense” in order to bid
 - Cost savings, if any, can vary




CM/GC

- Similar to design-build in that the contractor and designer work together
- However, each has their own contract with owner; and the owner is an integral part of the team
- Both designer and contractor are independently selected by the owner
- Risks are identified and managed




CM/GC

- Advantages
 - Fast project delivery
 - No significant up-front design needed
 - Design can be tailored to contractor capabilities
 - Lower construction costs possible
 - Change orders are minimized
- Disadvantages
 - Question as to how to select contractor without a design
 - Must be a checks-and-balances system to verify bid costs
 - Cost negotiations



A+B

- Combines base bid price and a value to a time component
- Winning bid is the combination considered to be of best overall value
 - A = dollar bid for the contract work items
 - B = usually road user costs associated with user delays
- Contractor is only paid the A component


A+B


- Advantages
 - Contractor's schedule must minimize construction time and delays
- Disadvantages
 - Contract changes are magnified
 - More resources may be required for contract administration


Project Highlight

Design-Build

- Mesquite Interchange
 - Team proposed slide
 - Saved 6 mo. and \$10 M
- Elk Creek
 - Team proposed slide
 - Saved 22 mo. And \$3M







Knowledge Check

Can any delivery method option be used in all locations?


No

Some governments prohibit certain contracting methods.




Planning for SIBC

- The owner must ensure that there is sufficient right-of-way at the site for likely SIBC equipment
- Great care must be given to determining acceptable length of closures
 - Incentives and disincentives must be appropriately defined. Too high or too low can have undesired consequences
- Expectations with respect to “traffic impact” must be defined
 - On bridge
 - Below bridge
- The owner and contractor should involve the public from very early on
- Naming or branding the project or program (i.e., “Accelerated Bridge Program”) early on should be considered because it is likely to be named by the media or public regardless



Planning for SIBC

- The programming of costs should recognize that higher costs may be realized
- Owner must define needed submittals and provide project specifications that define the desired design criteria
- It is likely that a great level of attention to creating and reviewing specifications will be required of the owner especially on the first project. The same is also true for contractor submittals
- The owner needs to devise a reasonable project timeline where the SIBC period is conducive to submission, review, weather, and closure timing




Planning for SIBC

- Once construction begins the owner must be willing to dedicate additional resources to construction inspection
 - Inspectors must have a clear understanding of what is desired, what is acceptable and what isn't
 - Must be prepared for inspectors to work long hours
- The contractor must be willing and able to commit more resources than normal during the slide or other critical operations
- The contractor should be required to effectively communicate means and methods with an assembly plan so that the owner, designer, and others understand and can verify
- The contractor must have a fluid and efficient communication plan both before and during construction


 **Planning for SIBC**

- The contractor must have a contingency plan
 - Emergency response
 - Equipment failure
 - Extended detour time
 - Accident on detour
 - Severe weather




 **Design and Detailing**


- In general, loads from sliding operations are similar to normal service life loads though jacking force loads should be addressed in design
 - Special attention is required for the design and detailing of the push and jacking locations
 - The use of concrete integral diaphragms are useful in dealing with this issue
- Typically a bridge designer can relate slide operations to other maintenance operations
 - Lifting from slide bearings to final position is similar to replacing a bearing



Design and Detailing


- Details are dependent on the slide system used
- Detailing of slide shoes and bearings required
- Jacking locations needed for bearing change-out.





Design and Detailing



- Owner should be open to contractor suggestions for modifications of the design to accommodate specific construction processes
 - Include notes in contract to allow for contractor submitted alternate slide shoes and jacking locations
- Semi-integral abutments can be used to facilitate detail; substructure needs to be designed appropriately





Design and Detailing

- Detail adjustability on the bearings to provide uniform loading on all bearings
- Need for slide displacement monitoring and controls
- Temporary works structure should be attached to substructure

Force Diagram





 **Project Highlight**

Massena – Iowa


- Semi-integral abutment acts as jacking location
- Temporary works attached to permanent substructure



 **Approach Slab**


Attention to approach slab design and construction should be a priority and not an afterthought






Approach Slab Options

- Approach slabs slid with bridge (Utah method)
 - Fast, but expensive
- Precast approach slabs placed after the slide
 - Some states have problems setting slabs
 - Consider the use of flowable fill under the ends of the slab
- CIP approach slabs
 - Can be built in 2 days
 - Need time to cure
- Buried approach slabs (European method)



Specifications

- Requirements for an assembly plan should be included
- Consider prequalification of high early strength grout
- Review field welding specifications
- Reasonable tolerances should be included
 - Consider thermal expansion and contraction



SP-10800
(09/01)

Utah Department of Transportation

SPECIAL PROVISIONS
FOR
PRECAST BRIDGE SUPERSTRUCTURE BIDDING

Cedar County
SPW 400-0200-04-10

Effective Date
April 16, 2013

THE STANDARD SPECIFICATIONS, SEVENTH EDITION, ARE REFERRED TO BY FOLLOWING INDENTATION AND ACCORDANCE HEREIN AND SPECIAL PROVISIONS ARE THEY SHALL PREVAIL OVER THOSE INDICATED IN THE STANDARD SPECIFICATIONS.

SECTION DESCRIPTION:

A. Prefabricated bridge superstructure bidders

Bidders shall install a prefabricated bridge superstructure that complies with the following: before the prefabricated bridge superstructure is placed on the piers.

Slab edge shall be 1/4" - 1/2" (6.35 mm - 12.7 mm) off of the existing alignment and allow the high strength grout to be placed in the prefabricated bridge superstructure to be placed on the piers.

Temporary works (shoring) for supporting and moving the prefabricated bridge superstructure shall be designed in accordance with the AASHTO LRFD Bridge Construction Specifications, the CDOT 2012 by a Professional Engineer licensed in the State of Utah.

Completed bridge superstructure shall be inspected and approved by a Professional Engineer licensed in the State of Utah.

The specification is being prepared by the contractor and is subject to meet the prefabricated bridge superstructure bidders as it shall along the bridge superstructure bearing, placement or installation of as a basis of preparing the prefabricated bridge superstructure to be placed.

SECTION MATERIALS:

Apply the requirements of the Standard Specifications and Project Plans.

Specifications

- Pay special attention to contractual specifications (incentives/disincentives, liquidated damages, etc.)
- Requirements for timing of plan submissions and reviews should be included
- Prequalify slide contractor and slide system

SP-10000
(2008)

Iowa Department of Transportation

SPECIAL SPECIFICATIONS
FOR
PREQUALIFIED BRIDGE SUBSTRUCTURE MOVES

Case County
SPP-085-2012-08-18

Effective Date
April 16, 2013

THE STANDARD SPECIFICATIONS, SERIES 2010, ARE AMENDED BY THE FOLLOWING ADDENDUMS AND ADDITIONAL TERMS AND SPECIAL PROVISIONS AND THEIR SEVERAL PROVISIONS COVER THOSE PUBLISHED IN THE STANDARD SPECIFICATIONS.

ISSUANCE INFORMATION:


A. Prequalified bridge substructure move
Furnish, install and test a prequalified bridge substructure move system including temporary works, used to prequalified bridge substructure construction of the existing bridge, to be removed.
Bridge Design Area (BDA) - a segment 0.54 of the existing segment and within the right of way for construction of the prequalified bridge substructure to occur in the project.
Contractor shall be responsible for supporting and testing the prequalified bridge substructure and its design in accordance with the AASHTO, Inc. Bridge Construction Specifications, 9th Edition (2010) as a Professional Engineer licensed in the State of Iowa.
Prequalified bridge substructure move system shall be designed by a Professional Engineer licensed in the State of Iowa.
This specification is written assuming the contractor will use a system to move the prequalified bridge substructure such as a slide along the bridge substructure during construction or removal of a bridge or temporary of temporary the prequalified bridge substructure into its final location.

ISSUES OR MATTERS TO BE
Apply the requirements of the Standard Specifications and Project Plans.

Specifications


- Need for rehearsal slide prior to final slide
- Contingency plan during slide-in
- Detailed CPM schedule for slide-in
- Submittal of slide system working drawings

Activity	Day								
	1	2	3	4	5	6	7	8	9
Start Critical Closure	9/27/2013								
Bridge Removal and Grading									
Pile Driving									
Revetment									
Abutment Footing									
Bridge slide									
Precast wings									
Granular Backfill									
Bridge Barrier Rail									
Approach paving									
Barrier End Sections									
Steel Guardrail									
Longitudinal Grooving									
Pavement Marking									
Finish Critical Closure	10/6/2013								




Design of Temporary Works

- Temporary works usually lies within the contractor's responsibilities, including foundation design. Possibly different if live load on temporary works is intended
- Must be completed by a competent, registered professional engineer
- Geotechnical investigation should be the responsibility of the engineer of record
 - Reports should consider both deep and shallow foundations
 - Design parameters should be included in the contract documents




Design of Temporary Works

- Additional geotechnical borings at falsework locations may be required to ensure that the temporary foundation system operates as desired/needed
 - The contractor should be required to hire a geotechnical engineer if the proposed foundations are different than what is described in the geotechnical report
- Codified resources
 - Guide Design Specifications for Bridge Temporary Works
 - Temporary substructure according to AASHTO for temporary bridges
 - Design for full seismic, wind or other probability based design loads may not be needed
- Engineer of record for the temporary works will be responsible for the acceptance of that portion of the project




Design of Temporary Works

- Engineer of record should have ways of verifying certification of materials used for temporary works
- It is recommended to hold a pre-bid meeting
 - Sample temporary works drawings should be provided to contractors new to SIBC
- The construction of the superstructure on the falsework is nearly identical to that of conventional construction




Design of Temporary Works

- Accurate estimation of jacking forces is critical
- Where the jacking forces will be applied is equally critical. Design engineer must consider localized effects during design
- Engineer must recognize that lateral slides rarely go perfectly lateral. Racking or binding increases concentrated loads at the jacking points. Connections must be appropriately designed
- Temporary works frame needs to be attached to permanent substructure
- Provide jacking locations for vertical adjustment of superstructure



Design of Temporary Works

- Minimize differential settlements
- All loads are transient and changing. Therefore analysis must be completed at each state and stage
- Differential displacement must be minimized to the extent possible
- P-delta forces might need to be considered. When critical, additional bracing should be provided
- Some critical loading cases will be for horizontally and vertically applied jacking loads




Design of Temporary Works

The engineer must make a very good estimation of the coefficient of friction (static and kinetic) expected during the slide. Verify during rehearsal slide.


Slide Mechanism	Estimated Lateral Force Required*
PTFE coated neoprene bearing pads	10% of vertical load
Heavy duty rollers	5% of vertical load**

* Recommended 5% minimum design load in any case
 ** Possibility of roller binding occurring increasing lateral force required

 **Design of Temporary Works**


Transition from temporary support to permanent structure must be designed to accommodate the transient load and possible differential deflection



 **Knowledge Check**

Who is typically responsible for the design of temporary works for slide in bridge construction?

Contractor

 **Knowledge Check**

What percentage of vertical load can be considered a good estimate for the forces required to slide a bridge superstructure on PTFE coated neoprene bearing pads?

- 5%
- 10%
- 15%
- 20%
- 25%

 **SIBC Slide Methods**






SIBC Hardware

- Rollers
- Skids
- PTFE pads
- Hydraulic rams
- Hydraulic threaded bars
- Vertical jacking hardware







Power Systems

- Hydraulic jack
- Hydraulic push/pull jack
- Winches
- Cranes
- Other equipment





Submittals

- Slide system
- Slide plan
 - Hour by hour schedule
 - Communication plan
 - Contingency plan
- Contractor's ingress/egress plan
- Temporary works
 - Separate temporary supports and actual slide






Media/Public Relations


- Develop a media plan
- Communicate that additional costs will replace months of inconvenience
- Allow adequate time for the public to make alternative plans during the most inconvenient times
- Communicate with the community prior to setting the schedule
- If traffic is variable, do extensive traffic counts to find the least amount of traffic, then select closure period appropriately
- Reach out through local news, websites, mailings, PR, meetings, Twitter, Facebook, etc.





Media/Public Relations

- Pay special attention to businesses and others directly adjacent to the site
- Use VMS in advance of the project to convey the plans
- If safely accomplished, invite and encourage the public to attend the slide
- Provide engineers and communications specialists to answer questions during construction
- Conduct feedback surveys from users after the slide-in






Project Highlight

Jamaica Ave – New York

- Substantial public outreach campaign began 3-4 weeks in advance of construction
- Communicated project details via letters, meetings, radio
- Posted construction details on State and City websites
- Broadcast of press release/travel advisory to media outlets and coordination of area-wide VMS signs






Knowledge Check

What methods of communication effectively convey the message to the general public regarding road closure times and durations for a slide in bridge project?

- Local news
- Websites
- Mailings
- Meetings
- Social Media
- VMS
- All of the above



Case Study: Massena, IA

Iowa Department of Transportation




Location

- IA 92 over small stream, 1.0 miles west of IA 148










Why ABC?


- 13 mile detour – 7 mile out-of-distance travel
- AADT (2012) – 1,460 with 16% trucks
- User costs for 180-day detour
 - Indirect = \$437,000
 - Direct = \$15,000
 - County road maintenance
 - Detour signage




 **Why SIBC?**




The image displays a detailed engineering drawing for a bridge project. It includes a longitudinal section along the roadway, curve data, a bridge stream area, a typical approach section, and a situation plan. A photograph of the bridge over a stream is also included. The drawing is titled "110'-0\" x 44'-0\" PRESTRESSED CONCRETE BEAM BRIDGE" and is located in Sevier County, Utah. The drawing is dated 10/15/13 and is prepared by the Utah Department of Transportation (UDOT).

 **Delivery Method and Cost**

- Design-bid-build
 - Design completed by DOT with external peer review
 - Peer exchange of information from Utah DOT was critical
 - Let April 16, 2013
- Cost
 - Winning bid - \$1,300,000
 - Unit cost - \$112/SF
 - Historic bridge unit cost - \$85/SF



The image shows several stacks of coins, representing the cost of the bridge project. The stacks are arranged in a way that suggests a significant amount of money.



Existing Structure



- 40' x 30' steel I-beam
- Constructed – 1930
- Reconstructed – 1949
- Overlay – 1968
- Retrofit rail – 1992
- Overlay – 1998
- Structurally deficient – sufficiency rating=38.2



Proposed Replacement

- Pretensioned, prestressed concrete beam bridge




Plan Design and Details

- Semi-integral abutment details
- Abutment diaphragm
 - Jacking pockets for lifting
 - Block for pushing/pulling the prefabricated superstructure
- Precast abutment footing
 - H-Pile connections
- Precast wingwalls
 - H-Pile connections



Semi-Integral Abutment



DIAPHRAGM REINFORCING SECTION B-B
END KEPPER BLOCK NOT SHOWN FOR CLARITY

FIELD BEND
BOTTOM SGL
FOR CLEARANCE

STEEL BEARING	
BEAM LINE	STEEL BEARING THICKNESS (T) (IN.)
C, D	4.5
D, E	2.5
A, F	0.5

STEEL BEARING - 3 x 2'-4" x T
WEIGHT OF THE STEEL BEARING INCLUDED IN THE BID ITEM "STRUCTURAL STEEL".

* OPTIONAL CONSTRUCTION JOINT ON EAST AND WEST ENDS AND SOUTH SIDE OF PRECAST ABUTMENT FOOTING. INTENTIONALLY ROUGHEN OPTIONAL CONSTRUCTION JOINT SURFACE TO 1" AMPLITUDE. SEE KEPPER BLOCK DETAIL ON DESIGN SHEET 10 FOR ADDITIONAL INFORMATION.

SEE DESIGN SHEET 14 FOR BEARING PAD DETAILS.
SEE DESIGN SHEET 18 FOR COIL TIE LOCATION.

DESIGN FOR CP SHOW

**120'-0" x 44'-0" PRETENSIONED
PRESTRESSED CONCRETE BEAM BRIDGE**

20'-0" SINGLE SPAN

ABUTMENT DIAPHRAGM DETAILS

STA. 1134+61.00 (1A 92) FEBRUARY, 2012

CASS COUNTY

IOWA DEPARTMENT OF TRANSPORTATION - HIGHWAY DIVISION

DESIGN SHEET NO. 13 OF 25 FILE NO. 30884 DESIGN NO. 112

CASS COUNTY
PROJECT NUMBER BRP-092-2013-38-15
SHEET NUMBER 14

Sliding Pad

- Engineer's sliding concept
- Contractor elected to use commercially available rollers

SECTION NEAR ABUTMENT


Sliding Shoe

SOLE PLATE TOP VIEW

STAINLESS STEEL SOLE PLATE (SLIDING SHOE)
(6 EACH ABUTMENT)


EST
STRUCT
REINFORC
PRETENSORED PRESTR CONCRETE
STRUCT DIAG

CASS COUNTY PROJECT NUMBER BRP-05




Critical Closure Schedule


Activity	Day								
	1	2	3	4	5	6	7	8	9
Start Critical Closure	9/27/2013								
Bridge Removal and Grading									
Pile Driving									
Revetment									
Abutment Footing									
Bridge slide									
Precast wings									
Granular Backfill									
Bridge Barrier Rail									
Approach paving									
Barrier End Sections									
Steel Guardrail									
Longitudinal Grooving									
Pavement Marking									
Finish Critical Closure	10/6/2013								



Lessons Learned


- Let ABC projects similar to steel bridges, in the fall with time for the contractor to gather resources
- Offer precast/CIP options for substructure
- Be prepared to fully evaluate impact of contractor method changes
- Do not allow reuse of laminated neoprene bearings
- Add a specification requiring falsework design engineer to inspect and accept falsework construction






Lessons Learned

- More design and review time required for first SIBC project than anticipated
- First time design team time
 - Design engineer – 97 hours
 - Detailer – 338 hours
 - Check engineer – 168 hours
 - Total – 603 hours
- First time submittal review engineer – 137 hours
 - Structural steel
 - Falsework
 - Precast wingwalls
 - Move plans and calculations
 - Move procedures
- It is anticipated the time required will be greatly reduced with subsequent projects




Lessons Learned

Live webcam (full-motion video)




[View full screen video](#)















 **Case Study: Dingle Ridge Road**

New York Department of Transportation

 **Project Location**




- I-84 about 50 miles north of New York City
- 1 mile from CT border






Why ABC?


- Over 75,000 ADT
- One construction season for each bridge
- Traffic impact up to 2 years
- Seven acres of temporary impact
- Dozens of other bridges on NY I-84 corridor could benefit from ABC/slide-in construction





Why SIBC?

- Traditional methods would have required
 - Temporary bridge in the median
 - Substantial cross-over roadways
- Existing bridges are too narrow for cross-overs with two-way traffic
- Elevation differences between EB & WB roadways makes cross-overs more difficult
- Additional cost of approximately \$2.0 M






Delivery Method


- Design-bid-build
 - Bridge design: HNTB
 - Highway design: NYSDOT Region8
 - Contractor: Yonkers Contracting, NY
 - Precaster: Dailey Precast, Vermont
 - Slide contractor: Barnhart / Marino
 - Temp structures: Siefert Associates, NY
 - Design funding: SHRP 2
 - Construction funding: NYSDOT and Highways for Life






Cost Savings with ABC

- Over \$1.2 M in user delay cost savings by using ABC (Source: NYSDOT)
- \$2 m cost savings from elimination of cross-overs, temporary bridge (Source: NYSDOT)
- Savings in work-zone accidents costs
- Cost for temporary supports and lateral slide: \$1.06 M for both bridges



 **BID / ABC Schedule**

- Low bid: Yonkers Contracting, New York
- Contract award January 2013
- \$10.2 M (total cost); (bridge cost \$6.1 M)
- Bid for temp. supports & lateral slide: \$1.06 M
- Replaced westbound bridge: 9/21/13
- Replaced eastbound bridge: 10/19/13
- ABC window: 5 PM Saturday to 1 PM Sunday (20 hours)

 **Bridge Slide**



 **Slide-In Construction**



- Traffic disruption on I-84 reduced from two years to two weekend nights
- Dingle Ridge Road (low volume local road) was closed for 5 days

 **Pre Slide**




New Abutment



The slide features a blue header with the 'Every Day Counts' logo on the left and the title 'Traffic Control' in white text. Below the header is a list of bullet points:


- Not an interchange – ramp detours not available
- Route 6/202, parallel to I-84, used as the detour (3 miles)


Below the list is a satellite map from Google Maps. A yellow arrow points to a road labeled 'ROUTE 6 / 202' in yellow text. The map shows a highway interchange with several ramps. The surrounding area is green with trees and some buildings. The Google logo is visible in the bottom right corner of the map.



Bridge Design

- Structure design guided by Innovative Bridge Designs for Rapid Renewal
- SHRP2 ABC Toolkit concepts used for
 - Concrete NEXT beams (double tee)
 - Precast approach slabs
 - UHPC connections
- Toolkit is being extended to cover slide-in bridge construction concepts





Design - New Bridges

- Single span 80'; three lanes at 12' with shoulders
 - Original bridge was 3 spans
- Bridge width increased from 33'-4" to 57'-0"
- Use 3" asphalt wearing surface eliminates grinding
- Dingle Ridge Road passing beneath new bridges on 15.7% grade
- New bridges will be about two feet higher to maintain under-clearance.
- Need to minimize new structure depth


Design Challenges

- Complete slide in one weekend night
- Need to raise I-84 approaches as much as 2 feet during ABC window to satisfy under-bridge-clearance



Superstructure Sections


- 80 ft span
- Wider new bridge
- NEXT beam (double T beam) superstructure
- UHPC closure pours
- Precast approach slabs




The technical drawings show two cross-sections of the bridge superstructure. The top drawing shows a plan view with a total width of 32'-0" and two 12'-0" lanes separated by a 7'-0" shoulder. The bottom drawing shows a side view of the double T beams with a total width of 32'-0" and a 6'-0" shoulder on each side. It also shows the precast deck and wearing surface details.

Superstructure Sections

- NEXT deck beams
- 36 inch deep sections
- 9'-8" flange; 8" thick
- $f'c = 10$ ksi
- 1.8 klf





UHPC Connections





6" width

Compressive strength:
20,000 to 30,000 psi




Deck Waterproofing


- Spray-applied waterproofing membrane placed before the slide
- 3" asphalt overlay



Elevation



During Slide



Final (after reopening)

128

Precast Approach Slabs

APPROACH SLAB UNIT ELEVATION
 $\frac{3}{16}'' = 1'' = 0''$

TYPICAL SLEEPER SLAB SECTION

Slides on inverted T sleeper slab

Three Construction Stages

Stage 1: Pre slide period



- Complete substructures to slide elevation
- Construct new superstructure and approach slabs on temporary supports adjacent to existing bridge

Stage 3: Post slide period

- Place flowable fill under approach slabs
- Remove temporary supports
- Complete approach roadway work


Stage 2: Slide Period (20 hrs)

- Two weekends – Sept & Oct 2013
- Demolish bridge
- Slide in new bridge & approach slabs
- Raise approach roadways by over 2 ft






Temporary Support




- Temporary bents on H piles
- Slide system




- Contractor designed
- Always connect temporary bents to the abutment

End Diaphragms & Slide Shoes



WEARING SURFACE
 PRECAST INSET D BEAM
 2" COMPRESSIBLE JOINT MATERIAL (NOTE 2)
 1" GALVANIZED STEEL PLATE FULL LENGTH OF ABUTMENT (SEE NOTE 1)
 OLSM
 SELECT STRUCTURAL FILL
 SEE NOTE 4
 PTFE SLIDING BEARING PAD
 SLIDE ELEVATION
 6" BRG. EXPANSION END ABUT.



Slide Shoe

Slide Shoe

 **New Bridges**




An aerial photograph of a bridge under construction. In the foreground, a yellow CAT excavator is positioned on a concrete structure. The bridge spans across a valley with green hills in the background under a cloudy sky. A road with traffic is visible on the left side of the bridge.

 **Abutment Slide Surface**


Stainless steel on 16 gage PTFE bonded to elastomeric bearing pad





Three photographs illustrating the installation of a slide surface. The top-left photo shows a large concrete abutment with a stainless steel plate being positioned. The top-right photo shows a close-up of the stainless steel plate bonded to a dark elastomeric bearing pad. The bottom-right photo shows a worker in an orange safety vest installing the stainless steel plate on a concrete surface.


 **Approach Slab Slide Surface**

Stainless steel on PTFE pads




 **Inverted T Sleeper Slabs**





 **Push/Pull Jacks at Abutments**



100 Ton Cylinders



Gripper




 **Rapid Demolition – 4 Hours**





- Chop and drop
- Local road below closed


 **Lateral Slide – Oct 21, 2013**





 **Raising of Approach Roadways**



- Done within slide period
- Slow compared to demo and slide









Lessons Learned


- Focus on roadway approaches as much as structure slide-in
- Need for displacement control during slide
- Importance of camber control in P/S beams
- With full depth precast P/S sections its recommended to use asphalt overlay








ABC Benefits

- Cost savings
- Minimizes road closure (2 weekend nights)
- Improved work zone safety
- Reduced impact to NYC watershed







Time Lapse Video



Case Study: Wanship

Utah Department of Transportation

 **Project Location**




Salt Lake City Wanship

 **Why ABC and SIBC?**


- Traffic limitations
 - Mainline interstate
 - High truck traffic
 - Recreation traffic
- Available staging areas
- CRAVE study recommended






Project Overview


- Replacement of EB & WB I-80 at Wanship
- Replaced 3 span with single span structure
- Full retaining abutment in center with full height wingwalls
 - Constructed while existing bridge in service
- Built superstructures to the side of existing and slid to final location







Project Overview


- All thread jacking/sliding system
- Ramps used as detour
- Spread footings




 **Design Aspects**


- Vertical clearance
 - Raise I-80 or lower SR-32



 **Design Aspects**



- Reinforcing
 - Stainless steel






Design Aspects


- Relationship to existing structure
 - Sleeper slab location
 - Earth work
 - Approach slab









Submittals


- Contractor submittals
- Designed with specific slide system in mind
- Tracks not required with contractors proposed system
- Modified design required changes to end diaphragms and center retaining wall
- All changes subject to review and approval












 **Alignment Control**

- Tracked alignment along the abutment
- Measured gap between the sleeper and the approach slab




 **Alignment Control**






Closure Times



- Closed 16 hours for westbound
- Partial slide the day before the closure
 - One lane remained open on I-80






Closure Times


- Closed 18 hours for eastbound
- Completed move in one night
- Limited to one night due to the condition of the existing structure




Lessons Learned

- Sleeper slab placement
- Full longer closure is preferred to two partial closures
- Wider shorter shoe can be used if track system is not used
- Embed plate in top of abutment
- Choose form liners that are easy to match up in closure pour areas
- Very detailed and tight schedules
- Engineers and contractors closely teamed with same project goals
- Focus on roadway approaches as much as structure move-in
- Proactive detour planning with the DOT
- Phased first move if overnight full closure





Case Study: Elk Creek

Oregon Department of Transportation



Location








Project Overview


- Design Build, Best Value Selection
- Winning team proposed 2 slide-ins to eliminate expensive detours and flagging
- Winning bid: approximately \$50,000,000
- Engineers estimate: approximately \$53,000,000
- Actual project duration: 32 months
- Estimated project duration: 54 months




 **Why SIBC?**

Crossing No. 3


- 2-lane detour very expensive and high risk
 - Long detour bridge with high bents or shorter detour with potentially unstable rock cut presenting high risk of unknown resultant solution
 - High risk due to temporary bents within narrow stream channel
 - Very little working room left on East end
- Rapid replacement would score higher and guaranteed full incentive
- Reduced risk of unknowns by avoiding cut slopes and potential geologic instabilities



 **Why SIBC?**


Crossing No. 4

- Single-lane detour problematic
 - A two-lane detour was impossible
 - Staging at tunnel portal would have required temporary signal or constant flagging
 - Analysis demonstrated temporary traffic signal would back traffic up across Crossing No. 3 – negative in proposal
 - 180 calendar days to complete new bridge
- Rapid replacement, which was not envisioned in the procurement documents for these sites, would score higher and guaranteed full incentive







Crossing 3




- Three-span continuous steel plate girder
- Translation accomplished by support at two interior points with end spans cantilevered



Crossing 4





- Two-span prestressed concrete deck girder bridge
- Translation supported at four points




Keys to success

- Reduction in construction time offsetting additional SIBC costs
- Reduction In MOT time resulting in schedule savings and good public relations
- Elimination of flagging, 180 days one way traffic and traffic shifts – cost savings
- Elimination of a significant temporary bridge carrying public traffic – risk reduction
- Coordination and cooperation with the owner and local communities


 **Keys to success**

- Performance based procurement specifications allowing for innovation and an engineered solution
- Maintained traffic on alignment throughout, greatly enhancing traveler safety and reducing risk




 **Community Outreach**

- Instrumental in providing information to traveling public
- Initiative with local schools
- Student pylon designs
 - \$500 scholarship
- Time capsule




Picture Courtesy of Structural Engineer Magazine





Contractor Obstacles on DBB

- Contract issues
 - Design modifications to complete the slide (Will the owner accept the changes?)
 - Contract documents may preclude a complete closure. Will an owner accept a complete overnight closure in place of months of lane restrictions?
 - Are additional environmental clearances or permits required?
- ATC process provides a viable method to bid
- Site concerns
- Reduction in quality
- Design concerns
- Cost concerns
- Increase in risk
- Contract issues



Time Lapse Video




 **Case Study: Mesquite**

Nevada Department of Transportation


 **Location**



I-15 over Falcon Ridge Parkway in Mesquite, NV


 **Why ABC?**


- High traffic volume that justified paying more for faster construction
 - Freight = 25% of vehicles
- Lack of viable alternate routes
- No need for crossovers and detours
- Precast materials could be used
- Cost savings



 **Why SIBC?**


- Plentiful existing right-of-way adjacent to final location
- Added safety building the bridge out of live traffic






Delivery Method and Cost

- Design-build
 - Contractor: W.W. Clyde
 - Engineer: Horrocks Engineers
 - Owner: Nevada DOT
- Construction began 1 month after NEPA approval
- Completed 6 months ahead of engineer's estimated schedule
- Total interchange reconstruction = \$15 million
 - Original estimate without ABC = \$25 million






Project Elements

- Falcon Ridge widening and extension to Leavitt
- Lighting, signing, landscaping, and shared use path
- Construct two roundabouts
- Ramp improvements
- Drainage facilities
- Demolish existing bridges
- Construct two new bridges




WEST MESQUITE INTERCHANGE, #120 AT INTERSTATE 15








Precast Concrete I-Girders


- Construction and assembly of new structures adjacent to each existing bridge
- UDOT bulb tee
- Fabricated concurrently with other construction activities



Precast Concrete Deck Panels

- Fabricated concurrently with other construction activities
- Eliminated the need for deck forming system



 **Bridge Slide Process**




Steel wide flange beam with pads




 **Bridge Slide Process**

Hydraulic jacks - one on each abutment



 **Bridge Slide Process**

Operating jacks



 **Bridge Slide Process**

Fill and pave the approaches



 **Aerials of Bridge Progress**



December 16, 2011

 **Aerials of Bridge Progress**





January 10, 2012

 **Aerial of Bridge Progress**




January 11, 2012

 **Aerials of Bridge Progress**




January 24, 2012




Lessons Learned

- Design-build offered a solution that was not otherwise considered
- ABC provided a means for saving considerable time and money
- Building off-line increased the safety for workers and the traveling public
- Contingency measures pay off




Project Video




 **Case Study: Jamaica Ave**

New York Department of Transportation

 **Location**


Project location







Why ABC and SIBC?

- High local volumes – more than 1,100 VPH (peak)
- High expressway volumes (160,000 on VWE)
- Difficult to detour over extended period
- Problematic to stage due to highly congested area
- Must maintain access to Jamaica Hospital


 **Existing Structure**



- Two span
- 110 feet long


 **Proposed Replacement**

- Remove and relocate abutments
- Remove and replace center pier stem
- Slide old bridge out of the way
- Slide new two-span continuous bridge (138 feet long) into place




Lateral Slide Benefits

- Potential to reduce overall construction time
- Substructure and superstructure can progress concurrently
- Improved quality of new structure
- Mitigated the impacts on the community and traffic




Design Challenges

- Interagency coordination
- Subway tracks – vibration monitoring, no loads transferred to subway at any time
- Verizon phone lines – could not relocate
- Utility relocation – utility bridge
- Substructure design – spatial constraints
- Camber adjustments due to temporary support locations
- First LRFD superstructure
- Limited window for rolling
- Rolling scheme was fully designed – slid on fixed rollers
- Special specifications




Construction Challenges

- Unconventional for roadway bridges – unknowns
- Demolition while maintaining traffic
- Erection and demo over traffic
- Asbestos abatement
- Utilities
- Proximity to JFK Airport
- Hours of closure – roll-in had to be completed in one weekend




Public Outreach

- Substantial public outreach campaign began 3-4 weeks in advance of construction
- Communicated project details via letters, meetings, etc., to
 - Area elected officials
 - Service agencies (PANYNJ, NYPD, FDNY, MTA)
 - Hospitals
 - JFK Airport interests (Taxi and Limousine Commission, airlines, airport employees, private bus companies, trucking companies)
- Broadcast of press release/travel advisory to trisState media outlets and coordination of area-wide VMS signs (NY, NJ, CT)





Public Outreach



- Posted construction details on State and City websites
- Notifications to area residents, community boards and businesses on Jamaica Avenue
- Produced extensive radio advertisements
- Special efforts:
 - Established 24/7 “Command Center” at Jamaica Hospital staffed by NYSDOT, NYCDOT, NYPD, FDNY, and hospital Emergency Services. The center remained activated for four days to monitor and report on the status of the work and address any critical situations.



Construction Photos



100 11 2005





“FHWA Slide”

www.fhwa.dot.gov/construction/sibc/



Thank you!

